

**FORM  
INSP**Rev  
X/15**State of Colorado  
Oil and Gas Conservation Commission**1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109

Inspection Date:

08/30/2018

Submitted Date:

08/30/2018

Document Number:

689401572**FIELD INSPECTION FORM**Loc ID 334516 Inspector Name: CONKLIN, CURTIS On-Site Inspection ☐ 2A Doc Num: \_\_\_\_\_**Operator Information:**OGCC Operator Number: 10433Name of Operator: LARAMIE ENERGY LLCAddress: 1401 SEVENTEENTH STREET #1400City: DENVER State: CO Zip: 80202**Status Summary:**

- ☐ THIS IS A FOLLOW UP INSPECTION
- ☐ FOLLOW UP INSPECTION REQUIRED
- ☐ NO FOLLOW UP INSPECTION REQUIRED

**Findings:**6 Number of Comments0 Number of Corrective Actions☐ Corrective Action Response Requested**Contact Information:**

Contact Name	Phone	Email	Comment
COGCC Engineering		dnr_cogccengineering@state.co.us	<a href="#">All Engineering</a>
Laramie Energy LLC		cogccnotifications@laramie-energy.com	<a href="#">All Inspections</a>
Hartman, Robert	(970) 244-3041	bhartman@blm.gov	<a href="#">Petroleum Engineer</a>

**Inspected Facilities:**

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
288277	WELL	SI	06/11/2018	GW	077-09211	LARAMIE LAND&CATTLE,CO.FED 31-12	SI

**General Comment:**

This is a plugging inspection, any corrective actions not addressed from previous inspections are still applicable.

**Location**Overall Good: ☐

Emergency Contact Number:

Comment: Corrective Action: Date: Overall Good: ☐**Spills:**

Type	Area	Volume			

In Containment: No

Comment: ☐ Multiple Spills and Releases?**Venting:**

Yes/No			
Comment:			
Corrective Action:		Date:	

**Flaring:**

Type		
Comment:		
Corrective Action:		Date:

**Inspected Facilities**Facility ID: 288277 Type: WELL API Number: 077-09211 Status: SI Insp. Status: SI**Cement**Cement ContractorContractor Name: SPN

Contractor Phone: \_\_\_\_\_

Surface Casing

Cement Volume (sx): \_\_\_\_\_

Circulate to Surface: \_\_\_\_\_

Cement Fall Back: \_\_\_\_\_

Top Job, 1" Volume: \_\_\_\_\_

Intermediate Casing

Cement Volume (sxs): \_\_\_\_\_

Good Return During Job: \_\_\_\_\_

Production Casing

Cement Volume (sx): \_\_\_\_\_

Good Return During Job: \_\_\_\_\_

Plugging OperationsDepth Plugs(feet range): 4600-

Cement Volume (sx): \_\_\_\_\_

Good Return During Job: \_\_\_\_\_

Cement Type: G

Comment: [Form 6 N Doc#401647781 on file. Form 42 notification Doc#401745328 was received. Operator rep Troy Boehm on site. Set CIBP at 4600'. Filled CSG with water. MIT failed. Approved to run cement. 16 sxs on CIBP \(211' plug\) 4600'-4389'.](#)

Corrective Action: \_\_\_\_\_

Date: \_\_\_\_\_

**Workover**Comment: [SPN Rig on site for plugging](#)

Corrective Action: \_\_\_\_\_

Date: \_\_\_\_\_