

US ROCKIES REGION
Operation Summary Report

Well: ELLERMAN 12-9

Spud date: 3/10/2004

Project: COLORADO-WELD-NAD83-UTM13

Site: ELLERMAN 12-9

Rig name no.: LEED 721/721

Event: CONST- CAP WELL WORK

Start date: 8/27/2018

End date:

Active datum: RKB @4,915.99usft (above Mean Sea Level)

UWI: 0/2/N/66/W/9/0/SWNW/6/0/0/0/0/0/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
8/24/2018	-							
8/25/2018	7:00 - 9:30	2.50	WO/REP	35	A	P		RU WELL WHISPER. FISH PLUNGER @7349. FISH BUMPER SPRING @7351. TAG FILL @7357. RD SLICKLINE.
8/27/2018	13:30 - 14:00	0.50	WO/REP	30	A	P		RD RIG TO LOCATION.
	14:00 - 18:00	4.00	WO/REP	30	A	P		SPOT IN RIG AND EQUIPMENT. RU. HOOK UP PUMP AND TANK.
	18:00 - 19:00	1.00	WO/REP	30	G	P		CREW TRAVEL TO YARD.
	-							
	12:00 - 14:00	2.00	LOCPRP					CONE FENCE LOCATION
8/28/2018	6:00 - 6:30	0.50	WO/REP	30	G	P		CREW TRAVEL TO APC YARD.
	6:30 - 7:00	0.50	WO/REP	48	B	P		ATTEND 6 WEEK SAFETY MEETING WITH APC FOREMAN.
	7:00 - 7:30	0.50	WO/REP	30	G	P		CREW TRAVEL TO LOCATION. HOLD SAFETY MEETING. CHECK PRESSURES. STP 650 PSI. SCP 675 PSI. SISP 0 PSI.
	7:30 - 16:00	8.50	WO/REP	30	E	P		RU JAGUAR FLARE EQUIPMENT. HOLD SAFETY MEETING. START FLARING OPERATIONS. FLARE WELL DOWN TO 300/300. PUMP 70 BBLS DOWN CASING AND 30 BBLS DOWN TUBING.
	16:00 - 16:30	0.50	WO/REP	30	F	P		ND 4.5 WH AND NU BOP.
	16:30 - 18:00	1.50	WO/REP	31	I	P		TOOH SB 2.375 4.7# J-55 EUE TUBING. TOOH W/238 TOTAL JTS. SWI
	18:00 - 19:00	1.00	WO/REP	30	G	P		CREW TRAVEL TO YARD.
8/29/2018	6:00 - 7:00	1.00	WO/REP	30	G	P		CREW TRAVEL TO LOCATION. HOLD SAFETY MEETING. CHECK
	7:00 - 8:30	1.50	WO/REP	34	O	P		RU CUTTERS WL. PU 4.5 GAUGE RING AND RUN TO 7120. RD WL.
	8:30 - 10:30	2.00	WO/REP	31	I	P		PU RMOR 4.5 WLTC RBP. TIH TALLYING. RUN IN 230 JTS @7110. SET BRIDGE PLUG.
	10:30 - 12:30	2.00	WO/REP	31	H	P		ROLL HOLE. PRESSURE TEST TO 500 PSI AND HELD 15 MIN AND HAD GOOD TEST. SPOT SAND DOWN TUBING FOLLOWED WITH 25 BBLS WATER.
	12:30 - 16:30	4.00	WO/REP	31	I	P		RU HOLE SEEKERS EMI TESTING EQUIPMENT. TOOH. WE FOUND NO BAD JTS. RD EMI EQUIPMENT
	16:30 - 20:00	3.50	WO/REP	31	I	P		PU RMOR 4.5 WLTC RBP. TIH. W/227 @7020. TRIED TO SET PLUG BY USING TONGS, WORK PLUG UP AND DOWN TO FLUSH PLUG. STILL DID NOT GET PLUG TO SET. LD 1 JT AND TRY TO SET AGAIN. COULD NOT GET PLUG TO SET. PUMP 40 BBLS DOWN BACKSIDE TO WASH OFF PLUG. PLUG WOULD STILL NOT SET. LD 5 JTS
	20:00 - 21:00	1.00	WO/REP	30	G	P		CREW TRAVEL TO YARD.
8/30/2018	6:00 - 7:00	1.00	WO/REP	30	G	P		CREW TRAVEL TO LOCATION. HOLD SAFETY MEETING. CHECK PRESSURES. STP 0 PSI. SCP 0 PSI. SISP 0 PSI.
	7:00 - 8:30	1.50	WO/REP	31	I	S		TOOH. CHECK RBP.
	8:30 - 10:00	1.50	WO/REP	31	I	P		PU NEW RMOR 4.5 RBP AND TIH. SET PLUG W/225 JTS @7025.5

US ROCKIES REGION
Operation Summary Report

Well: ELLERMAN 12-9		Spud date: 3/10/2004	
Project: COLORADO-WELD-NAD83-UTM13		Site: ELLERMAN 12-9	Rig name no.: LEED 721/721
Event: CONST- CAP WELL WORK		Start date: 8/27/2018	End date:
Active datum: RKB @4,915.99usft (above Mean Sea Level)		UWI: 0/2/N/66/W/9/0/SWNW/6/0/0/0/0/0/0/0	

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	10:00 - 11:00	1.00	WO/REP	31	H	P		LD 1 JT. SPOT 2 SACS SAND AND PUMP 20 BBLS TO SPOT SAND ON PLUG. LD 4 MORE JTS. NOTE:: WILL NEED 5 JTS TO TAG FIST PLUG.
	11:00 - 12:00	1.00	WO/REP	31	Y	P		RU SWABBING EQUIPMENT. RUN BROACH TO XN NIPPLE. PULL OUT OF HOLE. RD BROACHIUNG EQUIPMENT.
	12:00 - 13:00	1.00	WO/REP	30	J	P		ND BOP. NU 4.5 WH. CHANGE THE RUBBER SEALS ON MANDREL AND INSTALL NEW 5K GATE VALVE.
	13:00 - 14:00	1.00	WO/REP	33	D	P		TORQUE ALL BOLTS ON WELLHEAD. PU TESTING BARS AND TEST WELLHEAD TO 5K.
	14:00 - 16:00	2.00	WO/REP	30	C	P		RACK PUMP AND TANK. CLEAN UP LOCATION. RD RIG. MOVE RIG OFF. FINAL REPORT.
	16:00 - 17:00	1.00	WO/REP	30	G	P		CREW TRAVEL TO YARD.