

US ROCKIES REGION
Operation Summary Report

Well: UPRR 39 PAN AM "C" #1

Spud date: 6/28/1978

Project: COLORADO-WELD-NAD83-UTM13	Site: UPRR 39 PAN AM "C" #1	Rig name no.: BRIGADE 8/8
Event: ABANDONMENT	Start date: 8/10/2018	End date: 8/23/2018
Active datum: DFE @0.00usft (above Mean Sea Level)		UWI: 0/3/N/65/W/5/0/SESW/6/0/0/0/0/0/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
7/31/2018	8:00 - 11:00	3.00	LOCPRP			P		MILLER HFI INSTALL STRING FENCE AND MOW LOCATION.
8/9/2018	10:00 - 12:00	2.00	ABANDP	35	A	P		MIRU CANARY SL FISH FOR TOOLS @ 4541', TAG FILL AT 4602' RDMO SL
8/10/2018	10:30 - 10:45	0.25	ABANDP	48	B	P		RIG-SAFETY MEETING & JSA DISCUSS
	10:45 - 13:25	2.67	ABANDP	30	G	P		REFER TO SAFETY TAB MIRU BRIGADE 8, INSPECT LOCATION IT IS A PAD, SPOT BASE BEAM, PUMP, TANK, & RIG, RU RIG ONTO BASE BEAM, RU PUMP & TANK, CHECK WELL PRESSURE TP-400#, CP-450#, SP-0#
	13:25 - 13:30	0.08	ABANDP	52	I	P		BRIGADE BROUGHT 2 LOADS OF WATER CHECK BRADENHEAD PRESSURE WITH CRYSTAL GAUGE, GAUGE READ 0PSI, TEST PASSED, NO FLUID
	13:30 - 14:15	0.75	ABANDP	30	E	P		BLOW DOWN WELL TO 150PSI THEN PUMP 20BBLS DOWN TBG AND 30BBLS DOWN CSG
	14:15 - 15:00	0.75	ABANDP	30	F	P		ND WH, NU BOP, RU RIG FLOOR
	15:00 - 16:30	1.50	ABANDP	31	I	P		TOOH WHILE TAKING PIPE TALLY, STD BACK 146JTS 2.375" TBG LD SEAT NIPPLE LD NOTCHED COLLAR
	16:30 - 17:30	1.00	ABANDP	31	I	P		TIH TO 4549' W/BIT AND SCRAPER, 146JTS 2.375" TBG 4.5" SCRAPER 3.875" BLADE BIT
	17:30 - 18:00	0.50	ABANDP	30	G	P		SIW, COMPLETE POST DAY INSPECTION, SDFN RIG CREW TRAVEL HOME FOR THE DAY
8/13/2018	6:00 - 6:30	0.50	ABANDP	30	G	P		TRAVEL TO LOCATION, FILL OUT JSA & HAVE SAFETY MEETING W/RIG CREW, INSPECT EQUIPMENT PRE JOB CHECK TO ELIMINATE JOB ISSUES, FUNCTION TEST BOP, CHECK WELL PRESSURE TP-0# CP-0#, SP-0#
	6:30 - 6:45	0.25	ABANDP	48	B	P		RIG JSA & SAFETY MEETING
	6:45 - 6:50	0.08	ABANDP	52	I	P		REFER TO SAFETY TAB CHECK BRADENHEAD PRESSURE WITH CRYSTAL GAUGE, GAUGE READ 0PSI, TEST PASSED, NO BLOW FROM SURFACE CSG VALVE
	6:50 - 8:00	1.17	ABANDP	31	I	P		TOOH, STD BACK 146JTS 2.375" TBG LD SCRAPER LD BIT
	8:00 - 8:10	0.17	ABANDP	48	B	P		MIRU RELIANCE WIRELINE WIRE LINE-SAFETY MEETING & JSA
								REFER TO SAFETY TAB

US ROCKIES REGION
Operation Summary Report

Well: UPRR 39 PAN AM "C" #1 Spud date: 6/28/1978
 Project: COLORADO-WELD-NAD83-UTM13 Site: UPRR 39 PAN AM "C" #1 Rig name no.: BRIGADE 8/8
 Event: ABANDONMENT Start date: 8/10/2018 End date: 8/23/2018
 Active datum: DFE @0.00usft (above Mean Sea Level) UWI: 0/3/N/65/W/5/0/SESW/6/0/0/0/0/0/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	8:10 - 8:45	0.58	ABANDP	34	I	P		PU & RIH CIBP & SETTING TOOL, SET CIBP @ 4500', POOH LD TOOL,
	8:45 - 10:30	1.75	ABANDP	34	N	P		PU & RIH W/CCL, VDL, CBL, GR, LOGGING TOOL, LOG FROM 4500' TO 700' THERE WAS AIR STILL IN THE WELL, NEED TO TIH AND CIRCULATE
	10:30 - 10:45	0.25	ABANDP	31	I	P		TIH TO 932', 30JTS 2.375" TBG NOTCHED COLLAR
	10:45 - 11:10	0.42	ABANDP	31	H	P		CIRCULATE GAS OUT
	11:10 - 11:30	0.33	ABANDP	31	I	P		2BPM @ 100PSI FOR 30BBLs TOOH, STD BACK 28JTS 2.375" TBG LD 2JTS 2.375" TBG LD NOTCHED COLLAR
	11:30 - 12:00	0.50	ABANDP	34	N	P		MIRU SCHLUMBERGER CEMENT CREW MIRU A&W WATER TRUCK PU & RIH W/CCL, VDL, CBL, GR, LOGGING TOOL, LOG FROM 700' TO SURFACE, LD TOOL, SEND LOGS TO ENGINEERING GOT APPROVAL TO CONTINUE AS PLANNED FROM CHRIS CORDARO
	12:00 - 13:00	1.00	ABANDP	31	I	P		TIH TO 4495', 144JTS 2.375" TBG NOTCHED COLLAR
	13:00 - 13:45	0.75	ABANDP	31	H	P		RDMO RELIANCE WIRELINE CREW CIRCULATE GAS OUT
	13:45 - 13:50	0.08	ABANDP	48	B	P		2BPM @ 400PSI FOR 90BBLs HIGH PRESSURE JSA & SAFETY MEETING
	13:50 - 14:05	0.25	ABANDP	52	F	P		REFER TO SAFETY TAB PT CSG AND CIBP TO 1000# FOR 15min
	14:05 - 14:15	0.17	ABANDP	48	B	P		GOOD TEST CEMENT JSA & SAFETY MEETING
	14:15 - 14:45	0.50	ABANDP	51	D	P		REFER SAFETY TAB SCHLUMBERGER PUMP SUSSEX PLUG FROM 4495' TO 3794' PUMP 5BBLs FRESH WATER, 2.5BPM @ 400PSI, MIX & PUMP 40sx G+ADDS @ 15.8PPG, 1.53YLD 6.354GPS, 10.9BBLs, 2.5BPM, 400PSI, DISPLACE 13.5BBLs H2O TO BALANCE CMT, 2.5BPM, 0PSI

US ROCKIES REGION
Operation Summary Report

Well: UPRR 39 PAN AM "C" #1			Spud date: 6/28/1978		
Project: COLORADO-WELD-NAD83-UTM13		Site: UPRR 39 PAN AM "C" #1		Rig name no.: BRIGADE 8/8	
Event: ABANDONMENT		Start date: 8/10/2018		End date: 8/23/2018	
Active datum: DFE @0.00usft (above Mean Sea Level)			UWI: 0/3/N/65/W/5/0/SESW/6/0/0/0/0/0/0/0		

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	14:45 - 16:30	1.75	ABANDP	31	I	P		TOOH, STD BACK 42JTS 2.375" TBG LD 104JTS 2.375" TBG LD NOTCHED COLLAR RDMO SCHLUMBERGER CEMENT CREW RDMO A&W WATER TRUCK
	16:30 - 17:00	0.50	ABANDP	30	G	P		SIW, COMPLETE POST DAY INSPECTION, SDFN RIG CREW TRAVEL HOME FOR THE DAY
8/14/2018	6:00 - 6:30	0.50	ABANDP	30	G	P		TRAVEL TO LOCATION, FILL OUT JSA & HAVE SAFETY MEETING W/RIG CREW, INSPECT EQUIPMENT PRE JOB CHECK TO ELIMINATE JOB ISSUES, FUNCTION TEST BOP, CHECK WELL PRESSURE CP-0#, SP-0#
	6:30 - 6:45	0.25	ABANDP	48	B	P		RIG-SAFETY MEETING & JSA
	6:45 - 6:50	0.08	ABANDP	52	I	P		REFER TO SAFETY TAB CHECK BRADENHEAD PRESSURE WITH CRYSTAL GAUGE, GAUGE READ 0PSI, TEST PASSED, NO BLOW FROM SURFACE CSG VALVE
	6:50 - 7:30	0.67	ABANDP	48	B	P		MIRU RELIANCE WIRLINE WIRELING JSA & SAFETY MEETING
	7:30 - 9:30	2.00	ABANDP	34	L	P		REFER TO SAFETY TAB PU & RIH W/JET CUTTER, CCL & SINKER BAR, CUT CSG @ 1204', POOH LD TOOL RDMO RELIANCE WIRLINE RIG CREW NEEDS TO COMPLETE RIG REPAIRS THAT WERE FOUND DURING DAILY INSPECTION
	9:30 - 10:00	0.50	ABANDP	30	C	P		SIW, COMPLETE POST DAY INSPECTION, SDFN RIG CREW TRAVEL HOME FOR THE DAY
8/15/2018	6:00 - 6:30	0.50	ABANDP	30	G	P		TRAVEL TO LOCATION, FILL OUT JSA & HAVE SAFETY MEETING W/RIG CREW, INSPECT EQUIPMENT PRE JOB CHECK TO ELIMINATE JOB ISSUES, FUNCTION TEST BOP, CHECK WELL PRESSURE CP-0#, SP-0#
	6:30 - 6:45	0.25	ABANDP	48	B	P		RIG-SAFETY MEETING & JSA
	6:45 - 6:50	0.08	ABANDP	52	I	P		REFER TO SAFETY TAB CHECK BRADENHEAD PRESSURE WITH 100PI GAUGE, GAUGE READ 0PSI, TEST PASSED, NO BLOW FROM SURFACE CSG VALVE
	6:50 - 9:00	2.17	ABANDP	31	H	P		CIRCULATE FULL RETURNS
	9:00 - 10:30	1.50	ABANDP	30	J	P		3BPM @ 500PSI FOR 225BBLS ND BOP, ND WH, UNLAND CSG W/50,000LBS, NU WH, NU BOP, CHANGE OUT 2.375" ELEVATORS FOR 4.5" ELEVATORS, CHANGE 2.375" SLIPS TO 4.5" SLIPS, CHANGE OUT 2.375" PIPE RAMS FOR 4.5" PIPE RAMS, FUNCTION TEST BOP

US ROCKIES REGION
Operation Summary Report

Well: UPRR 39 PAN AM "C" #1 Spud date: 6/28/1978
 Project: COLORADO-WELD-NAD83-UTM13 Site: UPRR 39 PAN AM "C" #1 Rig name no.: BRIGADE 8/8
 Event: ABANDONMENT Start date: 8/10/2018 End date: 8/23/2018
 Active datum: DFE @0.00usft (above Mean Sea Level) UWI: 0/3/N/65/W/5/0/SESW/6/0/0/0/0/0/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	10:30 - 11:30	1.00	ABANDP	31	I	P		TOOH LD 29JTS 4.5" CSG, CHANGE OUT 4.5" ELEVATORS FOR 2.375" ELEVATORS, CHANGE 4.5" SLIPS TO 2.375" SLIPS, CHANGE OUT 4.5" PIPE RAMS FOR 2.375" PIPE RAMS, FUNCTION TEST BOP MIRU SCHLUMBERGER CEMENT CREW MIRU BRIGADE VAC TRUCK MIRU A&W WATER TRUCK
	11:30 - 12:00	0.50	ABANDP	31	I	P		TIH TO 1300' 42TS 2.375" TBG NOTCHED COLLAR
	12:00 - 13:00	1.00	ABANDP	31	H	P		CIRCULATE FULL RETURNS 3BPM @ 500PSI FOR 225BBLS
	13:00 - 13:10	0.17	ABANDP	48	B	P		CEMENT-SAFETY MEETING & JSA
	13:10 - 13:50	0.67	ABANDP	51	D	P		REFER TO SAFETY TAB SCHLUMBERGER PUMP 355sx CMT PLUG FROM 1300' TO 430' PUMP 15BBLS CHEM WASH, 3BPM, 400PSI, MIX & PUMP 355sx C+ADDS @ 14.2PPG, 1.50YLD, 7.497GPS, 94.8BBLS, 3BPM, 370PSI, DISPLACE TO BALANCE CMT W/1.5BBL H2O, 2BPM, 250PSI, WASH UP CMT UNIT
	13:50 - 14:30	0.67	ABANDP	31	I	P		PUH TO 96' LD 39JTS 2.375" TBG
	14:30 - 14:45	0.25	ABANDP	31	H	P		LEAVING 3JTS 2.375" IN THE WELL CIRCULATE FULL RETURNS 2BPM @ 200PSI FOR 20BBLS RDMO SCHLUMBERGER CEMENT CREW RDMO A&W WATER TRUCK RDMO BRIGADE
	14:45 - 15:00	0.25	ABANDP	31	I	P		BRIGADE TAKE 2 LOADS TO THE ARF TOOH, LD 3JTS 2.375" TBG LD 2.375" NOTCHED COLLAR
	15:00 - 15:30	0.50	ABANDP	30	C	P		SIW, COMPLETE POST DAY INSPECTION, SDFN RIG CREW TRAVEL HOME FOR THE DAY
8/16/2018	6:00 - 6:30	0.50	ABANDP	30	G	P		TRAVEL TO LOCATION, FILL OUT JSA & HAVE SAFETY MEETING W/RIG CREW, INSPECT EQUIPMENT PRE JOB CHECK TO ELIMINATE JOB ISSUES, FUNCTION TEST BOP, CHECK WELL PRESSURE SP-0#
	6:30 - 6:45	0.25	ABANDP	48	B	P		RIG-SAFETY MEETING & JSA CHECK SAFETY TAB

US ROCKIES REGION
Operation Summary Report

Well: UPRR 39 PAN AM "C" #1

Spud date: 6/28/1978

Project: COLORADO-WELD-NAD83-UTM13

Site: UPRR 39 PAN AM "C" #1

Rig name no.: BRIGADE 8/8

Event: ABANDONMENT

Start date: 8/10/2018

End date: 8/23/2018

Active datum: DFE @0.00usft (above Mean Sea Level)

UWI: 0/3/N/65/W/5/0/SESW/6/0/0/0/0/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	6:45 - 6:50	0.08	ABANDP	52	I	P		CHECK BRADENHEAD PRESSURE WITH CRYSTAL GAUGE, GAUGE READ 0PSI, TEST PASSED, NO BLOW FROM SURFACE CSG VALVE
								PERFORM DAILY WALK AROUND
	6:50 - 7:15	0.42	ABANDP	31	I	P		TIH TAG TOC @ 430' , 14JTS 2.375" TBG MULE SHOE
								MIRU RELIANCE WIRELINE CREW
	7:15 - 7:20	0.08	ABANDP	48	B	P		HIGH PRESSURE JSA & SAFETY MEETING
								REFER TO SAFETY TAB
	7:20 - 7:40	0.33	ABANDP	52	F	P		PT TOC TO 500psi FOR 15min
								GOOD TEST
	7:40 - 8:00	0.33	ABANDP	31	I	P		TOOH, LD 14JTS 2.375" TBG LD MULE SHOE
	8:00 - 8:30	0.50	ABANDP	30	F	P		RD RIG FLOOR PREPARE FOR RIG MOVE, ND BOP, ND RMOR API FLANGED WH, ND DRILL FLANGE ADAPTER
	8:30 - 8:40	0.17	ABANDP	48	B	P		WIRE LINE-SAFETY MEETING & JSA
								CHECK SAFETY TAB
	8:40 - 9:00	0.33	ABANDP	34	I	P		PU & RIH CIBP & SETTING TOOL, SET CIBP @ 80' , POOH LD TOOL,
	9:00 - 10:30	1.50	ABANDP	30	C	P		RDMO RELIANCE WIRELINE RDMO BRIGADE 8, RIG DOWN PUMP & LINES, RD BOP'S, RD GUIDE CABLES, LOWER DERRICK, LOCATION INSPECT LOCATION FOR HOUSE KEEPING MAKING SURE LOCATION WAS LEFT BETTER THAN WE ARRIVED
8/23/2018	7:00 - 8:00	1.00	ABANDZ	52		P		PRESSURE TESTED CIBP, SURFACE CASING TO 500 PSI
	8:00 - 9:00	1.00	ABANDZ	53	B	P		DUG UP SURFACE CASING
	9:00 - 10:00	1.00	ABANDZ	53	C	P		CUT CASING 6' BELOW GL, TAGGED @ 75'
	10:00 - 11:00	1.00	ABANDZ	53	B	P		FILLED CASING STUB WITH 41 BAGS 5000 PSI CEMENT
	11:00 - 12:00	1.00	ABANDZ	53	A	P		CAPPED CASING WITH A METAL PLATE CONTAINING WELL INFO
	12:00 - 13:00	1.00	ABANDZ	53	B	P		BACKFILLED
	13:00 - 13:00	0.00	ABANDZ	53	F	P		PLACED MARKER BALL
	12:00 - 12:00	0.00	ABANDP	50		P		P&A'd OFFLINE. SUSX.