



# GAS CONSERVATION COMMISSION OF THE STATE OF COLORADO

RECEIVED  
AUG - 4 1966

File in duplicate for Patented and Federal lands.  
File in triplicate for State lands.

## SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input checked="" type="checkbox"/> <b>Water Injection</b>		6. LEASE DESIGNATION AND SERIAL NO.
2. NAME OF OPERATOR <b>Kingwood Oil Company</b>		8. IF INDIAN, ALLOTTEE OR TRIBE NAME
3. ADDRESS OF OPERATOR <b>1470 First National Building, Oklahoma City, Oklahoma</b>		7. UNIT AGREEMENT NAME
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface <b>656'N; 666'E of the SW Corner of SW 1/4 of SW 1/4</b> At proposed prod. zone		8. FARM OR LEASE NAME <b>Xenia, West Unit</b>
14. PERMIT NO. <b>No Number</b>		9. WELL NO. <b>2 - W5</b>
15. ELEVATIONS (Show whether DF, RT, GR, etc.) <b>4504' K. B.</b>		10. FIELD AND POOL, OR WILDCAT <b>Xenia, West, "J" Sand</b>
		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA <b>Sec. 1-2N-54W</b>
		12. COUNTY OR PARISH <b>Washington</b>
		13. STATE <b>Colorado</b>

### 16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

#### NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other) ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

ABANDON ☐

CHANGE PLANS ☐

#### SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other) ☐

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT ☒

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

Filled hole with sand from T.D., 4843' to 4754'. Dumped 5 sacks of cement, 4754' to 4702'. Worked casing to 18" tension and shot casing loose at 2787'. Pulled 90 jts. of 4 1/2" casing. Filled hole with mud to 191'; 10 sacks of cement, 191' to 154'; mud, 154' to 26'; 5 sacks of cement, 26' to surface. Welded plate on top of surface casing. Plugging completed 7-25-66.

DVR	
WRS	
HHM	
JAM	
FJP	✓
JJD	✓
FILE	

18. I hereby certify that the foregoing is true and correct

SIGNED

*Ben Spain*

TITLE

Chief Clerk

DATE

8-2-66

(This space for Federal or State office use)

APPROVED BY

*Dr. Rogers*

TITLE

Director

DATE

AUG 10 1966

CONDITIONS OF APPROVAL, IF ANY: