

**Gerrity Oil & Gas Corporation**  
**Daily Completion/Workover Report**

Well Name	SPIKE ST. D 16-6	Date	9-23-94	DFS	4
Objective	COMPLETE SUSSEX				

Perforations		Wellbore Data				
Formation	Depth	Casing	Size	Weight	Grade	Depth
CODELL	7108-18	Casing	3 1/2	9.3	J-55	7139
SUSSEX	4323-66	Tubing				
		TOC(s)	3850			
		Temp PBD	6908	Perm PBD	7072	

Status	TBG Press	CSG Press	Fluid Lvl	Choke Size	Flwg/Shutin	Time
Initial						
Final						

**Daily Operations Summary**

MIRU PRAIRIE WIRELINE T/H W/ CBL, WELL GASY.  
 LOAD HOLE W/ WTR 2% 14 BBLS PSI UP TO 1000 #  
 BLEED OFF RUN CBL GOOD TO POOR FIN. 4500' - 3850'  
 R/L 2 1/8 GUN 76M. 33 HOLES T/H SHOT @ 4323, 26, 29, 32,  
 38, 46, 48, 50, 52, 54, 56, 59, 63, 66. 14 HOLES.

Fluid Recovery	Daily	Total	Load Water
Oil			Remaining
Water			

Cost	Daily	Total
Rig		
Coil Tbg		
Tbg W/L	2495.-	
Wellhead		
Misc.	200.-	
	2695.-	19245.-

**Proposed Operations**

FRAC SUSSEX	
Rig	
Reported by	M. GRIFFIN