

**FORM  
INSP**Rev  
X/15**State of Colorado  
Oil and Gas Conservation Commission**1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109

Inspection Date:

10/19/2018

Submitted Date:

11/01/2018

Document Number:

680404002**FIELD INSPECTION FORM**Loc ID 334472 Inspector Name: BROWNING, CHUCK On-Site Inspection ☐ 2A Doc Num: \_\_\_\_\_**Operator Information:**OGCC Operator Number: 10310Name of Operator: FRAM OPERATING LLCAddress: 6 SOUTH TEJON STREET #400City: COLORADO State: CO Zip: 80903**Status Summary:**☐ THIS IS A FOLLOW UP INSPECTION☒ FOLLOW UP INSPECTION REQUIRED☐ NO FOLLOW UP INSPECTION REQUIRED**Findings:**4 Number of Comments0 Number of Corrective Actions☐ Corrective Action Response Requested**ANY CORRECTIVE ACTION(S) FROM  
PREVIOUS INSPECTIONS THAT HAVE NOT  
BEEN ADDRESSED ARE STILL APPLICABLE****Contact Information:**

Contact Name	Phone	Email	Comment
Labowskie, Steve		steve.labowskie@state.co.us	
Cook, David	(719) 314-1623	dave@framamericas.com	
,		dnr_cogccengineering@state.co.us	
Pesicka, Conor		conor.pesicka@state.co.us	
Browning, Chuck	970-433-4139	chuck.browning@state.co.us	Field Inspector

**Inspected Facilities:**

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
278767	WELL	SI	10/14/2011	GW	077-08922	JENSEN 1-3	SI

**General Comment:**

Bradenhead test 10/19/2018.  
 Unable to perform test. No surface casing valve.  
 See inspection doc#680403955 for full location inspection.

**Inspected Facilities**Facility ID: 278767 Type: WELL API Number: 077-08922 Status: SI Insp. Status: SI**Idle Well**Purpose: ☒ Shut In ☐ Temporarily Abandoned

Reminder: \_\_\_\_\_

Comment: Last MIT 11/29/2012. No current MIT on record or delinquent as required by Rule 326.

ANY CORRECTIVE ACTION(S) FROM PREVIOUS INSPECTIONS THAT HAVE NOT BEEN ADDRESSED ARE STILL APPLICABLE

Corrective Action: \_\_\_\_\_

Date: \_\_\_\_\_

**BradenHead**Comment: Bradenhead test 10/30/2018.  
Unable to perform test. No valve on surface casing. 9 7/8" casing cut BGL, with no spool installed. Cement to surface.

Corrective Action: \_\_\_\_\_

Date: \_\_\_\_\_

**Attached Documents**You can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
680404003	Inspection photos 10/19/2018	<a href="http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4630352">http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4630352</a>