

US ROCKIES REGION
Operation Summary Report

Well: **HUDCO 9-18**

Spud date: 5/22/2005

Project: COLORADO-WELD-NAD83-UTM13

Site: HUDCO 9-18

Rig name no.: ENSIGN 320/320

Event: CONST- CAP WELL WORK

Start date: 10/30/2018

End date:

Active datum: RKB @5,005.99usft (above Mean Sea Level)

UWI: 0/2/N/65/W/18/0/SENE/6/0/0/0/0/0/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
10/18/2018	12:00 - 16:00	4.00	LOCPRP	53	B	P		NAILL SERVICE SET PANELS UP ON LOCATION
10/30/2018	10:00 - 11:00	1.00	WO/REP	30	A	P		MOVE IN, HOLD JSA MEETING AND SPOT IN ENSIGN 320, RIG, PUMP AND TANKS,
	11:00 - 12:00	1.00	WO/REP	30	A	P		RIG UP WO RIG, PUMP AND TANK LINES,
	12:00 - 13:00	1.00	WO/REP	30	E	P		CHECK WELL PRESS, CP 760 PSI, TP 760 PSI, SP 0 PSI, SLOWLY OPEN WELL TO RIG TANK AND WAIT FOR WELL TO BLOW DOWN TO 100PSI, SPOT IN BOP TEST UNIT,
	13:00 - 14:00	1.00	WO/REP	47	B	P		NU BOP'S ON TET UNIT AND PRESS TEST BLIND RAMS TO 5K HIGH FOR 15 MIN AND 250 LOW FOR 5 MIN, TEST OK, START PUMP AND KILL WELL W/ 70BBLS OF H2O/BIO, RD WH TREE, AND NU BOP'S ON WH
	14:00 - 15:00	1.00	WO/REP	47	B	P		TORQUE AND TEST BOPS, TEST PIPE RAMS TO 5K HIGH FOR 15 MIN AND 250 PSI LOW FOR 5 MIN, TEST OK, RDMO TEST UNINT
	15:00 - 16:30	1.50	WO/REP	30	G	P		SWI, CT TO YARD
	15:00 - 15:30	0.50	WO/REP	31	1	P		UNLAND 2 3/8 4.7# AND GET EQUIPMENT READY TO TOOH
10/31/2018	6:00 - 7:00	1.00	WO/REP	30	G	P		CREW TRAVEL TO LOC HELD JSA MEETING REFER TO SAFETY TAB, CHECK WELL PRESS, CP 40 PSI, TP 0 PSI, SP 100 PSI,
	7:00 - 7:30	0.50	WO/REP	30	E	P		OPEN WELL TO RIG TANK AND START RIG PUMP, KILL WELL W/ 30BBL OF H2O/BIO, OPEN WELL,
	7:30 - 8:00	0.50	WO/REP	31	1	P		UNLAND 2 3/8 4.7# TBG, SPOT IN EMI SERV, RU TOOLS AND GET READY TO TOOH SB TBG AND TESTING TBG
	8:00 - 11:00	3.00	WO/REP	31	I	P		TOOH SCANNING TBG, 0 BAD, TOTAL OF 238JNTS, RDMO EMI SERV
	11:00 - 12:00	1.00	WO/REP	34	O	P		SPOT IN WL, HELD JSA MEETING, RU WL TOOLS, PU 3/34 GAUGE RING, RIH DOWN TO 7090', POOH, RDMO WL,
	12:00 - 14:00	2.00	WO/REP	31	E	P		P/U 4.5 WLTC RBP, TIH AND SET PLUG @ 7080' W/ 230 JTS, J OFF RBP AND LD 1JT, CLOSE BOP'S
	14:00 - 15:00	1.00	WO/REP	31	H	P		RU PUMP LINES AND BREAK CIRCULATION, ROLL GAS OUT AND PRESS TEST 4.5CSG TO 1K, HOLD PRESS FOR 15 MIN, TEST OK, RELEASE PRESS.
	15:00 - 15:30	0.50	WO/REP	31	H	P		LD 1 MORE JT AND SPOT IN 2SX OF SAND ON TOP OF RBP @ 7080',
	15:30 - 16:30	1.00	WO/REP	30	J	P		RIG DOWN PUMP LINES, INSTALL 2 3/8 5K TBG MANDREL AND LAND 2 3/7 4.7# TBG @ 7048' W/ 229 JTS+ XN + RBP-HEAD + KB,
	16:30 - 17:30	1.00	WO/REP	47	B	P		MIRU TESTER, TORQUE AND TEST WH TO 5K, HOLD PRESS FOR 15 MIN, TEST OK, RELEASE PRESS, SWI
	17:30 - 18:30	1.00	WO/REP	30	G	P		RIG DOWN WO RIG AND GET EQUIPMENT READY TO MOVE TO NEXT LOC, CT TO YARD