

FORM

21

Rev
08/14

State of Colorado

Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109

Document Number:

401792241

Date Received:

10/11/2018

MECHANICAL INTEGRITY TEST

1. Duration of the pressure test must be a minimum of 15 minutes.
2. An original pressure chart must accompany this report if this test was not witnessed by an OGCC representative.
3. For production wells, test pressures must be at a minimum of 300 psig.
4. New injection wells must be tested to maximum requested injection pressure.
5. For injection wells, test pressures must be at least 300 psig or average injection pressure, whichever is greater.
6. A minimum 300 psi differential pressure must be maintained between the tubing and tubing/casing annulus pressure.
7. Do not use this form if submitting under provisions of Rule 326.a(1)B. or C.
8. Written OGCC notification must be provided 10 days prior to the test via Form 42, Field Operations Notice
9. Packers or bridge plugs, etc., must be set within 100 feet of the perforated interval to be considered a valid test.

Complete the Attachment

Checklist

OP OGCC

OGCC Operator Number: 100322	Contact Name: Eric Erker	Pressure Chart		
Name of Operator: NOBLE ENERGY INC	Phone: (970) 409-0244	Cement Bond Log		
Address: 1001 NOBLE ENERGY WAY		Tracer Survey		
City: HOUSTON State: TX Zip: 77070 Email: eric.erker@nbenergy.com		Temperature Survey		
API Number: 05-123-13914	OGCC Facility ID Number: 246117	Inspection Number		
Well/Facility Name: LILLI UNIT	Well/Facility Number: 16-7			
Location QtrQtr: SESE Section: 7 Township: 8N Range: 58W Meridian: 6				

☒ SHUT-IN PRODUCTION WELL☐ INJECTION WELL

Last MIT Date: 11/22/2013 12:00:00 AM

Test Type:

☒ Test to Maintain SI/TA status☐ 5-Year UIC☐ Reset Packer☐ Verification of Repairs☐ Annual UIC TEST☐ Describe Repairs or Other Well Activities:

Wellbore Data at Time of Test

Injection Producing Zone(s)	Perforated Interval	Open Hole Interval
DSND	6415-6440	

Tubing Casing/Annulus Test

Tubing Size:	Tubing Depth:	Top Packer Depth:	Multiple Packers?
2 3/8	6369	6370	<input type="checkbox"/>

Casing Test

Use when perforations or open hole is isolated by bridge plug or cement plug; use if cased-hole only with plug back total depth.

Bridge Plug or Cement Plug Depth

Test Data (Use -1 for a vacuum)

Test Date	Well Status During Test	Casing Pressure Before Test	Initial Tubing Pressure	Final Tubing Pressure
10-04-2018	SHUT -IN	0	424	389
Casing Pressure Start Test	Casing Pressure - 5 Min.	Casing Pressure - 10 Min.	Casing Pressure Final Test	Pressure Loss or Gain
600	600	600	600	0

Test Witnessed by State Representative? ☒

OGCC Field Representative

Evins, Bret

OPERATOR COMMENTS:

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed:

Print Name: Stephanie Dionne

Title: Engineering Tech

Email: stephanie.dionne@nbenergy.com

Date: 10/11/2018

Based on the information provided herein, this Notice (Form 21) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: Daigle, Ryan

Date: 11/20/2018

CONDITIONS OF APPROVAL, IF ANY:

Attachment Check List

Att Doc Num**Name**

401792241	FORM 21 SUBMITTED
401792256	FORM 21 ORIGINAL
401792258	PRESSURE CHART

Total Attach: 3 Files

General Comments

User Group**Comment****Comment Date**

Engineer	Packer is within the permissible distance from the perforated interval, chart is included, pressure remained within acceptable parameters. 5 year UIC MIT.	11/20/2018
----------	---	------------

Total: 1 comment(s)