



API 05-123-21725	Quarter 3 SE	Quarter 4 NW	Section 8	Township 3	Township N/S Dir N	Range 64	Range E/W Dir W	County/Parish WELD	State/Province COLORADO	TD (max) (ft.) 7,144.0
---------------------	-----------------	-----------------	--------------	---------------	-----------------------	-------------	--------------------	-----------------------	----------------------------	---------------------------

TVD (ftKB)	MD (ftKB)	Vertical schematic (actual)	Vertical schematic (proposed)
12.1			
763.5		SURFACE CASING CEMENT; 12.0-765.0; 10/29/2003	Shoe Plug; 12.0-965.0; 11/14/2018; 390 sx
765.1		Surface; 12.0-765.0; 753.00; 1; 8 5/8; 8.10	
964.9			
2,000.0			Courtesy Plug; 2,000.0-2,500.0; 11/14/2018; 195 sx
2,500.0			Courtesy Plug; 2,500.0-2,550.0; 11/14/2018; 5 sx
2,549.9			
3,660.1			
3,879.9			Sussex Balance Plug; 3,880.0-4,515.0; 11/14/2018; 50 sx
4,515.1		PRODUCTION CASING CEMENT; 3,660.0-5,800.0; 11/4/2003	
5,799.9			
6,316.9		PRODUCTION CASING CEMENT; 5,800.0-7,141.0; 11/4/2003	Niobrara CIBP Balance Plug; 6,317.0-6,662.0; 11/14/2018; 20 sx
6,662.1			Cast Iron Bridge Plug; 6,662.0-6,664.0; 4; 11/14/2018
6,664.0			
6,711.9		PERFORATED; 6,712.0-6,726.0; 10/19/2007	
6,714.9		PERFORATED; 6,715.0-6,724.0; 11/13/2003	
6,724.1			
6,726.1			
6,751.0		PERFORATED; 6,751.0-6,759.0; 11/13/2003	
6,757.9			
6,758.9		PERFORATED; 6,758.0-6,770.0; 10/19/2007	
6,770.0		PERFORATED; 6,770.0-6,776.0; 10/19/2007	
6,775.9			
6,841.9		PERFORATED; 6,842.0-6,854.0; 10/19/2007	
6,854.0		Tubing - Production; 12.0-6,949.1; 6,937.10; 2; 2 3/8; 2.00	
6,976.0		PERFORATED; 6,976.0-6,990.0; 11/11/2003	
6,990.2			
7,088.9			
7,089.6			
7,120.1			
7,131.6			
7,132.9		Production; 2,500.0-7,133.0; 4,633.00; 2; 4 1/2; 4.00	
7,141.1			