

US ROCKIES REGION
Operation Summary Report

Well: **HSR-PARKER 15-16A**

Spud date: 6/25/2001

Project: COLORADO-WELD-NAD83-UTM13

Site: HSR-PARKER 15-16A

Rig name no.: SPN 724/724

Event: ABANDONMENT

Start date: 10/29/2018

End date: 11/15/2018

Active datum: RKB @5,022.99usft (above Mean Sea Level)

UWI: 0/2/N/67/W/16/0/SESW/6/0/S/-460/E/0/2180/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
9/12/2018	11:00 - 12:00	1.00	ABANDP	53	B	P		FORM 17 TEST
10/10/2018	12:00 - 16:00	4.00	LOCPRP	53	B	P		
10/28/2018	14:30 - 17:00	2.50	ABANDP	30	A	P		RIH WITH BHA. STACK OUT AT SEAT NIPPLE AT 7937'. TAG BOT @8023'. RDMO SLICKLINE.
10/29/2018	10:30 - 11:30	1.00	MIRU	30	G	P		CREW TRAVEL TO LOCATION.
	11:30 - 15:30	4.00	MIRU	30	A	P		WAIT ON WINCH TRUCKS. SPOT EQUIPMENT. MIRU PULLING UNIT. WAIT ON TANKS. SPOT IN TANKS.
	15:30 - 16:00	0.50	ABANDP	30	G	P		SECURE WELL. CREW TRAVEL TO YARD.
10/30/2018	6:30 - 7:00	0.50	ABANDP	30	G	P		CREW TRAVEL TO LOCATION.
	7:00 - 7:30	0.50	ABANDP	48	B	P		DISCUSS JSA AND DAILY OPERATIONS.
	7:30 - 8:45	1.25	ABANDP	30	E	P		BLOW DOWN AND KILL WELL WITH 40/45 BBL OF FRESH WITH BIO. MIRU HYDROTESTERS.
	7:30 - 7:30	0.00	ABANDP	52	I	P		CHECK PRESSURES. TBG-515 PSI, CSG-500 PSI, S.C.-0 PSI. SPOT IN TBG TRAILER.
	8:45 - 10:30	1.75	ABANDP	30	D	P		TEST BLIND RAMS TO 250 PSI LOW FOR 5 MINUTES AND 5000 PSI HIGH. ND WH. TBG NOT LANDED. SET SLIPS. PU TUBING HANGER WITH 2-3/8" SUB. LAND TUBING. NU BOPS. TEST PIPE RAMS TO 250 PSI LOW FOR 5 MIN AND 5000 PSI HIGH FOR 15 MIN. TEST GOOD.
	10:30 - 12:00	1.50	ABANDP	31	I	P		UNLAND 2-3/8" TBG. TOO H WITH 252 JTS OF 2-3/8", 4.6# TBG STANDING BACK ALL TBG.
	12:00 - 14:00	2.00	ABANDP	34	I	P		MIRU WL. RIH WITH GAUGE RING TO 7990'. POOH.
	14:00 - 15:00	1.00	ABANDP	31	I	P		RIH WITH CIBP AND SET @ 7980'. POOH. RDMO WL. TIH WITH 253 JTS OF 2-3/8" TBG & TAG CIBP @ 7980'. LD 1 JT.
	15:00 - 16:00	1.00	ABANDP	31	H	P		CIRCULATE GAS OUT OF WELL. PT CIBP TO 1000 PSI FOR 15 MIN. TEST GOOD. BLEED OFF. SECURE WELL.
	16:00 - 16:30	0.50	ABANDP	30	I	P		DRAIN PUMP AIR LINES. WINTERIZE EQUIPMENT.
	16:30 - 17:00	0.50	ABANDP	30	G	P		CREW TRAVEL TO YARD.
10/31/2018	6:30 - 7:00	0.50	ABANDP	30	G	P		CREW TRAVEL TO LOCATION.
	7:00 - 7:15	0.25	ABANDP	48	B	P		HOLD SAFETY MEETING. DISCUSS DAILY OPERATIONS AND HAZARDS.
	7:15 - 7:15	0.00	ABANDP	52	I	P		CHECK PRESSURES. TBG-0 PSI CSG-0 PSI S.C. 0 PSI.
	7:30 - 8:30	1.00	ABANDP	51	E	P		MIRU SLB CEMENTERS. PUMP 5 BBL FRESH WATER, 17.7 BBL (65 SX) 15.8 PPG, 1.53 YLD "G" CEMENT, AND 25.9 BBL FRESH WATER @ 3BPM. RDMO SLB.
	8:30 - 10:30	2.00	ABANDP	31	I	P		TOOH, STANDING BACK 42 JTS 2-3/8" TBG. LD 210 JTS. TBG NEEDED TO PUMP STUB PLUG
	10:30 - 15:00	4.50	ABANDP	49	A	P		MIRU WL. PU & RIH W/ 4.5" CIBP. COLLAR @ 5494', SET CIBP @ 5506'. POOH. RIH AND DUMP BAIL 10 SX (3 RUNS) ON CIBP. POOH. PU & RIH W/ 4.5" SX CIBP SET @ 4295'. POOH. RIH AND DUMP BAIL 2 SX ON CIBP. POOH. RDMO WL.
	15:00 - 15:30	0.50	ABANDP	30	I	P		DRAIN PUMP AND LINES. WINTERIZE.
	15:30 - 16:00	0.50	ABANDP	30	G	P		CREW TRAVEL TO YARD.

US ROCKIES REGION
Operation Summary Report

Well: HSR-PARKER 15-16A

Spud date: 6/25/2001

Project: COLORADO-WELD-NAD83-UTM13

Site: HSR-PARKER 15-16A

Rig name no.: SPN 724/724

Event: ABANDONMENT

Start date: 10/29/2018

End date: 11/15/2018

Active datum: RKB @5,022.99usft (above Mean Sea Level)

UWI: 0/2/N/67/W/16/0/SESW/6/0/S/-460/E/0/2180/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
11/1/2018	6:30 - 7:00	0.50	ABANDP	30	G	P		CREW TRAVEL TO LOCATION.
	7:00 - 7:15	0.25	ABANDP	48	B	P		DISCUSS JSA AND OPERATIONS FOR THE DAY.
	7:15 - 7:15	0.00	ABANDP	52	I	P		CHECK PRESSURES. TBG-0 PSI CSG-0 PSI S.C.-0 PSI
	7:15 - 8:45	1.50	ABANDP	34	M	P		MIRU WL. JET CUT CASING @ 1255'. POOH. RDMO WL.
	8:45 - 10:15	1.50	ABANDP	31	H	P		ESTABLISH CIRCULATION TO SURFACE USING FRESH WATER W/ BIO THROUGH CUT AT 1255'. CIRCULATE GAS OUT.
	10:15 - 10:30	0.25	ABANDP	45	B	P		LINE CONSTRAINTS CHECK. MADE SMALL ADJUSTMENT TO STRAPS ON ALL HARDLINES.
	10:30 - 11:00	0.50	ABANDP	31	H	P		CIRCULATE TO SURFACE WITH CIRCULATED MUD. CLEAN OUT GAS.
	11:00 - 11:40	0.67	ABANDP	30	J	P		ND BOPS. ND TH. UNLAND CASING USING 4.5" CASING SPEAR. 4.5" TIW ON HAND. PULL 45K # TO UNLAND. NU P&A SPOOL & BOPS W/ 4.5" PIPE RAMS INSTALLED.
	11:40 - 13:00	1.33	ABANDP	31	I	P		TOOH W/ 1255' OF 4.5" CSG AND LD.
	13:00 - 14:00	1.00	ABANDP	31	I	P		TIH W/ 43 JTS OF 2-3/8" TBG TO 1355'. ESTABLISH CIRCULATION USING FRESH W/ BIO WATER.
	14:00 - 15:00	1.00	ABANDP	51	B	P		MIRU SLB CEMENTERS. PUMP 15 BBL CHEM WASH, 275 SX 14 PPG, 1.55 YLD STUB PLUG. EST TOC @ 575'. PUMP RATE=2.2 BPM AVG PRESSURE=230 PSI
	15:00 - 15:30	0.50	ABANDP	31	I	P		TOOH WITH 2-3/8" TBG. REVERSE CIRCULATE AT 100'. TOOH AND LD ALL TBG. SECURE WELL.
	15:30 - 16:00	0.50	ABANDP	30	I	P		DRAIN PUMP AND LINES. WINTERIZE EQUIPMENT.
	16:00 - 16:30	0.50	ABANDP	30	G	P		CREW TRAVEL TO YARD.
11/2/2018	7:00 - 7:30	0.50	ABANDP	30	G	P		CREW HAD SAFETY MEETING. TRAVEL TO LOCATION.
	7:30 - 7:45	0.25	ABANDP	48	B	P		DISCUSS JSA FOR DAILY OPERATIONS.
	7:45 - 8:30	0.75	ABANDP	34	I	P		MIRU RELIANCE WL. RIH AND TAG TOC OF STUB PLUG @ 310'. POOH.
	7:45 - 7:45	0.00	ABANDP	52	I	P		0 PSI ON S.C.
	8:30 - 9:30	1.00	ABANDP	52	F	P		PRESSURE TEST STUB PLUG TO 500 PSI. LOST 1 PSI EVERY MIN FOR 5 MIN. FOUND LEAK FROM THREADS OF P&A SPOOL. BLED OF PRESSURE. TIGHTENED FLANGE TO STOP THE LEAK. PRESSURE BACK UP TO 500 PSI AND LOST 2.5 BBL/MIN IN 15 MIN. BLED OFF PRESSURE. PRESSURE BACK UP TO 500 PSI, SHUT TWO BALL VALVES AT SURFACE CASING. BROKE OFF LINE TO PUMP TO TEST PUMP BLEED. LOST 50 PSI IN 15 MINUTES, SLOWLY. TEST GOOD. ND BOPS. ND P&A SPOOL.
11/15/2018	9:30 - 10:00	0.50	ABANDP	34	I	P		RIH W/ 8-5/8" CIBP TO 80' AND SET CIBP. POOH. RDMO WL.
	10:00 - 11:15	1.25	ABANDP	30	C	P		CLEAN UP LOCATION. BREAK LINES. RDMO LEED 724 TO STATE DECHANT 2-16.
	13:30 - 13:30	0.00	ABANDP	50		P		P&A'd OFFLINE. JSND.
	9:00 - 10:00	1.00	ABANDZ	52		P		PRESSURE TESTED CIBP, SURFACE CASING TO 500 PSI
	10:00 - 11:00	1.00	ABANDZ	53	B	P		DUG UP SURFACE CASING
	11:00 - 12:00	1.00	ABANDZ	53	C	P		CUT CASING 6' BELOW GL, TAGGED @ 78'

US ROCKIES REGION
Operation Summary Report

Well: HSR-PARKER 15-16A

Spud date: 6/25/2001

Project: COLORADO-WELD-NAD83-UTM13

Site: HSR-PARKER 15-16A

Rig name no.: SPN 724/724

Event: ABANDONMENT

Start date: 10/29/2018

End date: 11/15/2018

Active datum: RKB @5,022.99usft (above Mean Sea Level)

UWI: 0/2/N/67/W/16/0/SESW/6/0/S/-460/E/0/2180/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	12:00 - 13:00	1.00	ABANDZ	53	B	P		FILLED CASING STUB WITH 46 BAGS 5000 PSI CEMENT
	13:00 - 14:00	1.00	ABANDZ	53	A	P		CAPPED CASING WITH A METAL PLATE CONTAINING WELL INFO
	14:00 - 15:00	1.00	ABANDZ	53	B	P		BACKFILLED
	15:00 - 15:00	0.00	ABANDZ	53	F	P		PLACED MARKER BALL