

FORM
2

Rev
08/16

State of Colorado

Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

401603310

Date Received:

05/16/2018

APPLICATION FOR PERMIT TO:

☒ Drill ☐ Deepen ☐ Re-enter ☐ Recomplete and Operate

TYPE OF WELL OIL ☒ GAS ☐ COALBED ☐ OTHER _____

Refilling ☐

ZONE TYPE SINGLE ZONE ☒ MULTIPLE ZONES ☐ COMMINGLE ZONES ☐

Sidetrack ☐

Well Name: Tower LD

Well Number: 19-339HN

Name of Operator: GREAT WESTERN OPERATING COMPANY LLC

COGCC Operator Number: 10110

Address: 1001 17TH STREET #2000

City: DENVER

State: CO

Zip: 80202

Contact Name: Geoff Lee

Phone: (303)398-0355

Fax: ()

Email: glee@gwogco.com

RECLAMATION FINANCIAL ASSURANCE

Plugging and Abandonment Bond Surety ID: 20160041

WELL LOCATION INFORMATION

QtrQtr: SWNW Sec: 21 Twp: 1S Rng: 67W Meridian: 6

Latitude: 39.952669

Longitude: -104.901753

Footage at Surface: 1786 Feet FNL/FSL FNL 396 Feet FEL/FWL FWL

Field Name: WATTENBERG

Field Number: 90750

Ground Elevation: 5246

County: ADAMS

GPS Data:

Date of Measurement: 11/22/2016 PDOP Reading: 1.4 Instrument Operator's Name: Greg Weimer

If well is ☐ Directional ☒ Horizontal (highly deviated) **submit deviated drilling plan.**

Footage at Top of Prod Zone: FNL/FSL FNL/FWL Bottom Hole: FNL/FSL FEL/FWL

859 FSL 460 FEL 861 FSL 360 FWL
Sec: 20 Twp: 1S Rng: 67W Sec: 19 Twp: 1S Rng: 67W

LOCATION SURFACE & MINERALS & RIGHT TO CONSTRUCT

Surface Ownership: ☒ Fee ☐ State ☐ Federal ☐ Indian

The Surface Owner is: ☒ is the mineral owner beneath the location.

(check all that apply) ☒ is committed to an Oil and Gas Lease.

☒ has signed the Oil and Gas Lease.

☐ is the applicant.

The Mineral Owner beneath this Oil and Gas Location is: ☒ Fee ☐ State ☐ Federal ☐ Indian

The Minerals beneath this Oil and Gas Location will be developed by this Well: No

The right to construct the Oil and Gas Location is granted by: Surface Use Agreement

Surface damage assurance if no agreement is in place: Surface Surety ID:

LEASE INFORMATION

Using standard QtrQtr, Sec, Twp, Rng format, describe one entire mineral lease that will be produced by this well (Describe lease beneath surface location if produced. Attach separate description page or map if necessary.)

T1S, R67W: NE Sec 20

Total Acres in Described Lease: 160 Described Mineral Lease is: ☒ Fee ☐ State ☐ Federal ☐ Indian

Federal or State Lease # _____

Distance from Completed Portion of Wellbore to Nearest Lease Line of described lease: 0 Feet

CULTURAL DISTANCE INFORMATION

Distance to nearest:

Building: 883 Feet
Building Unit: 1118 Feet
High Occupancy Building Unit: 5280 Feet
Designated Outside Activity Area: 5280 Feet
Public Road: 385 Feet
Above Ground Utility: 367 Feet
Railroad: 5280 Feet
Property Line: 396 Feet

INSTRUCTIONS:

- All measurements shall be provided from center of the Proposed Well to nearest of each cultural feature as described in Rule 303.a.(5).
- Enter 5280 for distance greater than 1 mile.
- Building - nearest building of any type. If nearest Building is a Building Unit, enter same distance for both.
- Building Unit, High Occupancy Building Unit, and Designated Outside Activity Area - as defined in 100-Series Rules.

DESIGNATED SETBACK LOCATION INFORMATION

Check all that apply. This location is within a: ☐ Buffer Zone
☐ Exception Zone
☐ Urban Mitigation Area

- Buffer Zone – as described in Rule 604.a.(2), within 1,000' of a Building Unit
- Exception Zone - as described in Rule 604.a.(1), within 500' of a Building Unit.
- Urban Mitigation Area - as defined in 100-Series Rules.

Pre-application Notifications (required if location is within 1,000 feet of a building unit):

Date of Rule 305.a.(1) Urban Mitigation Area Notification to Local Government: _____

Date of Rule 305.a.(2) Buffer Zone Notification to Building Unit Owners: _____

SPACING and UNIT INFORMATION

Distance from completed portion of proposed wellbore to nearest completed portion of offset wellbore permitted or completed in the same formation: 266 Feet

Distance from Completed Portion of Wellbore to Nearest Unit Boundary 460 Feet (Enter 5280 for distance greater than 1 mile.)

Federal or State Unit Name (if appl): _____ Unit Number: _____

SPACING & FORMATIONS COMMENTS

1S-67W-
Sec 19: All
Sec 20: All

OBJECTIVE FORMATIONS

Objective Formation(s)	Formation Code	Spacing Order Number(s)	Unit Acreage Assigned to Well	Unit Configuration (N/2, SE/4, etc.)
NIOBRARA	NBRR	407-2339	1262	19 & 20: All

DRILLING PROGRAM

Proposed Total Measured Depth: 18510 Feet

Distance from the proposed wellbore to nearest existing or proposed wellbore belonging to another operator, including plugged wells:

Enter distance if less than or equal to 1,500 feet: 134 Feet ☐ No well belonging to another operator within 1,500 feet

Will a closed-loop drilling system be used? Yes

Is H₂S gas reasonably expected to be encountered during drilling operations at concentrations greater than or equal to 100 ppm? No (If Yes, attach an H₂S Drilling Operations Plan)

Will salt sections be encountered during drilling? No

Will salt based (>15,000 ppm Cl) drilling fluids be used? No

Will oil based drilling fluids be used? Yes

BOP Equipment Type: ☒ Annular Preventor ☒ Double Ram ☐ Rotating Head ☐ None

GROUNDWATER BASELINE SAMPLING AND MONITORING AND WATER WELL SAMPLING

Water well sampling required per Rule 318A

DRILLING WASTE MANAGEMENT PROGRAM

Drilling Fluids Disposal: OFFSITE Drilling Fluids Disposal Methods: Commercial Disposal

Cuttings Disposal: OFFSITE Cuttings Disposal Method: Commercial Disposal

Other Disposal Description:

Beneficial reuse or land application plan submitted? No

Reuse Facility ID: _____ or Document Number: _____

CASING PROGRAM

Casing Type	Size of Hole	Size of Casing	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Btm	Cmt Top
SURF	13+1/2	9+5/8	36	0	1700	707	1700	0
1ST	8+1/2	5+1/2	17	0	18510	2343	18510	

☒ Conductor Casing is NOT planned

DESIGNATED SETBACK LOCATION EXCEPTIONS

Check all that apply:

- ☐ Rule 604.a.(1)A. Exception Zone (within 500' of Building Unit)
- ☐ Rule 604.b.(1)A. Exception Location (existing or approved Oil & Gas Location now within a Designated Setback as a result of Rule 604.a.)
- ☐ Rule 604.b.(1)B. Exception Location (existing or approved Oil & Gas Location is within a Designated Setback due to Building Unit construction after Location approval)
- ☐ Rule 604.b.(2) Exception Location (SUA or site-specific development plan executed on or before August 1, 2013)
- ☐ Rule 604.b.(3) Exception Location (Building Units constructed after August 1, 2013 within setback per an SUA or site-specific development plan)

GREATER WATTENBERG AREA LOCATION EXCEPTIONS

Check all that apply:

- ☒ Rule 318A.a. Exception Location (GWA Windows).
- ☒ Rule 318A.c. Exception Location (GWA Twinning).

RULE 502.b VARIANCE REQUEST

☐ Rule 502.b. Variance Request from COGCC Rule or Spacing Order Number _____

OTHER LOCATION EXCEPTIONS

Check all that apply:

- ☐ Rule 318.c. Exception Location from Rule or Spacing Order Number _____
- ☐ Rule 603.a.(2) Exception Location (Property Line Setback).

ALL exceptions and variances require attached Request Letter(s). Refer to applicable rule for additional required attachments (e.g. waivers, certifications, SUAs).

OPERATOR COMMENTS AND SUBMITTAL

Comments

The Tower LD 19-342HNX operated by Great Western Operating Company is the nearest well in the same formation, the distance was measured in 3D.

Nearest wellbore belonging to another operator was measured to LAURIDSON-LEE-WOLFGANG #1 (API: 05-001-06678), owned by COORS ENERGY COMPANY. Interwell distances were measured using in-house 3D anti-collision reports. Well is in PA status.

This well has a bottom hole location beyond the unit boundary setback. The bottom of the completed interval will be within the unit boundary setback at 861 FSL and 460 FWL of Section 19. The wellbore beyond the unit boundary setback will be physically isolated and will not be completed.

Surface Use Agreement has waivers for Rule 318A.a. & Rule 318A.c.

This application is in a Comprehensive Drilling Plan No CDP #: _____

Location ID: _____

Is this application being submitted with an Oil and Gas Location Assessment application? Yes

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: Geoff Lee

Title: Regulatory Analyst Date: 5/16/2018 Email: regulatorypermitting@gwogco.c

Operator must have a valid water right or permit allowing for industrial use or purchased water from a seller that has a valid water right or permit allowing for industrial use, otherwise an application for a change in type of use is required under Colorado law. Operator must also use the water in the location set forth in the water right decree or well permit, otherwise an application for a change in place of use is required under Colorado law. Section 37-92-103(5), C.R.S. (2011).

Based on the information provided herein, this Application for Permit-to-Drill complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved:  _____ Director of COGCC Date: 12/14/2018

Expiration Date: 12/13/2020

API NUMBER

05 001 10295 00

Conditions Of Approval

All representations, stipulations and conditions of approval stated in the Form 2A for this location shall constitute representations, stipulations and conditions of approval for this Form 2 Permit-to-Drill and are enforceable to the same extent as all other representations, stipulations and conditions of approval stated in this Permit-to-Drill.

COA Type

Description

	<p>1) Submit Form 42 electronically to COGCC 48 hours prior to MIRU (Spud Notice), for the first well/activity on the pad and provide 48 hour spud notice for all subsequent wells drilled on the pad.</p> <p>2) Comply with Rule 317.j and provide cement coverage from the end of production casing to a minimum of 200' above Niobrara and from 200' below Sussex to 200' above Sussex. Verify coverage with cement bond log.</p> <p>3) Oil-based drilling fluid is to be used only after all fresh water aquifers are covered.</p>
	<p>Bradenhead tests shall be performed and reported according to the following schedule and Form 17 submitted within 10 days of each test:</p> <p>1) Within 60 days of rig release and prior to stimulation or</p> <p>2) If a delayed completion, 6 months after rig release and prior to stimulation.</p> <p>3) Within 30 days after first production, as reported on Form 5A.</p> <p>If a Bradenhead test reports a surface casing pressure greater than 200 psig, stimulation is not allowed until the Engineering Supervisor has been consulted.</p>
	<p>Operator will ensure the wellbore beyond the unit boundary setback is physically isolated and is not completed. In the Operator Comments on the Form 5A the operator will (1) report the footages from the section lines of the bottom of the completed interval, (2) describe how the wellbore beyond the unit boundary setback is physically isolated, and (3) certify that none of the wellbore beyond the setback was completed.</p>

Best Management Practices

No	BMP/COA Type	Description
1	Drilling/Completion Operations	Conventional drill stem tests will not be conducted on DJ Basin horizontal wells currently being executed or planned by GWOC. If plans change in the future a well specific drill stem testing plan will be prepared for that particular well. Note that GWOC may elect to use one of several available wireline deployed tools for the purpose of measuring down hole formation pressures and/or collecting down hole fluid samples from the target formation(s) of a particular well.
2	Drilling/Completion Operations	Prior to drilling operations, GWOG will perform an anti-collision scan of existing offset wells that have the potential of being within close proximity of the proposed well. This anti-collision scan will include definitive MWD or gyro surveys of the offset wells with included error of uncertainty per survey instrument, and compared against the proposed well path with its respective error of uncertainty. If current surveys do not exist for the offset wells, Operator may have gyro surveys conducted to verify bottom hole location. The proposed well will only be drilled if the anti-collision scan results indicate that there is not a risk for collision, or harm to people or the environment.
3	Drilling/Completion Operations	GWOG shall obtain signed written consent for any portion of the proposed wellbore's treated interval within 150' of an existing (producing, Shut-in, or temporarily abandoned) or permitted oil and gas well's treated interval belonging to another operator prior to completion of the well.
4	Drilling/Completion Operations	A BOPE with a minimum pressure rating of 3,000 psi will be utilized. At a minimum it will consist of 2 ram preventers and 1 annular preventer. The blind rams will be positioned below the pipe rams. A backup system of pressure control will be onsite consisting of at a minimum 1,000 psi accumulator (backup pressure). Accumulator is tested to 1,000 psi. Operator may use fixed sized pipe rams matching the tubular size. The annular preventer will be pressure tested to 250 psi low and 2,000 psi high for 10 minutes each. The ram preventers will be tested to 250 psi low and 2,500 psi high for 10 minutes each. All remaining well control equipment will be tested to 250 psi low and 2,500 psi high for 10 minutes each. The pressure tests will be conducted when the equipment is first installed and every 30 days thereafter. Pipe rams and blind rams will be function tested before every well service operation. Annual BOP inspections and pressure tests will be performed by the service company and will be charted & retained for 1 year. Backup stabbing valves shall be used on operations that require reverse circulation. Valves will be pressure tested before each well service operation in low pressure and high pressure range. The GWOC onsite representative will be certified in Well Control Operations by a Well-Cap certified training service.
5	Drilling/Completion Operations	GWOC will comply with the "COGCC Policy for Bradenhead Monitoring during Hydraulic Fracturing Treatments in the Greater Wattenberg Area", dated May 29, 2012
6	Drilling/Completion Operations	One of the first wells drilled on the pad will be logged with an open-hole Resistivity and Gamma Ray Log from the kick-off point into the surface casing. All wells on the pad will have a cement bond log with gamma-ray run on production casing (intermediate casing or production liner if run) to the surface casing. The horizontal portion of every well will be logged with a MWD/GR log. The Form 5, Completion Report, for each well on the pad will list all logs run and have those logs attached. The Form 5 for a well without an open hole log shall clearly state "No open-hole logs were run" and shall clearly identify (by API#, well name and number) the well in which open-hole logs were run.

Total: 6 comment(s)

Applicable Policies and Notices to Operators

Notice Concerning Operating Requirements for Wildlife Protection.
http://cogcc.state.co.us/documents/reg/Policies/Wildlife_Notice.pdf

Policy for Bradenhead Monitoring During Hydraulic Fracturing Treatments in the Greater Wattenberg Area.
<http://cogcc.state.co.us/documents/reg/Policies/PolicyGwaBradenheadMonitoringFinal.pdf>

Attachment Check List

<u>Att Doc Num</u>	<u>Name</u>
401603310	FORM 2 SUBMITTED
401606944	WELL LOCATION PLAT
401606949	SURFACE AGRMT/SURETY
401606950	DIRECTIONAL DATA
401607616	EXCEPTION LOC REQUEST
401621607	OffsetWellEvaluations Data
401641406	DEVIATED DRILLING PLAN
401875210	OFFSET WELL EVALUATION

Total Attach: 8 Files

General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
Permit	Final review complete.	12/12/2018
Engineer	Offset Wells Evaluated.	12/05/2018
Permit	Status Active - corrections made with operator concurrence: - changed right to construct from "lease" to "SUA". - verified Surface Owner checkboxes (changed on 2A). - added Unit Config to correct data field. Permitting review complete.	11/26/2018
Permit	Status Pending - contacted operator for corrections: - surface owner checkboxes do not match associated form 2A. - right to construct does not match associated form 2A. - unit config is in the wrong data field.	11/16/2018
Permit	Passed Completeness.	05/22/2018

Total: 5 comment(s)