

**FORM  
INSP**

Rev  
X/15

**State of Colorado  
Oil and Gas Conservation Commission**

1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109



Inspection Date:

12/26/2018

Submitted Date:

12/27/2018

Document Number:

682504351

**FIELD INSPECTION FORM**

Loc ID 458423 Inspector Name: Trujillo, Aaron On-Site Inspection  2A Doc Num: \_\_\_\_\_

**Status Summary:**  
 THIS IS A FOLLOW UP INSPECTION  
 FOLLOW UP INSPECTION REQUIRED  
 NO FOLLOW UP INSPECTION REQUIRED

**Operator Information:**  
 OGCC Operator Number: 81490  
 Name of Operator: ST CROIX OPERATING INC  
 Address: P O BOX 13799  
 City: DENVER State: CO Zip: 80201

**Findings:**  
2 Number of Comments  
1 Number of Corrective Actions  
 Corrective Action Response Requested

**ANY CORRECTIVE ACTION(S) FROM PREVIOUS INSPECTIONS THAT HAVE NOT BEEN ADDRESSED ARE STILL APPLICABLE**

**Contact Information:**

Contact Name	Phone	Email	Comment
		davidpmel@yahoo.com	
		stcroixexp@aol.com	

**Inspected Facilities:**

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
458424	WELL	XX	10/27/2018		121-11082	PRONGHORN 1	CI

**General Comment:**  
 This is a follow-up construction and stormwater inspection. Any corrective action(s) from previous inspections that have not been addressed are still applicable.

**Inspected Facilities**

Facility ID: 458424 Type: WELL API Number: 121-11082 Status: XX Insp. Status: CI

**Reclamation - Storm Water - Pit**

**Storm Water:**

Loc Erosion BMPs	BMP Maintenance	Lease Road Erosion BMPs	Lease BMP Maintenance	Chemical BMPs	Chemical BMP Maintenance	Comment

Comment: Previous inspection documented that perimeter stormwater and erosion control BMPs have not been installed in accordance with good engineering practices prior to and during construction activities, and required BMPs to be installed. Operator has constructed a stormwater control ditch along perimeter of location; BMP does not appear to have been constructed with proper planning or good engineering practices to protect the site during inclement weather conditions. Ditch walls have not been compacted and unconsolidated soils have been left on the surface as a "berm". Corrective action will remain applicable.

Corrective Action: Install required stormwater and erosion control BMPs in accordance to Rule 1002.f and good engineering practices.

Date: 12/18/2018

Pits:  NO SURFACE INDICATION OF PIT

**Attached Documents**

You can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
682504352	Inspection Photos	<a href="http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4687884">http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4687884</a>