



Partner Summary Report

Date: 7/20/2018

Report #: 3

DOL:

Well Name: UPRC H23-13

Spud Date: 8/27/2007

Well Header

Well Name UPRC H23-13	API 05-123-26197	County/Parish WELD	State/Province COLORADO	Total Depth All (TVD) (ftKB)	Current PBTD (ftKB) ORIGINAL HOLE - 7,196.4		
Spud Date 8/27/2007	TD Date 8/30/2007	Rig Release Date 8/31/2007		First Gas Sales			
Actual Latitude (°) 40.20511527	Actual Longitude (°) -104.63852147	Quarter 3 SW	Quarter 4 SW	Section 23	Township 3	Township N/S Dir N	Range E/W Dir W

Job: ABANDON , Job Start Date: 7/18/2018 00:00

Objective P&A		AFE Number
Report Start Date 7/20/2018 06:00	Report End Date 7/20/2018 18:00	<p>Operations Summary</p> <p>CTL. HSM AND FILL OUT DAILY RIG INSP. CHECK IWP=0 CSG/ 0 BH. OPEN WELL TO WORK TANK. HSM W/RMOR. PU 4.5 HYDRO MECHANIC CIBP. RIH W/220 JTS 2-3/8" TBG. SPOT TBG W/HYRO MECHANIC CIBP @6780'. LOAD TBG W/18 BBLS OF WATER. SHEAR PLUG AND CONFORMED SET. LOAD HOLE W/46 BBLS OF WATER AND CONDITION HOLE FOR 30 MIN. TEST CIBP TO 1000 PSI FOR 15 MIN=GOOD. HSM W/SPN CMT. MIRU SPN CMT. PRIME AND TEST LINES TO 2000 PSI. BLEED OFF. P/20 SX 15.8# G/SILICA CMT(5.4 BBLS) CMT. DISPLACE W/24 BBLS FW TO BALANCE. TOC @6432'. RDMO SPN CMT. POOH LD ON TRAILER W/20 JTS 2-3/8' TBG. LOAD HOLE AND CIRCULATE WELL CLEAN. LD 12 JTS AND LAND WELL W/188 JTS 2-3/8" TBG AND NIPPLE @5778'. ND BOP, NU WH. SWI. RDMO RIG AND EQUIPMENT TO NEXT LOC. SPOT IN RIG AND EQUIPMENT. CREW TO YARD</p> <p>CIBP @6780' W/20 SX G/SILICA CM</p>