

US ROCKIES REGION
Operation Summary Report

Well: **SILVA 7-13**

Spud date: 4/8/2006

Project: COLORADO-WELD-NAD83-UTM13

Site: SILVA 7-13

Rig name no.: BRIAGADE 10/10

Event: CONST- CAP WELL WORK

Start date: 12/15/2018

End date:

Active datum: RKB @5,041.99usft (above Mean Sea Level)

UWI: 0/2/N/66/W/13/0/NESW/6/0/N/1880/E/0/1980/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
12/6/2018	12:00 - 14:00	2.00	LOCPRP	53	B	P		SET PANELS UP ON LOCATION
12/15/2018	11:30 - 13:00		ABANDP	30	A	P		SPOT IN ALL EQ
	11:30 - 13:00	1.50	ABANDP	35	A	P		WAIT ON SLICKLINE TO FINISH,FISH & TAG
	13:00 - 15:00	2.00	ABANDP	30	A	P		MIRU BRIGADE 10,LD PUMP LINES PSI TEST ALL PUMP LINES,NU BIRD BATH ON NEW 5K BOP.FUNCTION TEST BOP
	15:00 - 15:30	0.50	ABANDP	30	K	P		DRAINED AND WINTERIZED ALL EQ
	15:30 - 16:00	0.50	ABANDP	30	G	P		CREW TRAVEL TO YARD
-								
12/17/2018	6:00 - 6:30	0.50	LOCPRP	30	G	P		CREW TRAVEL TO LOCATION
	6:30 - 7:30	1.00	LOCPRP	48	B	P		INSPECT & START EQUIPMENT & HELD JSA SAFTEY MEETING,GO OVER WORKOVER RIG DAILY CHECKLIST(SEE SAFETY COMMENTS ON SAFETY TAB)
	7:30 - 8:30	1.00	LOCPRP	46	F	P		WAIT ON AUTOMATION REMOVAL
	8:30 - 9:30	1.00	LOCPRP	52	F	P		PSI TEST BOP ON TEST STUMP,LOW TEST TO 250 PSI,HIGH TEST TO 5000 PSI
	9:30 - 10:00	0.50	LOCPRP	33	G	P		CP= 1200 PSI,TBG = 1200 SCGS= 10 PSI, BLED CP & TBG PSI OFF NO FLUIDS BROUGHT BACK ,SCGS LEFT OPEN DURING JOB OPERATION
	10:00 - 10:30	0.50	LOCPRP	30	E	P		PUMP 50 BBL DOWN CSG & 30 BBL DOWN TBG,ND 5K WELL HEAD,
	10:30 - 13:00	2.50	LOCPRP	30	J	P		FUNCTION TEST BOP,NU BOP W 2.375" RAMS INSTALLED,PSI TEST PIPE RAMS ON WELL HEAD,LOW TEST TO 250 & HIGH TEST TO 5000 PSI,RU RIG FLOOR ,
	13:00 - 14:30	1.50	LOCPRP	31	I	P		TOH W 249 JTS OF 2.375" XN,NC
	14:30 - 16:30	2.00	LOCPRP	31	I			PU 3.875" BIT & SCRAPER" TIH TO 7860' W 250 JTS,LD 20 JTS OF 2.375" TO ABOVE PERFS EOT @ 7324
	16:30 - 17:00	0.50	LOCPRP	30	I	P		DRAINED AND WINTERIZED ALL EQ
	17:00 - 17:30	0.50	LOCPRP	30	K	P		SHUT IN AND SECURED WELL
	17:30 - 18:00	0.50	LOCPRP	30	G	P		CREW TRAVEL TO YARD
12/18/2018	6:00 - 6:30	0.50	LOCPRP	30	G	P		CREW TRAVEL TO LOCATION
	6:30 - 7:30	1.00	LOCPRP	48	B	P		INSPECT & START EQUIPMENT & HELD JSA SAFTEY MEETING,GO OVER WORKOVER RIG DAILY CHECKLIST(SEE SAFETY COMMENTS ON SAFETY TAB)
	7:30 - 8:30	1.00	LOCPRP	31	I	P		TOW 229 JTS OF 2.375" LD BIT & SCRAPER
	8:30 - 11:30	3.00	LOCPRP	34	I	P		MIRU PIONEER WIRELINE,PU 4.5" 11.6# CIBP & SET @ 7830' & 2 SX OF CMT,PU 2ND 4.5" 11.6# CIBP & SET @ 7340' & 2 SX OF CMT,RDMO WL
	11:30 - 13:00	1.50	LOCPRP	30	J	P		RD RIG FLOOR ND BOP,REMOVE OLD 5K WELL HEAD,NU NEW 5K WELL HEAD INSTALL XXH NIPPLES & 5K 2" CSG VALVES ,NU BOP,RU RIG FLOOR
	13:00 - 14:30	1.50	LOCPRP	31	I	P		TIH W 223 JTS OF 2.375" TO 7248'

US ROCKIES REGION
Operation Summary Report

Well: SILVA 7-13

Spud date: 4/8/2006

Project: COLORADO-WELD-NAD83-UTM13

Site: SILVA 7-13

Rig name no.: BRIAGADE 10/10

Event: CONST- CAP WELL WORK

Start date: 12/15/2018

End date:

Active datum: RKB @5,041.99usft (above Mean Sea Level)

UWI: 0/2/N/66/W/13/0/NESW/6/0/N/1880/E/0/1980/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	14:30 - 15:30	1.00	LOCPRP	31	H	P		CIRCULATE OIL & GAS,CIRCULATED 150 BBL OF FRES WATER 2X HOLE VOLUME,PSI TEST CIBP FOR 15 MIN TO 1000 PSI,GOOD TEST
	15:30 - 16:30	1.00	LOCPRP	31	1	P		RU TBG BROUCH,BROUCH TBG TO XN NIPPLE @ 7248',RD TBG BROACH
	16:30 - 17:00	0.50	LOCPRP	30	I	P		DRAINED AND WINTERIZED ALL EQ
	17:00 - 17:30	0.50	LOCPRP	30	K	P		SHUT IN AND SECURED WELL
	17:30 - 18:00	0.50	LOCPRP	30	G	P		CREW TRAVEL TO YARD
12/19/2018	6:00 - 6:30	0.50	LOCPRP	30	G	P		CREW TRAVEL TO LOCATION
	6:30 - 7:30	1.00	LOCPRP	48	B	P		INSPECT & START EQUIPMENT & HELD JSA SAFTEY MEETING,GO OVER WORKOVER RIG DAILY CHECKLIST(SEE SAFETY COMMENTS ON SAFETY TAB)
	6:30 - 7:30		LOCPRP	33	G	P		CP= 0 PSI,TBG = 0 ,SCSG= 5 PSI,SCSG LEFT OPEN DURING JOB OPERATION
	7:30 - 9:30	2.00	LOCPRP	30	J	P		RD RIG FLOOR ND BOP NU 7 1/16",5000 PSI FLANGED TUBING HEAD W/ 2 FLANGED 5000 PSI FLANGED MASTER VALVES,ALSO INSTALLED DOUBLE 2" 5K CSG VALLVES, TORQUE AND TEST WELL HEAD
	9:30 - 10:30	1.00	LOCPRP	30	A	P		PU ALL PUMP LINES,RDMO BRIGADE 10
	10:30 - 11:00	0.50	LOCPRP	30	G	P		ROAD RIG TO NEXT LOCATION