



Partner Summary Report

Date: 2/8/2018

Report #: 2

Well Name: UPRC 07-05G

DOL:

Spud Date: 11/14/1991

Well Header

Well Name UPRC 07-05G		API 05-123-15370		County/Parish WELD		State/Province COLORADO		Total Depth All (TVD) (ftKB)		Current PBTD (ftKB) ORIGINAL HOLE - 7,259.0					
Spud Date 11/14/1991			TD Date 11/18/1991			Rig Release Date 11/19/1991			First Gas Sales						
Actual Latitude (°) 40.32892512		Actual Longitude (°) -104.71312058		Quarter 3 SW		Quarter 4 NW		Section 7		Township 4		Township N/S Dir N		Range E/W Dir W	

Job: ABANDON , Job Start Date: 2/7/2018 00:00

Objective P&A	AFE Number
------------------	------------

Report Start Date 2/8/2018 06:00	Report End Date 2/8/2018 00:00	Operations Summary CREW TO LOC. CHECK IWP 600/600/0. HOLD JSA MEETING. TEST RIG BRAKES AND INSPECT ELEVATORS. BLOW WELL DN THROUGH CHOCK. CONTROLLED WELL W/35 BBLS FRESH WATER W/BIOCID DN TBG AND 65 BBLS DN CSG. ND X-MAS TREE AND NU BOP. FUNCTION TEST BOP. POOH TALLY W/208 JTS 2-3/8". POOH LD 9 JTS 2-3/8" TBG. MIRU SPN WL. HOLD SAFETY MEETING. RIH W/3.62' OD GAUGE RING TO 6855'. POOH W/ GAUGE RING. RIH W/ CIBP & SETTING TOOL FOR 4-1/2 11.6#. RUN CCL CORRELATION STRIP & SPOT CIBP @ 6835' SET CIBP. STACK OUT TO VERIFY SET. PICK UP WATCHING WEIGHT INDICATOR & CCL METER TO VERIFY SHEAR. POOH W/ SETTING TOOL. RIH DUMP BAIL 2 SX G NEAT CMT. POOH W/ DUMP BAILER. RDMO SPN WL. DRAIN PUMP AND LINES. SHUT WELL IN. CREW TO YARD. SET CIBP @6835' W/2 SX CMT ALL CHARGES TO RC#422124187
-------------------------------------	-----------------------------------	--