

Click here to reset the form

FORM 21 Rev 9/14

State of Colorado Oil and Gas Conservation Commission



1120 Lincoln Street, Suite 801, Denver, Colorado 80203 (303)-894-2100 Fax: (303)-894-2109

FOR OGCC USE ONLY
Document Number:
Date Received:

MECHANICAL INTEGRITY TEST

- 1. Duration of the pressure test must be a minimum of 15 minutes.
2. An original pressure chart must accompany this report if this test was not witnessed by a OGCC representative.
3. For production wells, test pressures must be at a minimum of 300 psig.
4. New injection wells must be tested to maximum requested injection pressure.
5. For injection wells, test pressures must be at least 300 psig or average injection pressure, whichever is greater.
6. A minimum 300 psi differential pressure must be maintained between the tubing and tubing/casing annulus pressure.
7. Do not use this form if submitting under provisions of Rule 326.a.(1) B. or C.
8. OGCC notification must be provided 10 days prior to the test via Form 42.
9. Packers or bridge plugs, etc., must be set within 100 feet of the perforated interval to be considered a valid test.

OGCC Operator Number:
Name of Operator:
Address:
City: State: Zip:
Contact Name and Telephone
No:
Email:
API Number: 05-123-24286 OGCC Facility ID Number:
Well/Facility Name: GREAT WESTERN Well/Facility Number: 27-33
Location Qtr: NESE Section: 26 Township: 6N Range: 67W Meridian: 6

Complete the Attachment Checklist
Table with columns: Oper, OGCC and rows: Pressure Chart, Cement Bond Log, Tracer Survey, Temperature Survey, Inspection Number

SHUT-IN PRODUCTION WELL [checked] INJECTION WELL []
Test Type:
[checked] Test to Maintain SI/TA status [] 5-year UIC [] Reset Packer
[] Verification of Repairs [] Annual UIC Test

Describe Repairs or Other Well Activities:

Wellbore Data at Time of Test
Injection/Producing Zone(s): NB-CD
Perforated Interval: 6930-7268
Open Hole Interval:
Casing Test
Use when perforations or open hole is isolated by bridge plug or cement plug; use if cased-hole only with plug back total depth.
Bridge Plug or Cement Plug Depth: 6832

Tubing Casing/Annulus Test
Tubing Size: 2 3/8"
Tubing Depth: 6734.8
Top Packer Depth:
Multiple Packers? [] Yes [checked] No

Test Data
Table with columns: Test Date, Well Status During Test, Casing Pressure Before Test, Initial Tubing Pressure, Final Tubing Pressure, Casing Pressure - 5 Min, Casing Pressure - 10 Min, Casing Pressure Final Test, Pressure Loss or Gain During Test

Test Witnessed by State Representative? [] Yes [checked] No
OGCC Field Representative (Print Name):

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct, and complete.

Print Name: MAX TREHUS
Signed: [Signature] Title: PRODUCTION TECH II Date: 1/11/19

OGCC Approval: Title: Date:

Conditions of Approval, if any: