

WELL NAME: HSR-MURRAY 12-17
OPERATOR: HS Resources, Inc.
OFFICE NUMBER: 970-330-0614
LOCATION: Weld County, CO
FAX daily to:

SPUD:
TD:
REPERF: CDL 10/27/97
REFRAC: CDL 11/10/97
DOWNLINE:

IF PROBLEMS WITH FAX TRANSMITTAL CONTACT JAN HERSHEY - 1-303-296-3600

- 10/23/97 **Moved in and rigged up Gunter well service.** Found 120 TP, 400 CP. Blew well down, pumped 15 bbls of KCl water down tubing and 25 bbls down casing. Nipple down well head and nipple up BOP. Run 4 jts of 2 3/8 tubing and tag bottom. Trip out of hole with tubing, tag sand at 7239.91. (Codell perms 7146-7162) Prepare to run bridge plug and test 2 3/8 tubing. Shut down for night.
DEC: \$2059.00
- 10/24/97 PU BP and TIH. Set BP at 6772' and pressure test casing to 4500 psi , held for 30 minutes and released. Unseat BP and TOO. SDFD due to bad weather conditions.
DEC: \$3551.00
CTD: \$5610.00
- 10/27/97 PU 4-1/2 casing scraper and TIH with tubing. Worked scraper down to 7125'. TOO with 2-3/8" tubing and LD. SDFD. Reperforate Codell at 7150' to 7160', 3 SPF for a total of 30 holes.
DEC: \$1575.00
CTD: \$7185.00
- 10/28/97 PU 2-3/8" x 4-1/2" Guiberson Uni-Packer six and TIH with 5 joints 2-3/8" N-80 tubing, Left Hand Safety joint, 5 joints of 2-3/8" N-80 tubing, 2-3/8" x 2-7/8" XH swage and 205 joints of 2-7/8" N-80 tubing and set packer at 7103'. ND BOP's and NU wellhead. SDFD.
DEC: \$4824.00
CTD: \$12,009.00
- 10/29/97 **RDMO Gunter Well Service workover rig pump and tank.**
DEC: \$625.00
CTD: \$12,634.00