



Partner Summary Report

Date: 3/1/2018

Report #: 2

Well Name: RICHARDSON K17-14X

DOL:

Spud Date: 12/22/2007

Well Header

Well Name RICHARDSON K17-14X	API 05-123-26609	County/Parish WELD	State/Province COLORADO	Total Depth All (TVD) (ftKB)	Current PBTD (ftKB) ORIGINAL HOLE - 7,362.5		
Spud Date 12/22/2007	TD Date	Rig Release Date 12/26/2007	First Gas Sales				
Actual Latitude (°) 40.30574490	Actual Longitude (°) -104.80398218	Quarter 3 SE	Quarter 4 SW	Section 17	Township 4	Township N/S Dir N	Range E/W Dir W

Job: ABANDON , Job Start Date: 2/27/2018 06:00

Objective	AFE Number	
Report Start Date 2/28/2018 06:00	Report End Date 3/1/2018 06:00	Operations Summary 2/28/2018 CREW TO LOCATION. HELD SAFETY MEETING. IWP 1200PSI. SURF CSG 10PSI. BLOW DOWN AND LOAD WELL TEST BOP AND SURFACE EQUIPMENT. ND WELLHEAD AND NU BOP. POOH LAYING DOWN 31JTS. RIH W/ WL AND SET CIBP W/2 SK CMT ON TOP @ 6870FT. SECURE WELL. SDFN