

Click here to reset the form

FORM 21 Rev 9/14

State of Colorado Oil and Gas Conservation Commission



1120 Lincoln Street, Suite 801, Denver, Colorado 80203 (303)-894-2100 Fax: (303)-894-2109

MECHANICAL INTEGRITY TEST

- 1. Duration of the pressure test must be a minimum of 15 minutes.
2. An original pressure chart must accompany this report if this test was not witnessed by a OGCC representative.
3. For production wells, test pressures must be a at minimum of 300 psig.
4. New injection wells must be tested to maximum requested injection pressure.
5. For injection wells, test pressures must be at least 300 psig or average injection pressure, whichever is greater.
6. A minimum 300 psi differential pressure must be maintained between the tubing and tubing/casing annulus pressure.
7. Do not use this form if submitting under provisions of Rule 326.a.(1) B. or C.
8. OGCC notification must be provided 10 days prior to the test via Form 42.
9. Packers or bridge plugs, etc., must be set within 100 feet of the perforated interval to be considered a valid test.

OGCC Operator Number: Contact Name and Telephone
Name of Operator:
Address: No:
City: State: Zip: Email:
API Number: 05-123-24052 OGCC Facility ID Number:
Well/Facility Name: GREAT WESTERN Well/Facility Number: 26-23
Location Qtr: NWSW Section: 26 Township: 6N Range: 67W Meridian: 6

FOR OGCC USE ONLY
Document Number:
Date Received:

Complete the Attachment Checklist

Table with columns for Attachment (Pressure Chart, Cement Bond Log, Tracer Survey, Temperature Survey, Inspection Number) and checkboxes for Oper and OGCC.

SHUT-IN PRODUCTION WELL [checked] INJECTION WELL [] Last MIT Date:
Test Type:
[checked] Test to Maintain SI/TA status [] 5-year UIC [] Reset Packer
[] Verification of Repairs [] Annual UIC Test

Describe Repairs or Other Well Activities:

Wellbore Data at Time of Test
Injection/Producing Zone(s): NB-CD
Perforated Interval: 6988-7198
Open Hole Interval:
Casing Test: Use when perforations or open hole is isolated by bridge plug or cement plug; use if cased-hole only with plug back total depth.
Bridge Plug or Cement Plug Depth: 6911

Tubing Casing/Annulus Test
Tubing Size: 2 3/8
Tubing Depth: 6818
Top Packer Depth:
Multiple Packers? [] Yes [checked] No

Test Data
Test Date: 1/19/19
Well Status During Test: TA
Casing Pressure Before Test: 0
Initial Tubing Pressure: 0
Final Tubing Pressure: 410 -> 0
Casing Pressure Start Test: 408
Casing Pressure - 5 Min.: 404
Casing Pressure - 10 Min.: 402
Casing Pressure Final Test: 402
Pressure Loss or Gain During Test: -6
Test Witnessed by State Representative? [] Yes [checked] No
OGCC Field Representative (Print Name):

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct, and complete.

Print Name: MAX JREHUS
Signed: [Signature] Title: PRODUCTION TECH # Date: 1/19/19

OGCC Approval: Title: Date:

Conditions of Approval, if any: