

Click here to reset the form

FORM
21
Rev 9/14

State of Colorado
Oil and Gas Conservation Commission



1120 Lincoln Street, Suite 801, Denver, Colorado 80203 (303)-894-2100 Fax: (303)-894-2109

MECHANICAL INTEGRITY TEST

1. Duration of the pressure test must be a minimum of 15 minutes.
2. An original pressure chart must accompany this report if this test was not witnessed by a OGCC representative.
3. For production wells, test pressures must be at a minimum of 300 psig.
4. New injection wells must be tested to maximum requested injection pressure.
5. For injection wells, test pressures must be at least 300 psig or average injection pressure, whichever is greater.
6. A minimum 300 psi differential pressure must be maintained between the tubing and tubing/casing annulus pressure.
7. Do not use this form if submitting under provisions of Rule 326.a.(1) B. or C.
8. OGCC notification must be provided 10 days prior to the test via Form 42.
9. Packers or bridge plugs, etc., must be set within 100 feet of the perforated interval to be considered a valid test.

FOR OGCC USE ONLY

Document Number: _____

Date Received: _____

Complete the
Attachment Checklist

Oper OGCC

Pressure Chart		
Cement Bond Log		
Tracer Survey		
Temperature Survey		
Inspection Number		

OGCC Operator Number: _____	Contact Name and Telephone _____
Name of Operator: _____	No: _____
Address: _____	Email: _____
City: _____ State: _____ Zip: _____	
API Number: <u>05-123-24034</u> OGCC Facility ID Number: _____	
Well/Facility Name: <u>GREAT WESTERN</u> Well/Facility Number: <u>26-53</u>	
Location Qtr: <u>NWSW</u> Section: <u>26</u> Township: <u>6N</u> Range: <u>67W</u> Meridian: <u>6</u>	

☒ SHUT-IN PRODUCTION WELL

☐ INJECTION WELL

Last MIT Date: _____

Test Type:

☒ Test to Maintain SI/TA status

☐ 5- year UIC

☐ Reset Packer

☐ Verification of Repairs

☐ Annual UIC Test

Describe Repairs or Other Well Activities: _____

Wellbore Data at Time of Test

Injection/Producing Zone(s) <u>NB-LD</u>	Perforated Interval: <u>6800-7138</u>	Open Hole Interval: <u>—</u>
Bridge Plug or Cement Plug Depth <u>6717</u>		

Tubing Casing/Annulus Test

Tubing Size: <u>2 3/8</u>	Tubing Depth: <u>6686</u>	Top Packer Depth: <u>—</u>	Multiple Packers? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
------------------------------	------------------------------	-------------------------------	--

Test Data

Test Date <u>1/14/19</u>	Well Status During Test <u>TA</u>	Casing Pressure Before Test <u>0</u>	Initial Tubing Pressure <u>0</u>	Final Tubing Pressure <u>408 → 0</u>
Casing Pressure Start Test <u>-409</u>	Casing Pressure - 5 Min. <u>407</u>	Casing Pressure - 10 Min. <u>406</u>	Casing Pressure Final Test <u>406</u>	Pressure Loss or Gain During Test <u>-3</u>

Test Witnessed by State Representative?

☐ Yes

☒ No

OGCC Field Representative (Print Name): _____

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct, and complete.

Print Name: MAX TREITUS

Signed: [Signature]

Title: PRODUCTION TECH II

Date: 1/19/19

OGCC Approval: _____

Title: _____

Date: _____

Conditions of Approval, if any: _____