



Partner Summary Report

Date: 8/7/2018

Report #: 3

Well Name: GURTLE 24-09J

DOL:

Spud Date: 12/18/1993

Well Header

Well Name GURTLE 24-09J	API 05-123-17694	County/Parish WELD	State/Province COLORADO	Total Depth All (TVD) (ftKB)	Current PBTD (ftKB) ORIGINAL HOLE - 7,187.0		
Spud Date 12/18/1993	TD Date 12/23/1993	Rig Release Date 12/24/1993		First Gas Sales			
Actual Latitude (°) 40.20883889	Actual Longitude (°) -104.60514320	Quarter 3 NE	Quarter 4 SE	Section 24	Township 3	Township N/S Dir N	Range E/W Dir W

Job: ABANDON , Job Start Date: 8/4/2018 06:00

Objective P&A	AFE Number
------------------	------------

Report Start Date 8/7/2018 06:00	Report End Date 8/7/2018 17:00	Operations Summary IWP- 900 PSI ON TUBING 900 PSI ON CASING 0 PSI ON SURFACE CASING CREW TRAVEL. HELD SAFETY MEETING IN DOG HOUSE. PRESSURE TESTED HARDLINE, PIPE AND BLIND RAMS. BLEW DOWN WELL. ROLLED HOLE WITH 120BBLs. ND WELLHEAD. NU BOP'S. PRESSURE TESTED STACK. RU FLOOR. RU HYDRO TESTER. HYDRO TESTED OUT WITH 104 STANDS AND LAID DOWN 8 JOINTS. RD HYDRO TESTER. RU WIRELINE. SET CIBP AT 6708'. RD WIRELINE. SHUT WELL IN. LOCKED OUT WELL, BOP'S AND TANKS. CLEANED UP. SHUT DOWN. CREW TRAVEL.
-------------------------------------	-----------------------------------	--



Partner Summary Report

Date: 8/8/2018

Report #: 4

Well Name: GURTLE 24-09J

DOL:

Spud Date: 12/18/1993

Well Header

Well Name GURTLE 24-09J	API 05-123-17694	County/Parish WELD	State/Province COLORADO	Total Depth All (TVD) (ftKB)	Current PBTD (ftKB) ORIGINAL HOLE - 7,187.0		
Spud Date 12/18/1993	TD Date 12/23/1993	Rig Release Date 12/24/1993			First Gas Sales		
Actual Latitude (°) 40.20883889	Actual Longitude (°) -104.60514320	Quarter 3 NE	Quarter 4 SE	Section 24	Township 3	Township N/S Dir N	Range E/W Dir W

Job: ABANDON , Job Start Date: 8/4/2018 06:00

Objective P&A		AFE Number
Report Start Date 8/8/2018 06:00	Report End Date 8/8/2018 17:00	<p>Operations Summary</p> <p>IWP-</p> <p>0 PSI ON CASING</p> <p>0 PSI ON SURFACE CASING</p> <p>CREW TRAVEL. HELD SAFETY MEETING IN DOG HOUSE. TIH WITH TUBING TO 6708'. ROLL HOLE WITH 120BBLs. PRESSURE TESTED CASING/CIBP TO 1000 PSI FOR 15 MIN (HELD). RU CEMENT UNIT. PUMPED 5BBLs FRESH WATER. PUMPED 20 SACKS OF THERMAL CEMENT. PUMPED 17.9BBLs DISPLACEMENT. RD CEMENT UNIT. TOOH WITH TUBING TO 5693'. ROLL HOLE BOTTOMS UP X2. LAID DOWN 2 JOINTS. RD FLOOR. ND BOP'S. NU WELLHEAD. RACKED PUMP AND TANK. RD SERVICE UNIT. LOCKED OUT WELL AND TANKS. CLEANED UP AND GOT EVERTHING READY TO MOVE. SHUT DOWN. CREW TRAVEL.</p> <p>*WIRELINE TICKET IN WELLVIEW</p> <p>*CEMENT TICKET IN WELLVIEW</p>