



Canadian River Prospect [State 12-5]

Drilling Progress

Saturday, November 5, 1983

Moved rig in from State 12-3. Rigged up and ready to drill 3:30 PM. Pipe in hole and drilling with 6 1/4" bit. Drilled through cement and plug at 5:15 PM. Tripped out for plugged bit at 195 feet at 6:05 PM. Replaced bit and tripped back into hole. Changed from mud to air at 6:45 PM. Two to three feet of cutting in hole. Blew hole from 6:45 to 7:30 PM. Shut down at 200 feet at 7:45 PM.

Sunday, November 6, 1983

Pipe in hole and drilling at 7:00 AM. T.D. hole 575 feet in the Pierre Shale at 3:45 PM.



RECEIVED

DEC 14 1984

COLORADO OIL & GAS CONS. COMM.

Canadian River Prospect [State 12-5]

Drilling Progress

Thursday, November 3, 1983

Moved rig in from State 12-4. Spudded hole at 3:45 PM. Drilling 8 3/4" hole with mud for surface casing. Encountered Pierre Shale at 36 feet at 6:05 PM. Shut down at 52 feet at 7:20 PM.

Friday, November 4, 1983

Drilling at 7:45 AM. Surface depth of 144 feet reached at 2:10 PM. 40 minutes downtime. Mixed 3 batches 50-pound cement. Cement job complete at 3:30. Got cement returns. Samples were taken. Rigged down. Shut down at 3:45 PM at 144 feet

2