



New Day Set-Up

Well Name: CP14A-09 G09 596

Job Type: MIT/TA

Date: 7/25/2018, Report #: 2.0, DFS: 4,102.63

Click on the 'New' button to start a new daily report.

Report Start Date 7/25/2018 06:30	Report End Date 7/25/2018 15:00						
Operations Summary 7/25/2018 Ensign # 325 CP14A-09 (G-09 596) Days on # 2 AFE 01-2018-619 Daily Cost:: \$ 7,487.00 Cumulative Cost to Date:\$ 17,830.00 6:30 to 15:00 p.m.							
Safety Meeting & JSA on (Running RBP) w/ Ensign Rig #325 (5), Caerus Completions (1) Driven (0) Premeir (0) Elder (1) KLX(1) Big D(0)							
No tubing in well Tubing 0 psi Shut in Casing 150 psi 0/64 Surface Casing 300 psi Trip in well to 7580' 244 jts in well set RBP psi test Test plug 482 psi with air in well							
15 min loss of 9 psi bleed off spot sand (2 sacks) trip out Lay down tubing (244 jts) Fill well with pkr fluid and water 11 bbl Psi test well 20 min @ 369 psi held 1 psi gain Nipple down BOP Nipple up 5k flange Rig down move off leave well shut in tight for pumpers .							
Operations Next Report Period							
Daily Contacts							
Job Contact							
Ed Koenig , Consultant							
Time Log							
Start Date	End Date	Dur (hr)	Cum Dur (hr)	Code 1	Code 2	Unschd Type	Com
7/25/2018	7/25/2018	0.50	0.50	SMTG	Safety Meeting		7/25/2018 Ensign # 325 CP14A-09 (G-09 596) Days on # 2 AFE 01-2018-619 Daily Cost:: \$ 7,487.00 Cumulative Cost to Date:\$ 17,830.00 6:30 to 15:00 p.m. Safety Meeting & JSA on (Running RBP) w/ Ensign Rig #325 (5), Caerus Completions (1) Driven (0) Premeir (0) Elder (1) KLX(1) Big D(0) No tubing in well Tubing 0 psi Shut in Casing 150 psi 0/64 Surface Casing 300 psi
7/25/2018	7/25/2018	3.00	3.50	TRIP	Tripping		Trip in well to 7580' 244 jts in well set RBP psi test
7/25/2018	7/25/2018	0.10	3.60	PTST	Pressure Test		Test plug 482 psi with air in well 15 min loss of 9 psi bleed off spot sand (2 sacks) trip out
7/25/2018	7/25/2018	3.00	6.60	PULT	Pull Tubing		Lay down tubing (244 jts)
7/25/2018	7/25/2018	0.50	7.10	GOP	General Operations		Fill well with pkr fluid and water 11 bbl
7/25/2018	7/25/2018	0.50	7.60	PTST	Pressure Test		Psi test well 20 min @ 369 psi held 1 psi gain



New Day Set-Up

Well Name: CP14A-09 G09 596

Job Type: MIT/TA

Date: 7/25/2018, Report #: 2.0, DFS: 4,102.63

Click on the 'New' button to start a new daily report.

Time Log							
Start Date	End Date	Dur (hr)	Cum Dur (hr)	Code 1	Code 2	Unschd Type	Com
7/25/2018	7/25/2018	0.50	8.10	BOPR	Remove BOP's		Nipple down BOP
7/25/2018	7/25/2018	0.50	8.60	IWHD	Install Wellhead		Nipple up 5k flange
7/25/2018	7/25/2018	0.50	9.10	SRIG	Rig Up/Down		Rig down move off leave well shut in tight for pumpers .