



Partner Summary Report

Date: 12/17/2018

Report #: 1

Well Name: CARMIN USX CC05-10D

DOL:

Spud Date: 6/29/2011


Well Header

Well Name CARMIN USX CC05-10D	API 05-123-33503	County/Parish WELD	State/Province COLORADO	Total Depth All (TVD) (ftKB) ORIGINAL HOLE - 7,218.7	Current PBTD (ftKB) ORIGINAL HOLE - 7,354.0		
Spud Date 6/29/2011	TD Date 7/1/2011	Rig Release Date 7/2/2011	First Gas Sales				
Actual Latitude (°) 40.33953387	Actual Longitude (°) -104.45452576	Quarter 3 NE	Quarter 4 SE	Section 5	Township 4	Township N/S Dir N	Range E/W Dir W

Job: ABANDON , Job Start Date: 12/17/2018 06:00

Objective P&A WELLBORE	AFE Number
---------------------------	------------

Report Start Date 12/17/2018 06:00	Report End Date 12/17/2018 17:30	Operations Summary CREW TO LOC, HELD SAFETY MTG, IWP: TBG 600 PSI, CSG 700 PSI, SURF 0 PSI. PERFORM BOP FUNCTION & PSI TESTING. BLOW WELL PRESSURES OFF TO WORK TANK. CONTROL WELL. ND WH TREE & NU 5K X 5K X 7 1/16 MUD CROSS & 5K X 7 1/16 RIG BOP. RU WORK FLOOR, TONGS & SLIPS. MIRU TESTER. TALLY & TEST OOH W/ 233 JTS 2 3/8 EUE 8RD 4.7# J-55 PRODUCTION TBG. MIRU KLX W/L HELD SAFETY MTG. PU RIH W/ OWEN 10K CIBP SET @ 7224' W/ 2 SX 15.8 CEMENT, TOC @ 7198' POOH. PU RIH W/ OWEN 10K CIBP, SET @ 6607', POOH RDMO KLX. SI SECURE WELL FOR NIGHT. CREW TO YARD
---------------------------------------	-------------------------------------	--





Partner Summary Report

Date: 12/18/2018

Report #: 2

Well Name: CARMIN USX CC05-10D

DOL:

Spud Date: 6/29/2011

Well Header

Well Name CARMIN USX CC05-10D	API 05-123-33503	County/Parish WELD	State/Province COLORADO	Total Depth All (TVD) (ftKB) ORIGINAL HOLE - 7,218.7	Current PBTD (ftKB) ORIGINAL HOLE - 7,354.0		
Spud Date 6/29/2011	TD Date 7/1/2011	Rig Release Date 7/2/2011	First Gas Sales				
Actual Latitude (°) 40.33953387	Actual Longitude (°) -104.45452576	Quarter 3 NE	Quarter 4 SE	Section 5	Township 4	Township N/S Dir N	Range E/W Dir W

Job: ABANDON , Job Start Date: 12/17/2018 06:00

Objective P&A WELLBORE	AFE Number
---------------------------	------------

Report Start Date 12/18/2018 06:00	Report End Date 12/18/2018 17:30	Operations Summary RANGER SAFETY MTG. CREW TO LOC, HELD SAFETY MTG. IWP: CSG 150, SURF 0, BLOW PRESSURES OFF TO TANK. PU TIH W/ NC/XN NIPPLE & 213 JTS 2 3/8 EUE 8RD 4.7# J-55 PRODUCTION TBG. TAG PLUG @ 6607' W/ 2' IN ON JT 214. PU ROLL HOLE CLEAN. TEST CIBP TO 1000 PSI FOR 15 MIN, GOOD TEST. MIRU C & J CEMENTERS HELD SAFETY MTG. PUMP 25 SX THERMAL 35 BLEND 15.8# G NEAT. T.O.C. @ 6175'. TOOH LD 15 JTS REVERSE WELL CLEAN @ 6139'. LD 32 JTS & LAND TBG @ 5166.90' KB W/166 JTS 2 3/8 EUE 8RD 4.7# J55 PRODUCTION TBG. RD WORK FLOOR, TONGS & SLIPS. ND BOPE, NU WH TREE. SI SECURE WELL. RDMOL NOTE: ALL TBG IN HOLE TESTED TO 4500 PSI. NOTE: 12.19.18 MIT COMPLETED @ 12 PM
---------------------------------------	-------------------------------------	--