



## Partner Summary Report

Date: 12/19/2018

Report #: 1

DOL:

Spud Date: 4/3/2002

Well Name: CARMIN 34-05

### Well Header

Well Name CARMIN 34-05	API 05-123-20836	County/Parish WELD	State/Province COLORADO	Total Depth All (TVD) (ftKB)	Current PBTD (ftKB) ORIGINAL HOLE - 6,750.0		
Spud Date 4/3/2002	TD Date 4/11/2002	Rig Release Date 4/11/2002	First Gas Sales				
Actual Latitude (°) 40.33571478	Actual Longitude (°) -104.45901315	Quarter 3 SW	Quarter 4 SE	Section 5	Township 4	Township N/S Dir N	Range E/W Dir W

Job: ABANDON , Job Start Date: 12/10/2018 00:00

Objective	AFE Number
-----------	------------

Report Start Date 12/19/2018 06:00	Report End Date 12/19/2018 13:30	Operations Summary CREW TO LOC, HELD SAFETY MTG. ROAD RIG AND ALL EQUIP TO LOC. SPOT IN RU RIG, PUMP & TANK. IWP: TBG 300 PSI, CSG 300 PSI, SURF 0 PSI. PERFORM BOP FUNCTION & PSI TESTING. ROLL HOLE FOR WELL CONTROL. ND WH, NU X-O FLANGE & BOPE. RU FLOOR, TONGS & SLIPS. SI SECURE WELL FOR NIGHT. SD DUE TO HIGH WINDS.  NOTE: 2 CIBP'S IN HOLE, ONE SET @ 7122' BETWEEN J-SAND PERF'S & ONE SET 352' ABOVE J-SAND @ 6750' W/2 SX CEMENT. SLICK LINE CONFIRM TAG @ 6736' T.O.C..
---------------------------------------	-------------------------------------	---



## Partner Summary Report

Date: 12/20/2018

Report #: 2

Well Name: CARMIN 34-05

DOL:

Spud Date: 4/3/2002

### Well Header

Well Name CARMIN 34-05	API 05-123-20836	County/Parish WELD	State/Province COLORADO	Total Depth All (TVD) (ftKB)	Current PBTD (ftKB) ORIGINAL HOLE - 6,750.0		
Spud Date 4/3/2002	TD Date 4/11/2002	Rig Release Date 4/11/2002	First Gas Sales				
Actual Latitude (°) 40.33571478	Actual Longitude (°) -104.45901315	Quarter 3 SW	Quarter 4 SE	Section 5	Township 4	Township N/S Dir N	Range E/W Dir W

Job: ABANDON , Job Start Date: 12/10/2018 00:00

Objective	AFE Number
-----------	------------

Report Start Date 12/20/2018 06:00	Report End Date 12/20/2018 18:30	Operations Summary CREW TO LOC, HELD SAFETY MTG. IWP: TBG 0 PSI, CSG 0 PSI, SURF 0 PSI. MIRU ANYTIME HYDRO-TESTER. TALLY & TEST OOH W/ 210 JTS 2 3/8 EUE 8RD 4.7# J-55 PRODUCTION TBG, RDMO TESTER. PU TIH W/4.5" 10K HM-CIBP, SET @ 6464' KB W/ 209 JTS & 3' IN ON PUP JT. ND BOPE CHANCE 3K WH TO 5K FLANGED 7 1/16 X 4 WH NU BOP. PU ON TBG & ROLL HOLE CLEAN. C&J CEMENTERS ON LOC. HELD SAFETY MTG. RU PUMP 25 SX 15.8 THERMAL 35 BLEND ON PLUG, T.O.C. @ 6032'. LD 17 JTS REVERSE HOLE CLEAN @ 5944'. LD 30 JTS (TOTAL LD 48 JTS) & LAND WELL W/162 JTS 2 3/8 EUE 8RD 4.7# J-55 PRODUCTION TBG @ 5018.73' KB. RD SLIPS, TONGS & WORK FLOOR. ND BOPE, NU 5K TOP FLANGE W/ MASTER VALVE. FILL HOLE. SI SECURE WELL, DRAIN & RD PUMP & LINES. RDMOL. ADDED 1 HR TO TODAY'S TICKET FOR RIG TRAVEL TO YARD ON 12.20.18 NOTE: ALL TBG IN HOLE TESTED TO 4500 PSI. NOTE: 12.21.18 PERFORM MIT TEST
---------------------------------------	-------------------------------------	--