

State of Colorado
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



OGCC RECEPTION

Receive Date:

02/01/2019

Document Number:

401926861**Produced Water Transfer System**

The Flowline Report, Form 44, shall be submitted to register, report realignment, report removal from service, or report abandonment of Off-Location Flowlines, Produced Water Transfer Systems, Domestic Taps, or Crude Oil Transfer Lines as required by the 1100 Series Rules. The Form shall also be submitted to report Grade 1 Gas Leaks from Flowlines per Rule 1104.k.

Operator Information

OGCC Operator Number: 10686 Contact Person: Anita Cuevas
Company Name: NOBLE MIDSTREAM SERVICES LLC Phone: (303) 6537960
Address: 1625 BROADWAY #2200 Email: anita.cuevas@nblmidstream.com
City: DENVER State: CO Zip: 80202
Is the Operator a Tier One member of the Utility Notification Center of Colorado (UNCC) that participates in Colorado's One Call notification system? Yes ☒ No ☐

PRODUCED WATER TRANSFER SYSTEM**PRODUCED WATER TRANSFER SYSTEM IDENTIFICATION**

Facility ID: 460288 Transfer System Name: GCP-04-MON-100-L4-1 Action Type: As Built
Estimated Daily Transfer Volume : 9000 Facility Surety ID: 20180081
(barrels) Financial Assurance Rule 711

PRODUCED WATER TRANSFER SYSTEM REGISTRATIONPlanned Construction Date: 11/01/2018

A representative legal location and associated latitude and longitude near the center of the transfer system.

County: WELDQtr Qtr: NWSE Section: 27 Township: 6N Range: 66W Meridian: 6Latitude: 40.461052 Longitude: -104.768055**PRODUCED WATER TRANSFER LINE AS-BUILT SPECIFICATIONS**Date Produced Water Transfer Line was Placed into Service: 01/04/2019**Pipe Description and Testing**

Type of Fluid Transferred: Produced Water Pipe Material: Other Standard Dimension Ratio: (for HDPE pipe only)
Max outer Diameter (inches): 4.580 Wall Thickness: 0.455 Weight (lb/ft): 4.60 Grade:
Coating: False Pipe Material: Native Materials Burial Depth: 5
Max Anticipated Operating PSI: 740 Testing Pressure: 989 Test Date: 12/02/2018

Description of Corrosion Protection:N/A - FlexSteel**Description of Integrity Management Program:**

A post construction hydrostatic test has been performed and is attached. Continuous pressure monitoring will be implemented within the first year of operation as the integrity method.

Construction method used for all public by-ways, road crossings, sensitive wildlife habitats, sensitive areas and natural and manmade watercourses (i.e., bored and cased or bored only)

The road crossing was bored and cased.

OPERATOR COMMENTS AND SUBMITTAL

Comments Facility ID 460288 was incorrectly identified as GCP-06-MON-100-L8 when originally submitted under document 401805825. The correct name is GCP-04-MON-100-L4-1.
The pipe grade is 750 psi.

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct and complete.
Signed: _____ Date: 02/01/2019 Email: anita.cuevas@nblmidstream.com

Print Name: Anita Cuevas Title: Regulatory Contractor

Based on the information provided herein, this Flowline Report complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: _____ Director of COGCC Date: _____

Attachment Check List

| <u>Att Doc Num</u> | <u>Name</u> |
|---------------------------|--|
| 401926973 | PRODUCED WATER TRANSFER SYSTEM GEODATABASE GDB |
| 401926974 | PRESSURE TEST |
| 401926975 | PRODUCED WATER TRANSFER SYSTEM LAYOUT DRAWING |
| 401926976 | AFFIDAVIT OF COMPLETION |

Total Attach: 4 Files