

BOULTER 2-2-27

Date: 7/21/2017

AFE No: MTG-2017

Daily Completion and Workover Report

DOL: 1

REPT NO. 1	OPERATOR GREAT WESTERN OPERATING COMPANY LLC	FIELD NAME WATTENBERG	SUPERVISOR / ENGINEER MARK TIBBS / TY WOODWORTH	ST NO. 00
----------------------	--	---------------------------------	---	---------------------

SPUD DATE 03/21/2012	API 05-123-33517	STATE COLORADO	COUNTY WELD	DIVISION GREAT WESTERN OPERA
--------------------------------	----------------------------	--------------------------	-----------------------	--

OPERATIONS AT RPT TIME

FILL AND CIRCULATE WELL, PRESSURE TEST 4.5" RBP

24 HR SUMMARY

MIRU HWS #9, PULL PRODUCTION STRING, RIH WITH 4.5" RBP

24 HR FORECAST

REMOVE AND REPLACE WELLHEAD WITH 5K SYSTEM, PRESSURE TEST TO 2500 PSI,

GL ELEV 4,654.0 (usft)	RKB 4,670.0 (usft)	FORMATION	TMD 7,116	TVD 7,116	PBTMD	PBTVD
AUTH COST /					DAY COST / CUM COST \$10,050 / \$10,050	

CASING DETAILS

ASSEMBLY	SIZE	INST DATE	FROM (usft)	TO (usft)	SIZE	WEIGHT	GRADE	THRDS

TUBING DETAILS

ASSEMBLY	SIZE	INST DATE	FROM (usft)	TO (usft)	SIZE	WEIGHT	GRADE	THRDS
		07/21/2017	11.0	6,546.0	2.375			

PERFORATIONS

FORMATION/ZONE	DATE	SIDETRK #	STATUS	TYPE	TOP (usft)	BASE (usft)

HOURS	DUR (hr)	PHASE	CODE	SUB	DESCRIPTION
00:00 - 09:00	9.00	MITIGATE	MTG PLANNED - MITIGATION		WSI
09:00 - 12:30	3.50	MITIGATE	MTG PLANNED - MITIGATION		MIRU HWS #9, BLEED DOWN WELL, PUMP 25 BBLS EA. DOWN TUBING AND CASING TO KILL. REMOVE WELLHEAD AND INSTALL BOP
12:30 - 13:00	0.50	MITIGATE	MTG PLANNED - MITIGATION		CREW LUNCH
13:00 - 15:30	2.50	MITIGATE	MTG PLANNED - MITIGATION		POOH WITH 1-8' PUP, 218 JTS, BOTTOM OF TUBING PACKED OFF WITH SLIPS FROM CIBP AND CEMENT.
15:30 - 17:30	2.00	MITIGATE	MTG PLANNED - MITIGATION		MAKE UP 4.5" RBP, RETREIVING HEAD, 2.375" XN NIPPLE, RIH WITH 207 JTS AND SET PLUG @ 6630'
17:30 - 00:00	6.50	MITIGATE	MTG PLANNED - MITIGATION		PLUG SET, WSI FOR NIGHT