

US ROCKIES REGION
Operation Summary Report

Well: GOBBLER 1C-23HZ

Spud date: 10/25/2011

Project: COLORADO-WELD-NAD83-UTM13

Site: GOBBLER 37-23HZ

Rig name no.: BRIGADE 8/8

Event: ABANDONMENT

Start date: 2/5/2019

End date:

Active datum: RKB @5,103.00usft (above Mean Sea Level)

UWI: SE/SE/0/2/N/66/W/23/0/0/6/PM/S/240/E/0/1130/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
2/5/2019	6:30 - 7:00	0.50	WO/REP	30	G	P		TRAVEL TO LOCATION, FILL OUT JSA & HAVE SAFETY MEETING W/RIG CREW, INSPECT EQUIPMENT PRE JOB CHECK TO ELIMINATE JOB ISSUES, FUNCTION TEST BOP, CHECK WELL PRESSURE CP-0#, SP-0#
	7:00 - 7:25	0.42	WO/REP	48	B	P		RIG JSA & SAFETY MEETING REFER TO SAFETY TAB DO DAILY INSPECTION
	7:25 - 7:30	0.08	WO/REP	52	I	P		CHECK BRADENHEAD PRESSURE WITH CRYSTAL GAUGE, GAUGE READ 0PSI, TEST PASSED
	7:30 - 9:30	2.00	WO/REP	31	I	P		PU & TIH W/HYDRO MECHANICAL CIBP, 252JTS 2.375" TBG XN NIPPLE HYDRO-MECHANICAL CIBP
	9:30 - 10:40	1.17	WO/REP	31	H	P		CIRCULATE
	10:40 - 10:45	0.08	WO/REP	48	B	P		2bpm @ 400psi FOR 40bbls HIGH PRESSURE JSA & SAFETY MEETING
	10:45 - 11:15	0.50	WO/REP	52	F	P		REFER TO SAFETY TAB DROP BALL AND TEST TBG TO 1500psi FOR 15min
	11:15 - 15:30	4.25	WO/REP	31	G	P		GOOD TEST ATTEMPTED TO SET CIBP, WAS ABLE TO TO SET TOP SLIPS ON PLUG BUT WAS UNABLE TO TO SET BOTTOM SLIPS, WORKED TBG FOR A WHILE CALLED JOSH AND NOTIFIED HIM OF THE ISSUE AND GOT APPROVAL TO PULL UP TO 70,000lbs FROM MARIO TORRES, CONTINUED TO WORK TBG AND STILL NO PROGRESS. CALLED JOSH AND HE WANTS US TO TRY TO STACK OUT TBG ON THE SLIDING SLEAVE PERF AT 8051' SO WE CAN ROTATE AND GET OFF OF PLUG, WAS UNABLE TO STACK OUT TBG, SHUT IN TBG UNTIL WE CAN GET A TBG CUTTER TO COME CUT TBG.
	15:30 - 16:00	0.50	WO/REP	30	I	P		DRAIN PUMPS AND LINES, WINTERIZE PUMP, BLOW LINES OUT WITH AIR TO PREVENT FROZEN LINES
	16:00 - 16:30	0.50	WO/REP	30	G	P		SIW, COMPLETE POST DAY INSPECTION, SDFN RIG CREW TRAVEL HOME FOR THE DAY
2/6/2019	6:00 - 6:30	0.50	WO/REP	30	G	P		TRAVEL TO LOCATION, FILL OUT JSA & HAVE SAFETY MEETING W/RIG CREW, INSPECT EQUIPMENT PRE JOB CHECK TO ELIMINATE JOB ISSUES, FUNCTION TEST BOP, CHECK WELL PRESSURE CP-0#, SP-0#

US ROCKIES REGION
Operation Summary Report

Well: GOBBLER 1C-23HZ

Spud date: 10/25/2011

Project: COLORADO-WELD-NAD83-UTM13

Site: GOBBLER 37-23HZ

Rig name no.: BRIGADE 8/8

Event: ABANDONMENT

Start date: 2/5/2019

End date:

Active datum: RKB @5,103.00usft (above Mean Sea Level)

UWI: SE/SE/0/2/N/66/W/23/0/0/6/PM/S/240/E/0/1130/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	6:30 - 6:55	0.42	WO/REP	48	B	P		RIG JSA & SAFETY MEETING REFER TO SAFETY TAB DO DAILY INSPECTION
	6:55 - 7:00	0.08	WO/REP	52	I	P		CHECK BRADENHEAD PRESSURE WITH CRYSTAL GAUGE, GAUGE READ 0PSI, TEST PASSED
	7:00 - 7:30	0.50	WO/REP	30	M	P		WARM UP EQUIPMENT AND INSPECT PUMP AND LINES FOR ICE PLUGS
	7:30 - 7:45	0.25	WO/REP	48	B	P		WIRELINE JSA & SAFETY MEETING REFER TO SAFETY TAB
	7:45 - 10:30	2.75	WO/REP	34	H	S		PU & RIH W/JET CUTTER, CCL & SINKER BAR, CUT TBG @ 8046', POOH LD TOOL, RDMO CUTTERS WIRELINE
	10:30 - 12:30	2.00	WO/REP	31	I	P		TOOH, LD 8' SUB LD 1JT 2.375" TBG LD 6' SUB STD BACK 252JTS 2.375" TBG
	12:30 - 13:00	0.50	WO/REP	30	I	P		DRAIN PUMPS AND LINES, WINTERIZE PUMP, BLOW LINES OUT WITH AIR TO PREVENT FROZEN LINES
	13:00 - 13:30	0.50	WO/REP	30	G	P		SIW, COMPLETE POST DAY INSPECTION, SDFN RIG CREW TRAVEL HOME FOR THE DAY
2/7/2019	8:00 - 8:30	0.50	ABANDP	30	G	P		TRAVEL TO LOCATION, FILL OUT JSA & HAVE SAFETY MEETING W/RIG CREW, INSPECT EQUIPMENT PRE JOB CHECK TO ELIMINATE JOB ISSUES, FUNCTION TEST BOP, CHECK WELL PRESSURE CP-0#, SP-0#
	8:30 - 8:55	0.42	ABANDP	48	B	P		RIG JSA & SAFETY MEETING REFER TO SAFETY TAB DO DAILY INSPECTION
	8:55 - 9:00	0.08	ABANDP	52	I	P		CHECK BRADENHEAD PRESSURE WITH CRYSTAL GAUGE, GAUGE READ 0PSI, TEST PASSED
	9:00 - 10:45	1.75	ABANDP	30	M	P		WARM UP EQUIPMENT AND INSPECT FOR ICE PLUGS
	10:45 - 14:30	3.75	ABANDP	31	I	P		PU & TIH W/HYDRO MECHANICAL CIBP TO 4410, 140JTS 2.375" PH6 TBG XN NIPPLE HYDRO-MECHANICAL CIBP
	14:30 - 15:00	0.50	ABANDP	30	I	P		DRAIN PUMPS AND LINES, WINTERIZE PUMP, BLOW LINES OUT WITH AIR TO PREVENT FROZEN LINES
	15:00 - 15:30	0.50	ABANDP	30	G	P		SIW, COMPLETE POST DAY INSPECTION, SDFN RIG CREW TRAVEL HOME FOR THE DAY
2/8/2019	6:00 - 6:30	0.50	ABANDP	30	G	P		TRAVEL TO LOCATION, FILL OUT JSA & HAVE SAFETY MEETING W/RIG CREW, INSPECT EQUIPMENT PRE JOB CHECK TO ELIMINATE JOB ISSUES, FUNCTION TEST BOP, CHECK WELL PRESSURE CP-0#, SP-0#

US ROCKIES REGION
Operation Summary Report

Well: GOBBLER 1C-23HZ		Spud date: 10/25/2011	
Project: COLORADO-WELD-NAD83-UTM13		Site: GOBBLER 37-23HZ	Rig name no.: BRIGADE 8/8
Event: ABANDONMENT		Start date: 2/5/2019	End date:
Active datum: RKB @5,103.00usft (above Mean Sea Level)		UWI: SE/SE/0/2/N/66/W/23/0/0/6/PM/S/240/E/0/1130/0/0	

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	6:30 - 6:55	0.42	ABANDP	48	B	P		RIG JSA & SAFETY MEETING REFER TO SAFETY TAB
	6:55 - 7:00	0.08	ABANDP	52	I	P		DO DAILY INSPECTION CHECK BRADENHEAD PRESSURE WITH CRYSTAL GAUGE, GAUGE READ 0PSI, TEST PASSED
	7:00 - 8:00	1.00	ABANDP	30	M	P		WARM UP EQUIPMENT AND INSPECT FOR ICE PLUGS
	8:00 - 11:45	3.75	ABANDP	31	I	P		PU & TIH W/HYDRO MECHANICAL CIBP TO 7996, 112JTS 2.375" PH6 TBG XN NIPPLE HYDRO-MECHANICAL CIBP
	11:45 - 13:30	1.75	ABANDP	31	G	P		SET CIBP AT 7996'
	13:30 - 15:45	2.25	ABANDP	31	H	P		CIRCULATE GAS AND OIL OUT 3BPM @ 800PSI FOR 300BBLS
	15:45 - 15:50	0.08	ABANDP	48	B	P		HIGH PRESSURE JSA & SAFETY MEETING REFER TO SAFETY TAB
	15:50 - 16:10	0.33	ABANDP	52	F	P		PT CSG AND CIBP TO 1000# FOR 15MIN GOOD TEST
	16:10 - 17:30	1.33	ABANDP	31	I	P		PUH TO 7066', LD 30JTS PH6 TBG
	17:30 - 18:00	0.50	ABANDP	30	I	P		DRAIN PUMPS AND LINES, WINTERIZE PUMP, BLOW LINES OUT WITH AIR TO PREVENT FROZEN LINES
	18:00 - 18:30	0.50	ABANDP	30	G	P		SIW, COMPLETE POST DAY INSPECTION, SDFN RIG CREW TRAVEL HOME FOR THE DAY
2/9/2019	6:00 - 6:30	0.50	ABANDP	30	G	P		TRAVEL TO LOCATION, FILL OUT JSA & HAVE SAFETY MEETING W/RIG CREW, INSPECT EQUIPMENT PRE JOB CHECK TO ELIMINATE JOB ISSUES, FUNCTION TEST BOP, CHECK WELL PRESSURE TP-0#, CP-60#, SP-0#
	6:30 - 6:55	0.42	ABANDP	48	B	P		RIG JSA & SAFETY MEETING REFER TO SAFETY TAB
	6:55 - 7:00	0.08	ABANDP	52	I	P		DO DAILY INSPECTION CHECK BRADENHEAD PRESSURE WITH CRYSTAL GAUGE, GAUGE READ 0PSI, TEST PASSED
	7:00 - 8:00	1.00	ABANDP	30	M	P		WARM UP EQUIPMENT AND INSPECT FOR ICE PLUGS HAD OIL AND GAS PRESENT ON THE CSG SO THINKING WE DIDN'T IT ALL CIRCULATED OUT. ALSO GOING TO RETEST TO ENSURE CSG AND CIBP IS GOOD
	8:00 - 9:30	1.50	ABANDP	31	H	P		CIRCULATE GAS AND OIL OUT 3BPM @ 800PSI FOR 100BBLS

US ROCKIES REGION
Operation Summary Report

Well: GOBBLER 1C-23HZ

Spud date: 10/25/2011

Project: COLORADO-WELD-NAD83-UTM13

Site: GOBBLER 37-23HZ

Rig name no.: BRIGADE 8/8

Event: ABANDONMENT

Start date: 2/5/2019

End date:

Active datum: RKB @5,103.00usft (above Mean Sea Level)

UWI: SE/SE/0/2/N/66/W/23/0/0/6/PM/S/240/E/0/1130/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	9:30 - 9:35	0.08	ABANDP	48	B	P		HIGH PRESSURE JSA & SAFETY MEETING
								REFER TO SAFETY TAB
	9:35 - 9:50	0.25	ABANDP	52	F	P		PT CSG AND CIBP TO 1000# FOR 15MIN, STARTED AT 300PSI FOR 10MIN AND LOW PRESSURE HELD
								GOOD TEST
	9:50 - 13:30	3.67	ABANDP	31	I	P		TOOH,
								LD 222JTS PH6 TBG LD X OVER
	13:30 - 15:30	2.00	ABANDP	31	I	P		TIH TO 4251',
								134JTS 2.375" PH6 TBG SEAT NIPPLE NOTCHED COLLAR
								I NOTICED THAT THE OPERATOR RAN THE WRONG BHA. I STOPPED WORKED AND TOLD THEM WE WOULD NEED TO TRIP OUT AND RUN THE CORRECT BHA.
	15:30 - 16:00	0.50	ABANDP	30	I	P		DRAIN PUMPS AND LINES, WINTERIZE PUMP, BLOW LINES OUT WITH AIR TO PREVENT FROZEN LINES
	16:00 - 16:30	0.50	ABANDP	30	G	P		SIW, COMPLETE POST DAY INSPECTION, SDFN RIG CREW TRAVEL HOME FOR THE DAY
2/11/2019	6:00 - 6:30	0.50	ABANDP	30	G	P		TRAVEL TO LOCATION, FILL OUT JSA & HAVE SAFETY MEETING W/RIG CREW, INSPECT EQUIPMENT PRE JOB CHECK TO ELIMINATE JOB ISSUES, FUNCTION TEST BOP, CHECK WELL PRESSURE TP-0#, CP-60#, SP-0#
	6:30 - 6:55	0.42	ABANDP	48	B	P		RIG JSA & SAFETY MEETING
								REFER TO SAFETY TAB
								DO DAILY INSPECTION
	6:55 - 7:00	0.08	ABANDP	52	I	P		CHECK BRADENHEAD PRESSURE WITH CRYSTAL GAUGE, GAUGE READ 0PSI, TEST PASSED
	7:00 - 8:30	1.50	ABANDP	30	M	P		WARM UP EQUIPMENT AND INSPECT FOR ICE PLUGS
	8:30 - 10:00	1.50	ABANDP	31	I	P		TOOH,
								STD BACK 134JTS 2.375" TBG LD SEAT NIPPLE
	10:00 - 12:30	2.50	ABANDP	31	I	P		TIH TO 6807',
								214JTS 2.375" TBG XN NIPPLE NOTCHED COLLAR
	12:30 - 12:40	0.17	ABANDP	48	B	P		HIGH PRESSURE JSA & SAFETY MEETING
								REFER TO SAFETY TAB
	12:40 - 14:00	1.33	ABANDP	52	F	P		TORQUE UP WH, PT TBG HANGER AND MASTER VALVE TO 5000# FOR 15MIM
								GOOD TEST

US ROCKIES REGION
Operation Summary Report

Well: GOBBLER 1C-23HZ		Spud date: 10/25/2011	
Project: COLORADO-WELD-NAD83-UTM13		Site: GOBBLER 37-23HZ	Rig name no.: BRIGADE 8/8
Event: ABANDONMENT		Start date: 2/5/2019	End date:
Active datum: RKB @5,103.00usft (above Mean Sea Level)		UWI: SE/SE/0/2/N/66/W/23/0/0/6/PM/S/240/E/0/1130/0/0	

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	14:00 - 15:30	1.50	ABANDP	30	C	P		RIG DOWN PUMP & LINES, RD BOP'S, RD GUIDE CABLES, LOWER DERRICK, LOAD UP BASE BEAM, LOAD UP PUMP & TANK MOVE EVERYTHING OFF LOCATION INSPECT LOCATION FOR HOUSE KEEPING MAKING SURE LOCATION WAS LEFT BETTER THAN WE ARRIVED