

State of Colorado  
Oil and Gas Conservation Commission1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109

OGCC RECEPTION

Receive Date:

01/04/2019

Document Number:

401892297

## Produced Water Transfer System

The Flowline Report, Form 44, shall be submitted to register, report realignment, report removal from service, or report abandonment of Off-Location Flowlines, Produced Water Transfer Systems, Domestic Taps, or Crude Oil Transfer Lines as required by the 1100 Series Rules. The Form shall also be submitted to report Grade 1 Gas Leaks from Flowlines per Rule 1104.k.

## Operator Information

OGCC Operator Number: 10686 Contact Person: Anita Cuevas  
Company Name: NOBLE MIDSTREAM SERVICES LLC Phone: (303) 6537960  
Address: 1625 BROADWAY #2200 Email: anita.cuevas@nblmidstream.com  
City: DENVER State: CO Zip: 80202  
Is the Operator a Tier One member of the Utility Notification Center of Colorado (UNCC) that participates in Colorado's One Call notification system? Yes ☒ No ☐

## PRODUCED WATER TRANSFER SYSTEM

## PRODUCED WATER TRANSFER SYSTEM IDENTIFICATION

Facility ID: Transfer System Name: GCP-08-MON-200 Action Type: As Built  
Estimated Daily Transfer Volume : 8000 Facility Surety ID: 20180081  
(barrels) Financial Assurance Rule 711

## PRODUCED WATER TRANSFER SYSTEM REGISTRATION

Planned Construction Date:

A representative legal location and associated latitude and longitude near the center of the transfer system.

County: WELD

Qtr Qtr: NWNW Section: 6 Township: 5N Range: 66W Meridian: 6

Latitude: 40.435225 Longitude: -104.830000

## PRODUCED WATER TRANSFER LINE AS-BUILT SPECIFICATIONS

Date Produced Water Transfer Line was Placed into Service: 12/06/2018

## Pipe Description and Testing

Type of Fluid Transferred: Produced Water Pipe Material: Other Standard Dimension Ratio: (for HDPE pipe only)  
Max outer Diameter (inches): 9.120 Wall Thickness: 0.745 Weight (lb/ft): 14.00 Grade:  
Coating: False Pipe Material: Native Materials Burial Depth: 5  
Max Anticipated Operating PSI: 740 Testing Pressure: 1100 Test Date: 10/26/2018

## Description of Corrosion Protection:

N/A

## Description of Integrity Management Program:

The pipeline is piggable. A post-construction hydrostatic test has been performed and is attached. Continuous pressure monitoring will be implemented within the first year of operation as the integrity method.

Construction method used for all public by-ways, road crossings, sensitive wildlife habitats, sensitive areas and natural and manmade watercourses (i.e., bored and cased or bored only)

Bored and cased

#### OPERATOR COMMENTS AND SUBMITTAL

Comments Pipe grade is 750 psi.

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct and complete.  
Signed: \_\_\_\_\_ Date: 01/04/2019 Email: anita.cuevas@nblmidstream.com

Print Name: Anita Cuevas Title: Regulatory Contractor

Based on the information provided herein, this Flowline Report complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: \_\_\_\_\_ Director of COGCC Date: \_\_\_\_\_

#### Attachment Check List

| <u>Att Doc Num</u> | <u>Name</u>                                    |
|--------------------|--|
| 401892338          | PRODUCED WATER TRANSFER SYSTEM GEODATABASE GDB |
| 401892341          | PRODUCED WATER TRANSFER SYSTEM LAYOUT DRAWING  |
| 401893738          | AFFIDAVIT OF COMPLETION                        |
| 401893842          | PRESSURE TEST                                  |

Total Attach: 4 Files