

State of Colorado
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:
401949377
Date Received:
02/22/2019

FIR RESOLUTION FORM

Overall Status: CAC

CA Summary:

10 of 10 CAs from the FIR responded to on this Form

10 CA Completed
0 Factual Review Request

OPERATOR INFORMATION

OGCC Operator Number: 10412

Name of Operator: AUSCO PETROLEUM INC

Address: 113 N SANTA FE AVENUE

City: FLORENCE State: CO Zip: 81226

Contact Name and Telephone:

Name: _____

Phone: () _____ Fax: () _____

Email: _____

Additional Operator Contact:

Contact Name

Phone

Email

HART TIMOTHY B

(303) 999-5420

thart@fremontpetroleum.com

Kosola, Jason

jason.kosola@state.co.us

Pesicka, Conor

conor.pesicka@state.co.us

COGCC INSPECTION SUMMARY:

FIR Document Number: 689900420

Inspection Date: 02/15/2019

FIR Submit Date: 02/20/2019

FIR Status: _____

Inspected Operator Information:

Company Name: AUSCO PETROLEUM INC

Company Number: 10412

Address: 113 N SANTA FE AVENUE

City: FLORENCE State: CO Zip: 81226

LOCATION - Location ID: 459837

Location Name: JW Powell Number: 23-35 County: FREMONT

Qtrqtr: NESW Sec: 35 Twp: 19S Range: 70W Meridian: 6

Latitude: 38.348638 Longitude: -105.190784

FACILITY - API Number: 05-043- -00 Facility ID: 459836

Facility Name: JW Powell Number: 23-35

Qtrqtr: NESW Sec: 35 Twp: 19S Range: 70W Meridian: 6

Latitude: 38.348638 Longitude: -105.190784

CORRECTIVE ACTIONS:

1 CA# 122595

Corrective Action: "Properly treat or dispose of oily waste in accordance with 907.e."

Date: 02/15/2019

Response: CA COMPLETED

Date of Completion: 02/21/2019

Operator Comment: 2/21/2019 - Hand shoveled "oil stained soil" into 5 gallon buckets for disposal. Removed soil until Non-oil stained soil was reached. Plan to dispose of soil at Twin Landfill once the land fill has reopened. Currently have soil in buckets off location. Please see attached photo "Item 1 CA122595".

COGCC Decision: _____

COGCC
Representative:

2 CA# 122596

Corrective Action: Remove and dispose of trash debris from the location and along the access road.
Comply with Rule 603.f .

Date: 02/15/2019

Response: CA COMPLETED

Date of Completion: 02/21/2019

Operator Comment: 2/21/2019 - Walked pad, perimeter of location and the access road in order to locate and pickup trash.

COGCC Decision: _____

COGCC
Representative:

3 CA# 122597

Corrective Action: Comply with Rule 603.f .

Date: 02/15/2019

Response: CA COMPLETED

Date of Completion: 02/22/2019

Operator Comment: Properly stored various equipment and supplies. All pipe fittings from Photo 15 have been properly stored as well as the railing and ladder depicted in Photo 16. Please see "Item 1 CA122595", "Item 3 CA122597"

COGCC Decision: _____

COGCC
Representative:

4 CA# 122598

Corrective Action: Amend the 2A to reflect the total amount of disturbance that was created. Submittal of the amended 2A does not preclude enforcement action.

Date: _____

Response: CA COMPLETED

Date of Completion: 02/26/2019

Operator Comment: 2/21/2019 - Contacted environmental consultant in order to begin submittal of the amended 2A. Survey will provide an updated Construction layout showing the entire disturbed area as well as updated pre- and post-interim reclamation disturbance acreages.

Will provide updates as this task progresses. Currently hoping to see surveyor on location sometime next week.

COGCC Decision: _____

COGCC
Representative:

5 CA# 122599

Corrective Action: Install tertiary containment along the cross and down gradient parameters of the location. Stormwater controls must be installed to good engineering practice. Install or repair required BMPs per Rule 1002.f.

Date: _____

Response: CA COMPLETED

Date of Completion: 02/26/2019

Operator Comment: 2/21/2019 - Contacted local contractor and met on location to assess work. Contractor left for Pueblo to get equipment and returned on 2/22/2019 in the AM to begin repair work to the berm on the south facing side of the pad. Contractor also working to repair wattle connections. This work will take several days to complete properly. Updates will be provided as progress is made. Please see photo "Item 5 CA122599" for evidence of commencement of work.

COGCC Decision: _____

COGCC
Representative: _____

6 CA# 122600

Corrective Action: Provide the calculations and quantitative descriptions for the amount of topsoil salvaged and stored at the location. Submit the information by 2/24/2019. Submittal of the information does not preclude enforcement action.

Date: _____

Response: CA COMPLETED

Date of Completion: 02/26/2019

Operator
Comment: Currently working on calculations.

COGCC Decision: _____

COGCC
Representative: _____

7 CA# 122601

Corrective Action: Install or repair required BMPs per Rule 1002.f.

Date: 02/15/2019

Response: CA COMPLETED

Date of Completion: 02/26/2019

Operator
Comment: 2/21/2019 - Contacted local contractor and met on location to assess work. Contractor left for Pueblo to get equipment and returned on 2/22/2019 in the AM to begin repair work along west side of the location. Contractor also working to repair displaced and improperly installed wattles. Contractor has currently redug the ditch along the west side in order to prevent any storm water from entering the pad. This work will take several days to complete properly. Updates will be provided as progress is made. Please see photo "Item 7 CA122601 and CA122601-2"

COGCC Decision: _____

COGCC
Representative: _____

8 CA# 122602

Corrective Action: Install or repair required BMPs per Rule 1002.f.

Date: 02/15/2019

Response: CA COMPLETED

Date of Completion: 02/26/2019

Operator
Comment: 2/21/2019 - Contacted local contractor and met on location to assess work. Contractor left for Pueblo to get equipment and returned on 2/22/2019 in the AM to begin repair work along west side of the location. Contractor also working to repair displaced and improperly installed wattles. Contractor has currently redug the ditch along the west side in order to prevent any storm water from entering the pad. This work will take several days to complete properly. Updates will be provided as progress is made. Please see photo "Item 7 CA122601 and CA122601-2"

COGCC Decision: _____

COGCC
Representative: _____

9 CA# 122603

Corrective Action: Properly install a compacted berm along the east side of the location. Install or repair required BMPs per Rule 1002.f.

Date: 02/15/2019

Response: CA COMPLETED

Date of Completion: 02/26/2019

Operator
Comment: Please see "Item 9 CA122603" and Item 5 CA122599"

COGCC Decision: _____

COGCC
Representative: _____

10 CA# 122604

Corrective Action: Properly install the culvert at the stream crossing to the grade of the channel with liner and armoring rip/rap. Install adequately sized sediment traps to handle location stormwater flow. Stormwater controls must be installed in accordance to good engineering practice. Install or repair required BMPs per Rule 1002.f.

Date: 02/15/2019

Response: CA COMPLETED

Date of Completion: 02/26/2019

Operator
Comment:

Based on our Consultants advice, our contractor has been tasked with installing 2 - 12'L x12'W x 5'D sediment traps with rip rap outfalls..

Here is our current plan for repair on regards to the culvert.

1. 24-inch culverts are required to convey the estimated flow associated with the approximately 50-acre catchment that flows into this stream.

2. The culverts should be installed at the base of the stream channel to maintain the existing flowline.

3. Culverts should be installed at a 2% grade sloping from inlet to outlet.

4. A minimum of 2 feet of cover is required over the culverts (assuming corrugated steel pipes).

5. Rip-rap armoring needs to fully cover the upstream slope of the road to provide stability and lined with geo-textile fabric.

6. A rip-rap apron with minimum dimensions 16 feet in length x 12 feet in width with a minimum of 16" rip-rap is required. The rip-rap apron must be lined with geo-textile fabric.

Progress will be updated as it occurs.

COGCC Decision: _____

COGCC
Representative: _____

OPERATOR COMMENT AND SUBMITTAL

Comment: Please see "CAs & Responses" for operator comments. All photos referred to in operator comments have been attached.

There does not appear to be a means for submitting, or providing updates regarding progress as I was unable to select an appropriate "Response" and therefore selected "Corrective Action Complete" as a means for conveying our progress to the Commission. This selection is by no means an attempt to state that Items 1 through 10 are in fact complete. Once work has been complete a "Factual Review may be of interest to both the COGCC and the operator, but this response did not seem appropriate at this time.

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct, and complete.

Print Name: Aaron J Goss

Signed: _____

Title: Executive V.P.

Date: 2/22/2019 8:53:06 PM

ATTACHMENT LIST

View Attachments in Imaged Documents on COGCC website (<http://ogccweblink.state.co.us/>) - Search by Document Number.

<u>Document Number</u>	<u>Description</u>
401949402	Item 1 CA122595
401949404	Item 3 CA122597
401949405	Item 5 CA122599
401949409	Item 7 CA122601
401949410	Item 7 CA122601-2

401949413	Item 9 CA122603
-----------	-----------------

Total Attach: 6 Files