

**FORM
INSP**

Rev
X/15

**State of Colorado
Oil and Gas Conservation Commission**

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Inspection Date:

02/25/2019

Submitted Date:

02/26/2019

Document Number:

688303926

FIELD INSPECTION FORM

Loc ID 320785 Inspector Name: Sherman, Susan On-Site Inspection 2A Doc Num: _____

Status Summary:

- THIS IS A FOLLOW UP INSPECTION
- FOLLOW UP INSPECTION REQUIRED
- NO FOLLOW UP INSPECTION REQUIRED

Operator Information:

OGCC Operator Number: 10646
Name of Operator: AXIS EXPLORATION LLC
Address: 370 17TH ST SUITE 5300
City: DENVER State: CO Zip: 80202

Findings:

- 5 Number of Comments
- 0 Number of Corrective Actions
- Corrective Action Response Requested

ANY CORRECTIVE ACTION(S) FROM PREVIOUS INSPECTIONS THAT HAVE NOT BEEN ADDRESSED ARE STILL APPLICABLE

Contact Information:

Contact Name	Phone	Email	Comment
Extraction	720-370-5540	COGCCInspections@extracti onog.com	
Antonioli, Philip	720-345-4603	PAntonioli@extraction.com	

Inspected Facilities:

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
204915	WELL	SI	09/01/2018	GW	005-07000	BENNETT A-2	PA

General Comment:

[PA Inspecton](#)
[Bradenhead test was completed on 2/21/2019 without Form 42 notice to inspector.](#)
[Cut, cap and cover to be witnessed by inspector.](#)

Location Construction

Location ID: 204915 CDP: _____

Comment:

Corrective Action:

Date: _____

Form 2A COAs:

Comment:

Corrective Action:

Date: _____

Wildlife BMPs:

Comment:

Corrective Action:

Date: _____

Comment:

Corrective Action:

Date: _____

On Site Inspection (305):

Surface Owner Contact Information:

Name: _____ Address: _____

Phone Number: _____ Cell Phone: _____

Operator Rep. Contact Information:

Landman Name: _____ Phone Number: _____

Date Onsite Request Received: _____ Date of Rule 306 Consultation: _____

Request LGD Attendance: _____

LGD Contact Information:

Name: _____ Phone Number: _____ Agreed to Attend: _____

Summary of Landowner Issues:

Summary of Operator Response to Landowner Issues:

Onsite Inspection Memorandum Summarizing Discussions at Inspection as Attachment:

Inspected Facilities

Facility ID: 204915 Type: WELL API Number: 005-07000 Status: SI Insp. Status: PA

Cement

Cement Contractor

Contractor Name: Ranger

Contractor Phone: _____

Surface Casing

Cement Volume (sx): _____

Circulate to Surface: _____

Cement Fall Back: _____

Top Job, 1" Volume: _____

Intermediate Casing

Cement Volume (sxs): _____

Good Return During Job: _____

Production Casing

Cement Volume (sx): _____

Good Return During Job: _____

Plugging Operations

Depth Plugs(feet range): _____

Cement Volume (sx): 340 sxs

Good Return During Job: YES

Cement Type: Class G

Comment: 2/25/2019
C&J Energy Services wireline
Set CIBP @ 7820' with 2 sxs cement bailed on top. Shot 6 holes per ft (1 ft shot) @
6850', 6650', 2800' and 3000'. Set CICR @ 6750'. Fluid level @ 1220'.
Hole Seekers hydrotested tubing, no holes found in tubing used.
2/26/2019
CICR @ 6750', pumped 60 sxs, 16.0 ppg, cement through and 10 sxs on top.
CICR @2900' set on tubing, pumped 95 sxs, 16.0 pps cement through and 10 sxs on
top.
Pulled 20 joints
Casing plug from 2180' to surface, 165 sxs, 16.0 cement, returned to surface

Corrective Action: _____

Date: _____

Workover

Comment: Ranger Rig 5030

Corrective Action: _____

Date: _____

Reclamation - Storm Water - Pit

Storm Water:

Loc Erosion BMPs	BMP Maintenance	Lease Road Erosion BMPs	Lease BMP Maintenance	Chemical BMPs	Chemical BMP Maintenance	Comment

Comment: [Snow melt in the afternoons](#)

Corrective Action:

Date: _____

Pits: NO SURFACE INDICATION OF PIT

Attached Documents

You can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
688303928	Axis Bennett A-2 PA	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4745976