

State of Colorado Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



OGCC RECEPTION

Receive Date:

02/05/2019

Document Number:

401926783

Produced Water Transfer System

The Flowline Report, Form 44, shall be submitted to register, report realignment, report removal from service, or report abandonment of Off-Location Flowlines, Produced Water Transfer Systems, Domestic Taps, or Crude Oil Transfer Lines as required by the 1100 Series Rules. The Form shall also be submitted to report Grade 1 Gas Leaks from Flowlines per Rule 1104.k.

Operator Information

OGCC Operator Number: 10686 Contact Person: Anita Cuevas
Company Name: NOBLE MIDSTREAM SERVICES LLC Phone: (303) 6537960
Address: 1625 BROADWAY #2200 Email: anita.cuevas@nblmidstream.com
City: DENVER State: CO Zip: 80202
Is the Operator a Tier One member of the Utility Notification Center of Colorado (UNCC) that participates in Colorado's One Call notification system? Yes ☒ No ☐

PRODUCED WATER TRANSFER SYSTEM

PRODUCED WATER TRANSFER SYSTEM IDENTIFICATION

Facility ID: 457250 Transfer System Name: MUP-08-TLN-200 Action Type: As Built
Estimated Daily Transfer Volume : 16000 Facility Surety ID: 20180081
(barrels) Financial Assurance Rule 711

PRODUCED WATER TRANSFER SYSTEM REGISTRATION

Planned Construction Date: 09/01/2018

A representative legal location and associated latitude and longitude near the center of the transfer system.

County: WELD
Qtr Qtr: SESE Section: 21 Township: 3N Range: 64W Meridian: 6
Latitude: 40.204111 Longitude: -104.547222

PRODUCED WATER TRANSFER LINE AS-BUILT SPECIFICATIONS

Date Produced Water Transfer Line was Placed into Service: 01/06/2019

Pipe Description and Testing

Type of Fluid Transferred: Produced Water Pipe Material: Other Standard Dimension Ratio: (for HDPE pipe only)
Max outer Diameter (inches): 9.120 Wall Thickness: 0.750 Weight (lb/ft): 14.00 Grade:
Coating: False Pipe Material: Native Materials Burial Depth: 5
Max Anticipated Operating PSI: 740 Testing Pressure: 1031 Test Date: 12/18/2018

Description of Corrosion Protection:

N/A - FlexSteel

Description of Integrity Management Program:

A post construction hydrostatic test has been performed and is attached. Continuous pressure monitoring will be implemented within the first year of operation as the integrity method.

Construction method used for all public by-ways, road crossings, sensitive wildlife habitats, sensitive areas and natural and manmade watercourses (i.e., bored and cased or bored only)

All crossings were bored and cased.

OPERATOR COMMENTS AND SUBMITTAL

Comments Facility ID 457250 was originally named DP 408 W PW. The pipeline name has changed to MUP-08-TLN-200. The pipe grade is 750 psi.

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct and complete.
Signed: _____ Date: 02/05/2019 Email: anita.cuevas@nblmidstream.com

Print Name: Anita Cuevas Title: Regulatory Contractor

Based on the information provided herein, this Flowline Report complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: _____

Director of COGCC

Date: 2/27/2019

Attachment Check List

Att Doc Num	Name
401926783	Form44 Submitted
401928782	PRESSURE TEST
401928810	PRODUCED WATER TRANSFER SYSTEM GEODATABASE GDB
401928812	PRODUCED WATER TRANSFER SYSTEM LAYOUT DRAWING
401929825	AFFIDAVIT OF COMPLETION

Total Attach: 5 Files