

FORM
5Rev
09/14

State of Colorado

Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109



DE ET OE ES

Document Number:

401936674

Date Received:

DRILLING COMPLETION REPORT

This form is to be submitted within 30 days of the setting of production casing, the plugging of a dry hole, the deepening or sidetracking of a well, or any time the wellbore configuration is changed. If the well is deepened or sidetracked a new Form 5 is required. If an attempt has been made to complete/produce a well, then the operator shall submit Form 5A (Completed Interval Report.) If the well has been plugged, a form 6 (Well Abandonment Report) is required.

Completion Type ☒ Final completion ☐ Preliminary completion

OGCC Operator Number: 10311

Contact Name: Christi Ng

Name of Operator: SRC ENERGY INC

Phone: (720) 616-4300

Address: 1675 BROADWAY SUITE 2600

Fax: (720) 616-4301

City: DENVER State: CO Zip: 80202

API Number 05-123-47699-00

County: WELD

Well Name: Bost Farm

Well Number: 41N-8A-L

Location: QtrQtr: SWNW Section: 7 Township: 5N Range: 66W Meridian: 6

Footage at surface: Distance: 1437 feet Direction: FNL Distance: 940 feet Direction: FWL

As Drilled Latitude: 40.417591 As Drilled Longitude: -104.829013

GPS Data:

Date of Measurement: 10/05/2018 PDOP Reading: 1.6 GPS Instrument Operator's Name: Alan Hnizdo

** If directional footage at Top of Prod. Zone Dist.: 1699 feet. Direction: FNL Dist.: 154 feet. Direction: FWL

Sec: 7 Twp: 5N Rng: 66W

** If directional footage at Bottom Hole Dist.: 1641 feet. Direction: FNL Dist.: 396 feet. Direction: FEL

Sec: 8 Twp: 5N Rng: 66W

Field Name: WATTENBERG

Field Number: 90750

Federal, Indian or State Lease Number:

Spud Date: (when the 1st bit hit the dirt) 10/07/2018 Date TD: 12/18/2018 Date Casing Set or D&A: 12/20/2018

Rig Release Date: 01/10/2019 Per Rule 308A.b.

Well Classification:

☐ Dry ☒ Oil ☐ Gas/Coalbed ☐ Disposal ☐ Stratigraphic ☐ Enhanced Recovery ☐ Storage ☐ Observation

Total Depth MD 17515 TVD** 7121 Plug Back Total Depth MD 17394 TVD** 7121

Elevations GR 4881 KB 4901

Digital Copies of ALL Logs must be Attached per Rule 308A ☒

List Electric Logs Run:

MWD/LWD, CBL, MUD, (Resistivity/GR in API: 05-123-47691)

CASING, LINER AND CEMENT

Casing Type	Size of Hole	Size of Casing	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Top	Cmt Bot	Status
CONDUCTOR	36	16	55	0	40	38	0	40	VISU
SURF	13+1/2	9+5/8	36	0	1,789	718	0	1,789	VISU
1ST	8+1/2	5+1/2	20	0	17,479	2,373	754	17,389	CBL

STAGE/TOP OUT/REMEDIAL CEMENT

Cement work date: _____

Method used	String	Cementing tool setting/perf depth	Cement volume	Cement top	Cement bottom

Details of work:

FORMATION LOG INTERVALS AND TEST ZONES

FORMATION NAME	Measured Depth		Check if applies		COMMENTS (All DST and Core Analysis must be submitted to COGCC)
	Top	Bottom	DST	Cored	
PARKMAN	3,705		NO	NO	
SUSSEX	4,241		NO	NO	
SHANNON	4,833		NO	NO	
SHARON SPRINGS	7,177		NO	NO	
NIOBRARA	7,259		NO	NO	

Comment:

Top of productive zone footages are estimated and based on the top possible legal perforation point within the unit. The estimated date of completion of the pad is 2nd quarter 2019. The actual top of productive zone footages will be provided in the comments on the Form 5A when the well has been completed. The BHL footages are from the "Projection to Bit" numbers listed on the first page of the directional survey.

An open hole resistivity log was not ran on this well. Open hole resistivity log with gamma ray ran on Bost Farm 26C-8-L (API: 05-123 -47691), which shares the same pad.

Surface and production casing setting depths on Surface Cement Job Summary and Production Cement Job Summary are incorrect. Reported depths on casing tab, 1789' is the accurate surface csg setting depth and 17479' is the accurate production csg setting depth. 6 bbl wet shoe.

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____

Print Name: Christi Ng

Title: Sr. Regulatory Analyst

Date: _____

Email: cng@srcenergy.com

Attachment Check List

Att Doc Num	Document Name	attached ?
<u>Attachment Checklist</u>		
401956677	CMT Summary *	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
	Core Analysis	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
401956679	Directional Survey **	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
	DST Analysis	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
	Logs	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
	Other	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
<u>Other Attachments</u>		
401956660	LAS-MUD	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
401956663	PDF-MUD	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
401956665	LAS-MWD/LWD	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
401956668	PDF-MWD/LWD	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
401956671	LAS-CEMENT BOND	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
401956673	PDF-CEMENT BOND	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
401956680	DIRECTIONAL DATA	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>

General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
		Stamp Upon Approval

Total: 0 comment(s)

