

Construction and Stormwater Inspection

February 28, 2019

Operator: HIGHPOINT OPERATING CORPORATION- #10071

Location ID: 460339

Inspection Document #: 682404600

Weld County, CO

NWNW Section 34 T12N R63W

Chris Binschus
Reclamation Specialist, COGCC



COLORADO

**Oil & Gas Conservation
Commission**

Department of Natural Resources

Inspection Photos
Location Name: FOX CREEK /34 NW PAD
Location ID: 460339



Photo 1. Photo taken from the southwestern perimeter of location, facing East. Photo illustrates a berm and ditch BMP. Operator shall stabilize the berm BMP, as unconsolidated soil material is susceptible to wind and water erosion.



Photo 2. Photo taken from the southern perimeter of location, facing East. See comments under Photo 1.

Inspection Photos
Location Name: FOX CREEK /34 NW PAD
Location ID: 460339



Photo 3. Photo taken from the southeastern perimeter of location, facing East. Photo illustrates wattle BMP which has not been staked. Wattle BMP should be installed to the outermost disturbance area.



Photo 4. Photo taken from the southeastern perimeter of location, facing North. Photo illustrates the topsoil stockpile and perimeter BMPs. Wattle BMP has not been staked.

Inspection Photos
Location Name: FOX CREEK /34 NW PAD
Location ID: 460339



Photo 5. Photo taken from the eastern perimeter of location, facing West. Appears the Operator has completed topsoil salvage operations.



Photo 6. Photo taken from the topsoil stockpile, facing South. Operator shall properly stabilize topsoil stockpile upon completion of the construction operations.

Inspection Photos
Location Name: FOX CREEK /34 NW PAD
Location ID: 460339



Photo 7. Photo taken from the northwestern perimeter of location, facing West. Photo illustrates unconsolidated soil material without a perimeter BMP. Operator on Location stated that wattle BMPs would be installed around the remainder of the location.



Photo 8. Photo taken from the entrance of location, facing South. Wattle BMPs were scheduled to be installed the same day of the inspection.