



## Partner Summary Report

Date: 9/25/2008

Report #: 1

Well Name: KNAUB 05-01

DOL:

Spud Date: 1/20/1984

### Well Header

|                                    |                                       |                               |                            |                              |  |                       |                    |
|------------------------------------|---------------------------------------|-------------------------------|----------------------------|------------------------------|--|-----------------------|--------------------|
| Well Name<br>KNAUB 05-01           | API<br>05-123-11475                   | County/Parish<br>WELD         | State/Province<br>COLORADO | Total Depth All (TVD) (ftKB) | Current PBTD (ftKB)<br>ORIGINAL HOLE - 6,998.0 |                       |                    |
| Spud Date<br>1/20/1984             | TD Date<br>1/27/1984                  | Rig Release Date<br>1/28/1984 | First Gas Sales            |                              |  |                       |                    |
| Actual Latitude (°)<br>40.34684800 | Actual Longitude (°)<br>-104.68021700 | Quarter 3<br>NE               | Quarter 4<br>NE            | Section<br>5                 | Township<br>4                                  | Township N/S Dir<br>N | Range E/W Dir<br>W |

Job: COMPLETION/WORKOVER , Job Start Date: 9/25/2008 00:00

|                                      |                                    |   |
|--------------------------------------|------------------------------------|---|
| Objective<br>RECOMPLETE NIOBRARA     |                                    | AFE Number<br>2412  |
| Report Start Date<br>9/25/2008 00:00 | Report End Date<br>9/25/2008 00:00 | Operations Summary<br>MIRU. CHECK PRESSURES ON WELL 150/400. ROLL OUT GAS & CATCH BUMPER SPRING AND PLUNGER. CLEAN OUT TO 7106'. POOH W/ NC, SN & 214 JTS OF 2 3/8" TBG FOR A TOTAL OF 7064'. RU HYDRO-TESTER & TEST IN W/ RBP & 214 JTS ON 2 3/8" TBG. SET RBP AT 7032'. STACK OUT PLUG & TEST CSG TP 5500 PSI. CSG TESTED GOOD. NIPPLE BACK UP BOPS & PULL 15 JTS LAYING DOWN TO THE GROUND SILLS. (EZ) |

Casing Strings