



Crestone Peak Resources Operating

Lochbuie Land 2E-25H-D166

API # 05-123-47986

Surface

12/21/2018

Quote #: 24286

Execution #: 14165



Crestone Peak Resources Operating

Attention: Mr. Jerry Thorstad | (303) 829-8179 | Jerry.Thorstad@Crestonepr.com

Crestone Peak Resources Operating | 10188 E I25 Frontage Rd. | Firestone, CO. 80504

Dear Mr. Jerry Thorstad,

Thank you for the opportunity to provide cementing services on this well. BJ Services strives to achieve complete customer satisfaction. If you have any questions regarding the services or data provided, please contact BJ Services at any time.

Sincerely,
Ashraf Hamid
Field Engineer I | (307) 365-9484 | Ashraf.hamid@bjservices.com

Field Office 1716 East Allison Rd., Cheyenne WY, 82007
Phone: (307) 638-5585

Sales Office 999 18th St. Suite 1200 Denver, CO 80202
Phone: (281) 408-2361

BJ Cementing Treatment Report

SERVICE SUPERVISOR	Hector Montoya	SERVICE	Cementing
CLIENT FIELD REPRESENTATIVE	CRESTONE	COUNTY	WELD
DISTRICT	Cheyenne, WY	STATE / PROVINCE	CO

WELL GEOMETRY

TYPE	OD (in)	ID (in)	WEIGHT (lb/ft)	MD (ft)	TVD (ft)	EXCESS (%)
Casing	9.63	8.84	40.00	2,368.00	2,365.00	
Open Hole	0.00	13.50	0.00	2,382.00	2,379.00	25.00

HARDWARE

Top Plug Used?	Yes	Landing Collar Depth (ft)	2,364
Top Plug Provided By	Non BJ	Max Casing Pressure - Rated (psi)	3950.00
Top Plug Size	9.625	Max Casing Pressure - Operated (psi)	3160.00
Centralizers Used	Yes	Job Pumped Through	Manifold
Centralizers Quantity	55.00	Top Connection Thread	LTC
Centralizers Type	Bow	Top Connection Size	9.625

CIRCULATION PRIOR TO JOB

Well Circulated By	Rig	Mud Density In (ppg)	8.80
Circulation Prior to Job	Yes	Mud Density Out (ppg)	8.80
Circulation Time (min)	30.00	Solids Present at End of Circulation	No
Circulation Rate (bpm)	5.00	Flare Prior to / during the Cement Job	No
Circulation Volume (bbls)	150.00	Gas Present	No
Lost Circulation Prior to Cement Job	No		

TEMPERATURE

Ambient Temperature (°F)	40.00	Slurry Cement Temperature (°F)	65.00
Mix Water Temperature (°F)	60.00	Flow Line Temperature (°F)	60.00

FLUID DETAILS

FLUID TYPE	FLUID NAME	DENSITY (ppg)	YIELD (Cu Ft/sk)	H ₂ O REQ (gals/sk)	VOL (sk)	VOL (Cu Ft)	VOL (bbls)
Tail Slurry	S100.3.XC	14.2000	1.4614	7.34	995	1454.0000	258.9000
Displacement Final	Displacement	8.3337				0.0000	178.0000

FLUID TYPE	FLUID NAME	COMPONENT	CONCENTRATION	UOM
Tail Slurry	S100.3.XC	CEMENT, ASTM TYPE III	100.0000	PCT

DISPLACEMENT AND END OF JOB SUMMARY

Displaced By	BJ	Amt of Cement Returned / Reversed	55.00
Calculated Displacement Vol (bbls)	178.00	Method Used to Verify Returns	Visual
Actual Displacement Vol (bbls)	178.00	Amt of Spacer to Surface	20.00
Did Float Hold?	Yes	Pressure Left on Casing (psi)	0.00
Bump Plug	Yes	Amt Bled Back After Job	1.00
Bump Plug Pressure (psi)	1390.00	Total Volume Pumped (bbls)	475.00
Were Returns Planned at Surface	Yes	Top Out Cement Spotted	No
Cement Returns During Job	Full	Lost Circulation During Cement Job	No

Client Name: Crestone Peak Resources
Operating

Well: LOCHBUIE LAND 2E-25H-D166

Well API: 05-123-47986

Start Date: 12/21/2018

End Date: 12/21/2018

Field Ticket #:



BJ Cementing Event Log

Surface - Cheyenne, WY - Hector Montoya

SEQ	START DATE / TIME	EVENT	DENSITY (ppg)	PUMP RATE (bpm)	PUMP VOL (bbls)	PIPE PRESSURE (psi)	COMMENTS
1	12/21/2018 13:00	Callout					BJ Crew gets called out
2	12/21/2018 15:00	STEACS Briefing					BJ Crew talks about the hazards of driving to location
3	12/21/2018 15:30	Arrive on Location					BJ Crew safely arrives on location
4	12/21/2018 18:00	STEACS Briefing					BJ Crew talks about the hazards of spotting equipment and rigging up
5	12/21/2018 18:30	Rig Up					Rig Up
6	12/21/2018 20:00	STEACS Briefing					BJ Crew and Rig Crew talk about the hazards of pumping the job and go over the job procedure
7	12/21/2018 20:15	Prime Up					Fill Lines
8	12/21/2018 20:18	Pressure Test					Pressure Test lines to 3000psi
9	12/21/2018 20:21	Pump Spacer	8.3300	2.00	20.00	150.00	Pump 20bbl Red Dye
10	12/21/2018 20:30	Pump Tail Cement	14.2000	6.00	260.00	280.00	Pump 260bbl Tail cement at 14.2ppg, 1005sks of S100.3.XC , yield 1.46, 7.34gps, 175bbl mix water
11	12/21/2018 21:28	Drop Top Plug					Customer witnesses plug leave
12	12/21/2018 21:36	Pump Displacement	8.3300	7.00	169.00	910.00	Pump Total of 179bbl of Fresh Water
13	12/21/2018 22:00	Cement Back-to-Surface					55bbl cement to surface
14	12/21/2018 22:06	Pump Displacement	8.3300	3.00	10.00	1390.00	Slow rate last 10bbl to 3bpm
15	12/21/2018 22:09	Land Plug				1390.00	Final circulating pressure was 810psi took to 1380psi
16	12/21/2018 22:14	Check Floats					Floats Held, 1bbl back to the truck
17	12/21/2018 22:16	STEACS Briefing					BJ Crew talks about hazards of rigging down
18	12/21/2018 22:30	Rig Down					Rig down
19	12/21/2018 23:30	Leave Location					BJ Crew leaves location

CRESTONE

2E - - Surface

