



Partner Summary Report

Date: 2/14/2019

Report #: 5

Well Name: DIGGIN STATE D16-23

DOL:

Spud Date: 5/11/2006

Well Header

Well Name DIGGIN STATE D16-23	API 05-123-23714	County/Parish WELD	State/Province COLORADO	Total Depth All (TVD) (ftKB)	Current PBTD (ftKB) ORIGINAL HOLE - 7,537.0		
Spud Date 5/11/2006	TD Date 5/15/2006	Rig Release Date 5/15/2006	First Gas Sales				
Actual Latitude (°) 40.22188298	Actual Longitude (°) -104.55152286	Quarter 3 SE	Quarter 4 SE	Section 16	Township 3	Township N/S Dir N	Range E/W Dir W

Job: ABANDON , Job Start Date: 2/7/2019 07:00

Objective P&A	AFE Number
------------------	------------

Report Start Date 2/13/2019 06:00	Report End Date 2/14/2019 06:00	Operations Summary CREW TO LOC, SM, RIG INSP, SIP (C:0, S:0) SM W/ C & J WIRELINE, RI & SET 4-1/2" CIBP @ 6900', RD WIRELINE. TIH W/ 2-3/8" TBG, TAG CIBP 10' IN ON JT 213, LD JT 213, PU 10' PUP, TBG @ 6900'. LOAD & REV-CIRC WELL W/ 80 BIOCIDE WATER, SI & TEST CIBP TO 1k psi, 15 MIN, GOOD TEST, NO LOSS. RELEASE PRESSURE. 1100 WAIT ON HALLIBURTON CEMENT. 1400 HALLIBURTON ON LOC. RU, TEST LINES & KO's TO 3k psi, PUMP 5 FW, 8 CMT @ 15.8# (30 sx G CMT W/ 35% SSA, FRICTION REDUCER & RETARDER) 25 FW DISP, PLUG BALANCED, POOH W/ TBG, LDOF 74 JTS, TBG @ 4500', PUMP 4 FW, EST CIRC, 10 CMT @ 15.8# (50 sx G CMT W/ FRICTION REDUCER & RETARDER) 14.5 FW DISP, PLUG BALANCED, RD CEMENTERS, TOOH W/ TBG, SB 76 JTS (2476'), LDOF 62 JTS. SECURE WELL, WINTERIZE PUMP & LINES. SDFD.
--------------------------------------	------------------------------------	---