



Comment:

3/3/19 Set CIBP at 5962'. R/U BOP & test to 2500 psi. P/U drillout assembly & 105 jts 2 3/8"; rig dropped pipe in well.  
3/4/19 Tag fish top high at 1950'. Fishing operations.  
3/5/19 Tag fish top high at 2617'. Fishing operations. Tubing parted.  
3/7/19 Fish top at 3282', 62.5 jts remain in well. Fishing operations.  
3/19/19 Recovered 24 1/2 jts; 38 joints to recover. Continue fishing operations.  
3/23/19 Retrieved all fish.

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: \_\_\_\_\_ Print Name: Joan Proulx  
Title: Regulatory Analyst Date: \_\_\_\_\_ Email jproulx@laramie-energy.com  
:

### Attachment Check List

Att Doc Num      Name

--	--

Total Attach: 0 Files

### General Comments

User Group      Comment

Comment Date

		Stamp Upon Approval
--	--	---------------------

Total: 0 comment(s)