

US ROCKIES REGION
Operation Summary Report

Well: HSR-SHARKEY 8-35		Spud date: 6/8/2001	
Project: COLORADO-WELD-NAD83-UTM13		Site: HSR-SHARKEY 8-35	
Event: ABANDONMENT		Start date: 3/9/2019	End date: 4/4/2019
Active datum: RKB @4,761.99usft (above Mean Sea Level)		UWI: 0/4/N/67/W/35/0/NESE/6/0/0/0/0/0/0/0	

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
12/21/2018	6:00 - 7:00	1.00	ABANDP	53	B	P		FORM 17 TEST
12/27/2018	12:00 - 13:00	1.00	ABANDP	53	B	P		SAMPLE
2/26/2019	12:00 - 14:00	2.00	LOCPRP	53	B	P		MILLER HFI INSTALL STRING FENCE AND MOW LOCATION FOR RIG OPERATIONS.
2/28/2019	14:00 - 15:00	1.00	ABANDP	53	B	P		FORM 17 TEST
3/8/2019	-							
3/9/2019	9:30 - 9:45	0.25	ABANDP	48	B	P		JSA W/ TEAM. RIG/WTR/WINCH
	9:45 - 13:30	3.75	ABANDP	30	A	P		MIRU BASIC 1551 & EQUIPMENT, 2 WINCH ASSIST RIG SPOT IN, 1 WINCH ASSIST OTHER WINCH AND WATER TRUCK DUE TO MUDDY CONDITIONS. MAKE UP HARDLINES, PT 1300PSI/15MIN, BLEED OFF PRESSURE. SICP 750 SITP 750 SCP 8
	13:30 - 14:15	0.75	ABANDP	30	E	P		TALK WITH RODRIGO CINTORA, NO FLARE REQUIRED PER SCHEDULE, HOME 430' AWAY FROM WELLHEAD, CHOSE TO MONITOR WIND DIRECTION IF GOOD BLOW DOWN, WIND DIRECTION POOR AND FAMILY OUTSIDE DOING YARD WORK, CONTACT LEVI MCCARTHUR AND GET FLARE ON STANDBY FOR MONDAY MORNING OPS. SECURE WELL
	14:15 - 14:30	0.25	ABANDP	30	I	P		DRAIN PUMP AND LINES. SDFN
	14:30 - 15:00	0.50	ABANDP	30	G	P		CREW TRAVEL TO YARD
3/11/2019	6:00 - 6:30	0.50	ABANDP	30	G	P		CREW TRAVEL TO LOCATION
	6:30 - 7:00	0.50	ABANDP	48	B	P		JSA W/ TEAM. WARM UP EQUIPMENT SICP 700 SITP 750 SCP 28
	7:00 - 10:30	3.50	ABANDP	30	D	P		CONTACT LEVI MCARTHUR FOR FLARE DUE TO POOR WIND DIRECTION AND PROXIMITY TO HOUSE. JSA W/ TEAM. RIG/RMOR. MIRU RMOR, STUMP TEST BOP BLIND RAMS 250PSI/5MIN, 5000PSI/15MIN, TEST GOOD, INSTALL 2 3/8" N80 SUB INTO STUMP, TEST 2 3/8" PIPE RAMS 250PSI/5MIN, TEST GOOD, TEST 5000PSI, FAILED TEST, LOSING 500PSI IN 3MIN, BLEED OFF PRESSURE, INCREASE IN FLUID ABOVE PIPE RAMS, REPLACE PIPE RAMS SEALS. TEST 2 3/8" PIPE RAMS 250PSI/5MIN, TEST GOOD, 5000PSI/15MIN, TEST GOOD, BLEED OFF PRESSURE. RDMO RMOR. PU BOP, CHANGE OUT 5K STUDS TO 3K STUDS.
	10:30 - 16:15	5.75	ABANDP	33	1	P		TALK W/ LEVI MCARTHUR/JAGUAR FLARE, PLAN TO BEGIN DELIVERING EQUIPMENT 11AM, JAUGUAR WILL NOT HAVE STAFF TO BEGIN RIG UP UNTIL 12:30-1PM 10:30- FLARE STACK ARRIVE SPOT IN 11:30- IRON TRAILER ARRIVE SPOT IN 12:30- SEPARATOR TRAILER ARRIVE, SPOT IN 12:30- JSA W/ TEAM. RIG/FLARE MIRU JAGUAR FLARE SYSTEM. SECURE WELL SITE
	16:15 - 16:30	0.25	ABANDP	30	I	P		DRAIN PUMP AND LINES. SDFN
	16:30 - 17:00	0.50	ABANDP	30	G	P		CREW TRAVEL TO YARD
3/12/2019	6:00 - 6:30	0.50	ABANDP	30	G	P		CREW TRAVEL TO LOCATION,

US ROCKIES REGION
Operation Summary Report

Well: HSR-SHARKEY 8-35		Spud date: 6/8/2001	
Project: COLORADO-WELD-NAD83-UTM13		Site: HSR-SHARKEY 8-35	Rig name no.: BASIC 1551/1551
Event: ABANDONMENT		Start date: 3/9/2019	End date: 4/4/2019
Active datum: RKB @4,761.99usft (above Mean Sea Level)		UWI: 0/4/N/67/W/35/0/NESE/6/0/0/0/0/0/0/0	

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	6:30 - 7:00	0.50	ABANDP	48	B	P		JSA, W/ TEAM. RIG/FLARE WARM UP EQUIPMENT. SICP 750 SITP 750 SCP 28.
	7:00 - 7:30	0.50	ABANDP	52	G	P		PRIME PUMP, PRESS TEST HARDLINE AND FLARE LINES, 1300PSI/10MIN, TEST GOOD, BLEED OFF PRESS TO TANK,
	7:30 - 11:45	4.25	ABANDP	30	E	P		BEGIN FLARING CASING, FLARE CSG 750PSI-550PSI, W/TUBING SHUT IN,
	11:45 - 13:30	1.75	ABANDP	30	E	P		SHUT IN CASING,FLARE DOWN TO 0PSI,SHUT OFF FLARE PILOT,PUMP 120BBLS DOWN ANNULUS, BLEED TUBING 600PSI TO 0PSI,BREAK CIRC, CONTINUE CIRC 3BPM @ 700PSI,TOTAL CIRC 190BBLS. JSA W/ TEAM. RIG/RMOR/FLARE
	13:30 - 14:30	1.00	ABANDP	30	F	P		MIRU RMOR BOP TESTER, TBG/CSG 0PSI, N/D WELLHEAD,N/U BOPS, TORQUE FLANGE BOLTS,INSTALL 2 3/8" N-80 SUB W/ TIW INTO HANGER, CLOSE PIPE RAMS, PRESS TEST BOP/WH CONNECTION 3000PSI/15MIN, TEST GOOD,BLEED OFF PRESSURE RDMO RMOR. RDMO JAGUAR FLARE.
	14:30 - 16:15	1.75	ABANDP	31	I	P		UNLAND 2 3/8" TBG STRING, LD HANGER, TOH 109STDS 2 3/8" J55 TBG, LD 11JTS, SN/NC.
	16:15 - 16:30	0.25	ABANDP	48	B	P		JSA WITH TEAM ,RIG/WL
	16:30 - 17:30	1.00	ABANDP	34	O	P		MIRU CUTTERS WIRELINE. PU & RIH W/ 3.625" OD GR/JB & 3 1/8" OD CCL TO 6900' CCL, 6907' END OF GR/JB, NO TIGHT SPOTS, POH, LAY DOWN GR/JB.
	17:30 - 18:30	1.00	ABANDP	34	I	P		PU & RIH 3.50" OD 4.5" 11.6# CSG 10K CIBP, SET TOOL, AND 3 1/8" CCL TO 6900' CCL, PU TO 6800' CCL, GET ON DEPTH WITH COLLARS AT 6880', 6845' FROM CBL FROM COGCC. RIH TO 6850' CCL, PU TO 6842' CCL, 8' OFFSET, SET 4.5" CIBP AT 6850' , PU/RIH/TAG CIBP, POH, LAY DOWN TOOLS, RDMO CUTTERS WIRELINE.SECURE WELL, DRAINED PUMP AND LINES, SDFN.
	18:30 - 19:00	0.50	ABANDP	30	G	P		CREW TRAVEL TO YARD.
3/13/2019	6:00 - 6:30	0.50	ABANDP	30	G	P		CREW TRAVEL TO LOCATION
	6:30 - 8:00	1.50	ABANDP	48	B	P		JSA W/ CREW , WARM UP EQUIPMENT, EVALUATE WEATHER AT DAY BREAK, MADE DECISION MADE NOT SEND DERRICK HAND TO DERRICK DUE TO HIGH WINDS AND RAIN ,SECURE WELL,,SIFN
	8:00 - 8:30	0.50	ABANDP	30	G	P		CREW TRAVEL TO SHOP
3/15/2019	6:00 - 6:30	0.50	ABANDP	30	G	P		CREW TRAVEL TO LOCATION.
	6:30 - 7:00	0.50	ABANDP	48	B	P		JSA WITH CREW,WARM UP EQUIPMENT,SICP 0PSI, SCP 15PSI,
	7:00 - 9:00	2.00	ABANDP	31	I	P		BLEED OFF SCP TO RIG TANK, TIH W NC/SN, TAG CIBP@6850' W/218 JTS AND 10' OUT ON JT 219.LD JT 219.
	9:00 - 10:15	1.25	ABANDP	31	H	P		R/U KELLY HOSE,BREAK CIRCULATION WITH 55BBLS @ 2.5 BPM 500PSI, CIRC GAS OUT PUMP DOWN ANNULUS OUT TBG, TOTAL BBLs CIRC.156BBLS @ 3BPM 600PSI NO GAS COMING OUT

US ROCKIES REGION
Operation Summary Report

Well: HSR-SHARKEY 8-35

Spud date: 6/8/2001

Project: COLORADO-WELD-NAD83-UTM13

Site: HSR-SHARKEY 8-35

Rig name no.: BASIC 1551/1551

Event: ABANDONMENT

Start date: 3/9/2019

End date: 4/4/2019

Active datum: RKB @4,761.99usft (above Mean Sea Level)

UWI: 0/4/N/67/W/35/0/NESE/6/0/0/0/0/0/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	10:15 - 10:30	0.25	ABANDP	52	G	P		R/D KELLY HOSE.CLOSE T.I.W VALVE, PRESS TESTED CIBP WITH RIG PUMP TO 1000PSI FOR 15 MIN.TESTED GOOD, BLEED OFF PRESS TO RIG TANK.
	10:30 - 12:15	1.75	ABANDP	31	I	P		TOH TO DERRICK 218JTS TOTAL,CAME OUT WITH NC/SN.
	12:15 - 12:30	0.25	ABANDP	48	B	P		JSA WITH TEAM, RIG UP WIRELINE.,FILL WELL WITH 8.33 FLUID.
	12:30 - 14:30	2.00	ABANDP	34	N	P		MIRU CUTTERS WIRELINE. RUN IN WITH CBL,LOG FROM 6800' - 0' , TP OF CEMENT 5930', LOG WILL BE SEND TO ANADARKO ENGINEER. RDMO WL RIH FROM DERRICK WITH NC/SN AND 218 JTS, TOOH 5 STANDS TO BRING FLUID LEVEL DOWN,SECURE WELL AND LOCATION.
	14:30 - 16:30	2.00	ABANDP	31	I	P		
	16:30 - 17:00	0.50	ABANDP	30	I	P		DRAINED HARDLINE AND PUMP,WINTERIZED EQUIPMENT.
	17:00 - 17:30	0.50	ABANDP	30	G	P		CREW TRAVEL TO SHOP.
3/18/2019	6:00 - 6:30	0.50	ABANDP	30	G	P		CREW TRAVEL TO LOCATION.
	6:30 - 7:00	0.50	ABANDP	48	B	P		JSA WITH RIG CREW, WARM UP EQUIPMENT,CSG PRESS 0PSI,SCP 25PSI,
	7:00 - 8:00	1.00	ABANDP	31	H			BLEED OFF PRESS TO RIG TANK, TIH 4 STANDS,TOTAL OF 218JTS IN WELL,BREAK CIRCULATION,CIRCUATE WELL @ 2.5BPM
	8:00 - 9:30	1.50	ABANDP	46	B	S		WAIT ON SLB CEMENTERS, HAD ISSUES WITH TRUCKS
	9:30 - 9:45	0.25	ABANDP	48	B	P		JSA W/ TEAM, DISCUSS WORK SCOPE.
	9:45 - 11:30	1.75	ABANDP	51	D	P		RU CEMENTERS(SLB),PRESS TEST LINES TO 2200/5 MIN,BREAK CIRC.WITH 5BBL OF FRESH,PUMP NIO PLUG(40SX,@1.53Y,10.9BBL@15.8PPG), BOTTOM PLUG 6850, ETOC 6147',DISP.23BBL WATER.GOOD RETURNS.RIG CEMENTERS,WASH OUT TO RIG CEMENT TANK..RDMO.
	11:30 - 13:30	2.00	ABANDP	31	I	P		SLOW PULLED 11 STANDS,TOH TO DERRICK A TOTAL OF 126JTS,LD 92JTS TOTAL ON PIPE TRAILER.
	13:30 - 14:30	1.00	ABANDP	34	H	P		SAFETY MEETING W/TEAM,RU WL,RIH W 4/4' 3SPF SQUEEZE GUNS,(24 TOTAL SHOTS) TH3920-BH4330,RDMO WL.
	14:30 - 17:00	2.50	ABANDP	31	I	P		SAFETY MEETING W/TEAM,RU HYDROTESTER,RIH W/32A TENSION PACKER,TIH HYDROTESTING TO 3000PSI,TIH TOTAL OF 63 STANDS,(3958')RDMO HYDROTESTER.
	17:00 - 18:30	1.50	ABANDP	31	H	P		SET PACKER @3958', RIG UP KELLYHOSE,BREAK CIRCULATION,CIRC WELL @2BPM,700PSI,
	18:30 - 19:00	0.50	ABANDP	31	I	P		RIG DOWN KELLYHOSE,SB 5 STANDS TO BRING FLUID LEVEL DOWN,SECURE WELL,DRAINED HARDLINE AND PUMP,SIFN
	19:00 - 19:30	0.50	ABANDP	30	G	P		CREW TRAVEL TO SHOP
3/19/2019	6:00 - 6:30	0.50	ABANDP	30	G	P		CREW TRAVEL TO LOCATION.
	6:30 - 7:00	0.50	ABANDP	48	B	P		JSA WITH CREW,WARM UP EQUIPMENT,TBG 0PSI,CSG 0PSI,SCP 22PSI,

US ROCKIES REGION
Operation Summary Report

Well: HSR-SHARKEY 8-35

Spud date: 6/8/2001

Project: COLORADO-WELD-NAD83-UTM13

Site: HSR-SHARKEY 8-35

Rig name no.: BASIC 1551/1551

Event: ABANDONMENT

Start date: 3/9/2019

End date: 4/4/2019

Active datum: RKB @4,761.99usft (above Mean Sea Level)

UWI: 0/4/N/67/W/35/0/NESE/6/0/0/0/0/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	7:00 - 9:30	2.50	ABANDP	31	I	P		BLEED OFF PRESS TO WORKTANK,TOH PACKER,58 STANDS. TOTAL STANDING BACK 63 STANDS,TIH W,CICR SET IT @ 3958',RIG UP KELLYHOSE BREAK CIRC 2BPM @600PSI,
	9:30 - 9:45	0.25	ABANDP	48	B	P		JSA WITH TEAM ,DISCUSS JOB AT HAND.SPOT EQUIPMENT.
	9:45 - 11:00	1.25	ABANDP	51	A	P		MIRU CEMENTERS,(SLB),BREAK CIRC,PRESS TEST HARDLINE TO 2500PSI,PUMP SUSSEX SQUEEZE, CONSISTING OF 10 BBLs PRE-FLUSH & 120 SX OF CMT AT 12 PPG, 1.79 CF/SK=38 BBLs OF SLURRY STUNG OUT SPOT 3 BBLs OF CMT ON TOP OF CICR,,RDMO CEMENTERS,
	11:00 - 13:00	2.00	ABANDP	31	I	P		TOOH 12 STANDS (3272') REVERSE CIRCULATE CLEAN,CONTINUE TO TOOH 21 STANDS TOTAL (1329),LD REST(84 JTS ON TRAILER) CAME OUT WITH STINGER.
	13:00 - 15:00	2.00	ABANDP	31	Z	P		TIH W/ 4.5 MECHAN. CUTTER, TALLY INN,R/U POWERSWIVEL,CUT CASING @1210'(19 STANDS),(GOOD CUT), R/D POWERSWIVEL,TOOH WITH 4.5 MECHANICAL CUTTER.(19 STANDS)L/D TOOLS,
	15:00 - 17:00	2.00	ABANDP	31	H	P		SHUT BLIND RAMS,CIRCULATE WELL,DOWN THE CSG UP THE SURFACE CSG @ 2BPM/200PSI,
	17:00 - 17:30	0.50	ABANDP	30	I	P		DRAINED HARDLINE AND PUMP,WINTERIZED EQUIPMENT,SECURE WELL&LOCATION,SIFN CREW TRAVEL TO SHOP.
	17:30 - 18:00	0.50	ABANDP	30	G	P		
3/20/2019	6:00 - 6:30	0.50	ABANDP	30	G	P		TRAVEL TO LOCATION
	6:30 - 7:00	0.50	ABANDP	48	B	P		JSA WITH CREW,WARM UP EQUIPMENT, CSG 0PSI,SCP 24PSI,
	7:00 - 8:30	1.50	ABANDP	31	H	P		BLEED OF SCP(24PSI) TO RIG TANK, BREAK CIRC WELL @ 2BPM/0PSI
	8:30 - 10:00	1.50	ABANDP	31	I	P		N/D TBG EQUIPMENT.BOP.AND TBG HEAD,USE CSG SPEAR TO UNLAND CSG,MAX PULL 40,000.N/U SPOOL,BOP,AND 4.5 EQUIPMENT.
	10:00 - 12:30	2.50	ABANDP	31	I	P		LD 4.5 11.6 CSG 27 JTS & 30' OF JT 28,SWAP TUBING EQUIPMENT BACK TO 2.375" ,TIH W/ NC/SN, TO 1321' (21 STANDS),GOT INSIDE 4.5 CUT.
	12:30 - 13:00	0.50	ABANDP	30	I	P		DRAINED HARDLINE AND PUMP.WINTERIZED EQUIPMENT,SECURE WELL, SIFN
	13:00 - 13:30	0.50	ABANDP	30	G	P		CREW TRAVEL TO SHOP.
3/21/2019	6:00 - 6:30	0.50	ABANDP	30	G	P		TRAVEL TO LOCATION.
	6:30 - 7:00	0.50	ABANDP	48	B	P		JSA WITH TEAM, WARM UP EQUIPMENT, TBG 0PSI,CSG 0PSI,SCP 17PSI,
	7:00 - 9:30	2.50	ABANDP	31	H	P		BLEED OFF SCP PRESS TO RIG TANK,CIRC WELL @ 2.0BPM/0PSI.
	9:30 - 9:45	0.25	ABANDP	48	B	P		SAFETY MEETING W/ TEAM, GO OVER WORK SCOPE, SPOTT IN EQUIPMENT,
	9:45 - 11:00	1.25	ABANDP	51	D	P		MIRU CEMENTERS,PUMP (1 OF 2) STUB PLUGS @1320', PUMP 85 SX .,1.55/SX7.914 GPS 23.4BBLs@14PPG ETOC 847'

US ROCKIES REGION
Operation Summary Report

Well: HSR-SHARKEY 8-35

Spud date: 6/8/2001

Project: COLORADO-WELD-NAD83-UTM13

Site: HSR-SHARKEY 8-35

Rig name no.: BASIC 1551/1551

Event: ABANDONMENT

Start date: 3/9/2019

End date: 4/4/2019

Active datum: RKB @4,761.99usft (above Mean Sea Level)

UWI: 0/4/N/67/W/35/0/NESE/6/0/0/0/0/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	11:00 - 12:00	1.00	ABANDP	31	I	P		TOH 5 STANDS AT 1JT/MIN,PULL 14 STANDS REVERSE CIRCULATE@ 500' TO CLEAN RETURNS,SB 2 MORE STANDS ,TOTAL OF 16 STANDS,LD REST OF PIPE 10JTS,
	12:00 - 12:30	0.50	ABANDP	30	I	P		DRAINED PUMP AND HARDLINE ,SECURE WELL, SIFN.
	12:30 - 13:00	0.50	ABANDP	30	G	P		TRAVEL TO SHOP.
3/22/2019	6:00 - 6:30	0.50	ABANDP	30	G	P		TRAVEL TO LOCATION.
	6:30 - 7:00	0.50	ABANDP	48	B	P		JSA WITH TEAM,WARM UP EQUIPMENT, CSG 0PSI,SCP 0PSI,
	7:00 - 8:00	1.00	ABANDP	31	I	P		RUN IN W/ 2.375' PIPE NC/SN,TAG CMT @ 833' CIRC.@2.0BPM/0PSI
	8:00 - 9:00	1.00	ABANDP	51	D	P		JSA W/TEAM,DISCUSS JOB AT TASK,MIRU CEMENTERS(SLB), PRESS TEST TO 2500PSI,PUMP 2ND CMT STUB PLUG,81SKS @1.55Y @22.4BBL @14.0PPG,RDMO CEMENTERS
	9:00 - 13:00	4.00	ABANDP	46	B	P		WOC TO TAG
	13:00 - 14:00	1.00	ABANDP	31	I	P		RIH 2.375 TUBING NC/SN,TAG CMT@492'LD ALL PIPE,PRESS TEST CMT TO 500PSI/15MIN,(TEST GOOD), BLEED OFF PRES TO RIG TANK,
	14:00 - 14:30	0.50	ABANDP	30	J	P		N/D TUBING EQUIPMENT,BOP'S AND TBG HEAD.
	14:30 - 15:00	0.50	ABANDP	34	I	P		JSA W/TEAM,MIRU WIRELINE(CUTTERS),RIH W/ 10K 8 5/8 CIBP,SET @80'.RDMO WIRELINE.
	15:00 - 16:30	1.50	ABANDP	30	C	P		RD PULL RIG, BASIC 1551 FROM WELL HEAD AND ,SECURE WELL.SIFN
	16:30 - 17:00	0.50	ABANDP	30	G	P		CREW TRAVEL TO SHOP.
4/4/2019	-		ABANDZ	53	F	P		PLACED MARKER BALL
	12:00 - 13:00	1.00	ABANDZ	52		P		PRESSURE TESTED CIBP, SURFACE CASING TO 500 PSI
	13:00 - 14:00	1.00	ABANDZ	53	B	P		DUG UP SURFACE CASING
	14:00 - 15:00	1.00	ABANDZ	53	C	P		CUT CASING 6' BELOW GL, TAGGED @ 78'
	15:00 - 16:00	1.00	ABANDZ	53	B	P		FILLED CASING STUB WITH 43 BAGS 5000 PSI CEMENT
	16:00 - 17:00	1.00	ABANDZ	53	A	P		CAPPED CASING WITH A METAL PLATE CONTAINING WELL INFO
	17:00 - 17:00	0.00	ABANDZ	53	B	P		BACKFILLED
	16:30 - 16:30	0.00	ABANDP	50		P		P&A'd OFFLINE. NB-CD.