



Brenner 3-14
Yuma County, Colorado
Plug and Abandon
AFE #190214

February 26, 2019

SITP = 0; SICP 26 PSI; SISCP = 0 PSI

February 27, 2019

Move in and rig up with Excell Services Workover Rig #8. Pull rods. Remove meter shed and separator shed from location, load and haul to yard.

February 28, 2019

Pull 42 joints of 2-3/8" tubing. Shut well in. Rig down and move off location.

March 12, 2019

Move in rig up Peak Wireline. Set cast iron bridge plug at 1,411'. Run in hole and cap CIBP with 2 sacks cement. Perforate at 375'. Rig down, move off wireline.

March 21, 2019

Rig up Excell Services cement equipment. Gravity fill 4-1/2" casing with fluid. Break circulation down 4-1/2" casing through perforations at 375' and up annulus. Pump 73 sacks class 'G' neat cement. Density – 15# gallon. Water – 6.1276 gallons/sack. Yield - .2303 bbls./sack. Pump 1/2 barrel of good cement to the tank. Shut well in. Clean cement equipment to tank. Rig down and move off location. Haul cement returns, circulating and clean-up water to cement processing facility.

March 28, 2019

Cut & cap.

April 8, 2019

Load pumping unit and cement pad on trailer. Haul to yard and unload.

April 15, 2019

Load anchors, wellhead and risers on trailer. Haul to yard and unload.

