



## Partner Summary Report

Date: 4/15/2019

Report #: 1

Well Name: LARSON USX AA19-03

DOL:

Spud Date: 1/17/2007

### Well Header

Well Name LARSON USX AA19-03	API 05-123-24480	County/Parish WELD	State/Province COLORADO	Total Depth All (TVD) (ftKB)	Current PBTD (ftKB) ORIGINAL HOLE - 6,934.0		
Spud Date 1/17/2007	TD Date 1/20/2007	Rig Release Date 1/21/2007	First Gas Sales				
Actual Latitude (°) 40.47715932	Actual Longitude (°) -104.48160022	Quarter 3 NE	Quarter 4 NW	Section 19	Township 6	Township N/S Dir N	Range E/W Dir W

Job: ABANDON , Job Start Date: 4/15/2019 08:57

Objective P&A		AFE Number
Report Start Date 4/15/2019 08:57	Report End Date 4/15/2019 08:57	Operations Summary HELD PRE JOB SAFTEY MEETING WITH BULLS EYE FLOW BACK CREW CHECK WELL PSI, TBG=1200 CSG = 1250 SURFACE PSI= 6, PERFORM FORM 17, BLEED OFF WELL TO FLOW BACK TANK, TO PSI 350, MIRU SPN CMT TRUCK, TEST LINES PUMP 125 BBLS FRESH WATER AND CONTROL WELL , MIX AND PUMP 37.7 SX'S ( 7.7 BBLS) G NEAT 15.8PPG CMT AND DISP 25 BBLS FOR BALANCED PLUG, ETOC = 6339