

LYCO ENERGY CORPORATION

Daily Completion Report

Well: STATE 33-8 Date: 11/18/97
 Casing: Size 3 1/2 Weight 790 Depth _____ PBTD 6972
 Tubing: Size _____ Weight _____ Depth _____

Perforations:		Formation	Tools:		Setting Depth
From	To		Type		
<u>6794</u>	<u>6804</u>	<u>Codell</u>			

Total Load _____ Load Recovered _____ TLTR _____

Operations: NSAP RPN CBA
From PBTD (6972 to 5638)
TOC 6160. Bond looks good.
PERF 6794 to 6804 10'
4SPF 90° phase 2 1/2" RTW.

Comp Rig	_____
Water	_____
Trucking	_____
Cementing	_____
Stimulation	_____
Fishing Tools	_____
Log & Perf	<u>2050</u>
Pkr & BP	_____
Circ Eqp	_____
Dirt Work	_____
Roustabout	_____
Supervision	_____
Tubing	_____
Battery	_____
Wellhead	_____
Rods & Pmp	_____
Misc	_____

Day Total 2050

Cum Total 92,839.