



Partner Summary Report

Date: 4/29/2019

Report #: 3

Well Name: KOHLHOFF USX AB17-02P

DOL:

Spud Date: 7/6/2010

Well Header

Well Name KOHLHOFF USX AB17-02P	API 05-123-31169	County/Parish WELD	State/Province COLORADO	Total Depth All (TVD) (ftKB) ORIGINAL HOLE - 7,341.7	Current PBTD (ftKB) ORIGINAL HOLE - 7,286.0		
Spud Date 7/6/2010	TD Date 7/9/2010	Rig Release Date 7/10/2010			First Gas Sales		
Actual Latitude (°) 40.57830416	Actual Longitude (°) -104.57128347	Quarter 3 NW	Quarter 4 NE	Section 17	Township 7	Township N/S Dir N	Range E/W Dir W

Job: ABANDON , Job Start Date: 4/25/2019 07:00

Objective P&A	AFE Number				
Report Start Date 4/29/2019 07:00	Report End Date 4/29/2019 17:00	<p>Operations Summary</p> <p>4/29/2019 CREW TO LOCATION. HELD SAFETY MEETING. IWP = TBNG = 0PSI, PROD CSG = 0PSI, SURF CSG = 0PSI. POOH L/D 210JTS 2-3/8" 4.7# TBNG, ANCHOR, SEAT NIPPLE, CROSSOVER, AND GAS ANCHOR. LOADED WELL W/ 40BBL FRESH WATER. HELD SAFETY MEETING AND MIRU WL. RIH AND SET CIBP AT 6930FT. RIH AND DUMP BAILED 2 SK CMT ON CIBP. RIGGED DOWN WL. HELD SAFETY MEETING AND MIRU HYDRO TESTER. PERFORMED MIT ON WELL. TEST PASSED.</p> <p>START PRESSURE = 501PSI END PRESSURE = 497PSI LOST 1PSI IN LAST 5MIN</p> <p>RIGGED DOWN HYDRO TESTER. ND BOP. NU WELLHEAD. 5K WELLHEAD DELIVERY WAS GOING TO BE LATE. RELEASED CREW FOR THE DAY. SECURED WELL AND LOCATION. DRAINED PUMP AND LINES. SDFN.</p>			