

Project Summary

Site Name: Ben #1

Document No.: 2086989

Remediation Project: 9398

Site History:

Voluntary reclamation of the Ben Gay skim pit was initiated in 2013. A fiberglass skim tank was installed.

Work Completed:

A Form 27 was submitted in July 2015 and approved by the Commission.

In October 2017, 1000 gallons of liquids were removed and disposed at CSI and approximately 99.06 tons of soils were removed and transported to a Waste Management facility.

Samples were taken in July 2018. DRO, GRO, pH, and SAR results were below Table 910-1 screening levels. Sampling results were submitted to the Commission.

Samples of the area south of the pit were also taken. This area was disked and seeded in November 2018.

All structural items from the skim pit were removed in 2019.

The evaporation pit berms were re-built in 2019 and waddles were placed on the sides of the south water pit berms. The area was fenced. Since the area is within the operational boundaries, revegetation is not required at this time.

Remaining Work:

1. Additional sampling as may be required
2. Backfilling the pit
3. Contouring the area and incorporate additional BMPs for runoff
4. Reseed if required

Fritzler anticipates completing the work in 2019. Additional work maybe required for remediation of the areas south of the pit in subsequent years.