



**LEASE INFORMATION**

Using standard QtrQtr, Sec, Twp, Rng format, describe one entire mineral lease that will be produced by this well (Describe lease beneath surface location if produced. Attach separate description page or map if necessary.)

E/2SW, Sec 27, T6N, R65W

Total Acres in Described Lease: 80 Described Mineral Lease is:  Fee  State  Federal  Indian

Federal or State Lease # \_\_\_\_\_

Distance from Completed Portion of Wellbore to Nearest Lease Line of described lease: 0 Feet

**CULTURAL DISTANCE INFORMATION**

Distance to nearest:

Building: 566 Feet  
 Building Unit: 617 Feet  
 High Occupancy Building Unit: 5280 Feet  
 Designated Outside Activity Area: 5280 Feet  
 Public Road: 271 Feet  
 Above Ground Utility: 243 Feet  
 Railroad: 5280 Feet  
 Property Line: 282 Feet

**INSTRUCTIONS:**

- All measurements shall be provided from center of the Proposed Well to nearest of each cultural feature as described in Rule 303.a.(5).  
 - Enter 5280 for distance greater than 1 mile.  
 - Building - nearest building of any type. If nearest Building is a Building Unit, enter same distance for both.  
 - Building Unit, High Occupancy Building Unit, and Designated Outside Activity Area - as defined in 100-Series Rules.

**DESIGNATED SETBACK LOCATION INFORMATION**

Check all that apply. This location is within a:  Buffer Zone  
 Exception Zone  
 Urban Mitigation Area

- Buffer Zone – as described in Rule 604.a.(2), within 1,000' of a Building Unit  
 - Exception Zone - as described in Rule 604.a.(1), within 500' of a Building Unit.  
 - Urban Mitigation Area - as defined in 100-Series Rules.

Pre-application Notifications (required if location is within 1,000 feet of a building unit):

Date of Rule 305.a.(1) Urban Mitigation Area Notification to Local Government: \_\_\_\_\_

Date of Rule 305.a.(2) Buffer Zone Notification to Building Unit Owners: 08/15/2018

**SPACING and UNIT INFORMATION**

Distance from completed portion of proposed wellbore to nearest completed portion of offset wellbore permitted or completed in the same formation: 258 Feet

Distance from Completed Portion of Wellbore to Nearest Unit Boundary 470 Feet (Enter 5280 for distance greater than 1 mile.)

Federal or State Unit Name (if appl): \_\_\_\_\_ Unit Number: \_\_\_\_\_

**SPACING & FORMATIONS COMMENTS**

Docket #181000716 submitted for spacing unit.

**OBJECTIVE FORMATIONS**

Objective Formation(s)	Formation Code	Spacing Order Number(s)	Unit Acreage Assigned to Well	Unit Configuration (N/2, SE/4, etc.)
NIOBRARA	NBRR		600	27:S/2-SESE;28:S2

## DRILLING PROGRAM

Proposed Total Measured Depth: 16870 Feet

Distance from the proposed wellbore to nearest existing or proposed wellbore belonging to another operator, including plugged wells:

Enter distance if less than or equal to 1,500 feet: 35 Feet  No well belonging to another operator within 1,500 feet

Will a closed-loop drilling system be used? Yes

Is H<sub>2</sub>S gas reasonably expected to be encountered during drilling operations at concentrations greater than or equal to 100 ppm? No (If Yes, attach an H<sub>2</sub>S Drilling Operations Plan)

Will salt sections be encountered during drilling? No

Will salt based (>15,000 ppm Cl) drilling fluids be used? No

Will oil based drilling fluids be used? No

BOP Equipment Type:  Annular Preventor  Double Ram  Rotating Head  None

## GROUNDWATER BASELINE SAMPLING AND MONITORING AND WATER WELL SAMPLING

Water well sampling required per Rule 318A

## DRILLING WASTE MANAGEMENT PROGRAM

Drilling Fluids Disposal: OFFSITE Drilling Fluids Disposal Methods: Commercial Disposal

Cuttings Disposal: OFFSITE Cuttings Disposal Method: Commercial Disposal

Other Disposal Description:

Beneficial reuse or land application plan submitted? \_\_\_\_\_

Reuse Facility ID: \_\_\_\_\_ or Document Number: \_\_\_\_\_

## CASING PROGRAM

Casing Type	Size of Hole	Size of Casing	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Btm	Cmt Top
CONDUCTOR	26	16	40	0	80	6	80	0
SURF	13+1/2	9+5/8	36	0	2200	555	2200	0
1ST	8+1/2	5+1/2	20	0	16870		16870	

Conductor Casing is NOT planned

## DESIGNATED SETBACK LOCATION EXCEPTIONS

Check all that apply:

- Rule 604.a.(1)A. Exception Zone (within 500' of Building Unit)
- Rule 604.b.(1)A. Exception Location (existing or approved Oil & Gas Location now within a Designated Setback as a result of Rule 604.a.)
- Rule 604.b.(1)B. Exception Location (existing or approved Oil & Gas Location is within a Designated Setback due to Building Unit construction after Location approval)
- Rule 604.b.(2) Exception Location (SUA or site-specific development plan executed on or before August 1, 2013)
- Rule 604.b.(3) Exception Location (Building Units constructed after August 1, 2013 within setback per an SUA or site-specific development plan)

## GREATER WATTENBERG AREA LOCATION EXCEPTIONS

Check all that apply:

- Rule 318A.a. Exception Location (GWA Windows).
- Rule 318A.c. Exception Location (GWA Twinning).

## RULE 502.b VARIANCE REQUEST

Rule 502.b. Variance Request from COGCC Rule or Spacing Order Number \_\_\_\_\_

**OTHER LOCATION EXCEPTIONS**

Check all that apply:

Rule 318.c. Exception Location from Rule or Spacing Order Number \_\_\_\_\_

Rule 603.a.(2) Exception Location (Property Line Setback).

ALL exceptions and variances require attached Request Letter(s). Refer to applicable rule for additional required attachments (e.g. waivers, certifications, SUAs).

**OPERATOR COMMENTS AND SUBMITTAL**

Comments    Nearest wellbore in unit per anti-collision is the Hungenberg UH 8.  
  
Nearest permitted or existing wellbore belonging to another operator per manual calculation are the Hungenberg E28-12 (API:05-123-23530) SI Status & Hungenberg E28-11 (API:05-123-23529) PA Status (same distance). 317.s required for Hungenberg E28-12.  
  
The proposed well will not be completed within 150' of the offset Hungenberg E28-12 well. This well will not be stimulated between 16433'-16725' TMD.

This application is in a Comprehensive Drilling Plan    No    CDP #: \_\_\_\_\_

Location ID: \_\_\_\_\_

Is this application being submitted with an Oil and Gas Location Assessment application?    Yes

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: \_\_\_\_\_    Print Name: Justin Garrett

Title: Regulatory Analyst    Date: 10/12/2018    Email: regulatory@ascentgeomatics.c

Based on the information provided herein, this Application for Permit-to-Drill complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: \_\_\_\_\_    Director of COGCC    Date: \_\_\_\_\_

Expiration Date: \_\_\_\_\_

**API NUMBER**  
  
05

**Conditions Of Approval**

All representations, stipulations and conditions of approval stated in the Form 2A for this location shall constitute representations, stipulations and conditions of approval for this Form 2 Permit-to-Drill and are enforceable to the same extent as all other representations, stipulations and conditions of approval stated in this Permit-to-Drill.

<u>COA Type</u>	<u>Description</u>

## Best Management Practices

<b>No</b>	<b>BMP/COA Type</b>	<b>Description</b>
1	Drilling/Completion Operations	Blowout Prevention Equipment ("BOPE"): A double ram and annular preventer will be used during drilling. Stabbing valves shall be installed in the event of reverse circulation and shall be prior tested with low and high pressure fluid.
2	Drilling/Completion Operations	One of the first wells drilled on the pad will be logged with open-hole Resistivity Log and Gamma Ray Log from the kick-off point into the surface casing. All wells on the pad will have a cement bond log with gamma-ray run on production casing (or on intermediate casing if production liner is run) into the surface casing. The horizontal portion of every well will be logged with a measured-while-drilling gamma-ray log. The Form 5, Completion Report, for each well on the pad will list all logs run and have those logs attached. The Form 5 for a well without open-hole logs shall clearly state "No open-hole logs were run" and shall clearly identify (by API#, well name & number) the well in which open-hole logs were run.
3	Drilling/Completion Operations	Operator acknowledges and will comply with COGCC policy for Bradenhead Monitoring during Hydraulic Fracturing treatments in the Greater Wattenberg Area dated May 29, 2012.
4	Drilling/Completion Operations	Prior to drilling operations, Operator will perform an anti-collision scan of existing offset wells that have the potential of being within close proximity of the proposed well. This anti-collision scan will include definitive MWD or gyro surveys of the offset wells with included error of uncertainty per survey instrument, and compared against the proposed well path with its respective error of uncertainty. If current surveys do not exist for the offset wells, Operator may have gyro surveys conducted to verify bottom hole location. The proposed well will only be drilled if the anti-collision scan results indicate that there is not a risk for collision, or harm to people or the environment.

Total: 4 comment(s)

### Applicable Policies and Notices to Operators

Notice Concerning Operating Requirements for Wildlife Protection.  
[http://cogcc.state.co.us/documents/reg/Policies/Wildlife\\_Notice.pdf](http://cogcc.state.co.us/documents/reg/Policies/Wildlife_Notice.pdf)

### Attachment Check List

<b>Att Doc Num</b>	<b>Name</b>
401732141	FORM 2 SUBMITTED
401737658	SURFACE AGRMT/SURETY
401737663	WELL LOCATION PLAT
401744580	OffsetWellEvaluations Data
401793615	EXCEPTION LOC WAIVERS
401793617	EXCEPTION LOC REQUEST
401806845	DIRECTIONAL DATA
401806847	DEVIATED DRILLING PLAN

Total Attach: 8 Files

### General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
Permit (Rejected)	REJECTION COMMENT: This APD is being rejected per the Rejection Process criteria that a pad of Form 2's requiring a total of four or more attachments to be added will be rejected. This pad requires a complete and accurate casing/cement program for a total of 9 APD's. The COGCC staff have been consulted.	04/18/2019
Permit	Directional data TD is 16918' and deviated drill plan TD is 16869.7', returned to draft TD's corrected Passed completeness	10/23/2018

Total: 2 comment(s)

## **Public Comments**

No public comments were received on this application during the comment period.