

Project Summary

Site Name: Jolly #1

Document No.: 2144738

Remediation Project: 9401

Site History:

Fritzler Resources voluntarily ceased operating the skim pit in 2013 when a fiberglass skim tank was installed in November 2013.

Work Completed:

A Form 27 was submitted in June 2015 and approved by the Commission.

Unforeseen circumstances resulted in a delay of closure of the skim pit.

In November and December 2018, 2520 gallons of liquids were disposed at an NGL facility and approximately 93.16 tons of soil were removed and transported to a Waste Management facility.

Soil samples were taken in December of 2018. DRO, GRO, and pH results were below the Table 910-1 screening levels. The sampling results were submitted to the Commission.

All structural items from the skim pit were removed in 2019.

Since the area is within the operational boundaries, re-vegetation is not required at this time.

Remaining Work:

1. Backfill the skim pit
2. Re-contour the area
3. Additional analytical work as may be appropriate

Fritzler anticipates completing this work in 2019.