

State of Colorado
Oil and Gas Conservation Commission1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109

OGCC RECEPTION

Receive Date:

05/20/2019

Document Number:

402049809

Produced Water Transfer System

The Flowline Report, Form 44, shall be submitted to register, report realignment, report removal from service, or report abandonment of Off-Location Flowlines, Produced Water Transfer Systems, Domestic Taps, or Crude Oil Transfer Lines as required by the 1100 Series Rules. The Form shall also be submitted to report Grade 1 Gas Leaks from Flowlines per Rule 1104.k.

Operator Information

OGCC Operator Number: 10686 Contact Person: Anita Cuevas
Company Name: NOBLE MIDSTREAM SERVICES LLC Phone: (303) 6537960
Address: 1625 BROADWAY #2200 Email: anita.cuevas@nblmidstream.com
City: DENVER State: CO Zip: 80202
Is the Operator a Tier One member of the Utility Notification Center of Colorado (UNCC) that participates in Colorado's One Call notification system? Yes ☒ No ☐

PRODUCED WATER TRANSFER SYSTEM

PRODUCED WATER TRANSFER SYSTEM IDENTIFICATION

Facility ID: 462761 Transfer System Name: MUP-06-TLN-300-L1 Action Type: As Built
Estimated Daily Transfer Volume: 14000 (barrels) Facility Surety ID: 20180081
Financial Assurance Rule 711

PRODUCED WATER TRANSFER SYSTEM REGISTRATION

Planned Construction Date: 01/02/2019

A representative legal location and associated latitude and longitude near the center of the transfer system.

County: WELD
Qtr Qtr: NE Section: 19 Township: 3N Range: 64W Meridian: 6
Latitude: 40.215833 Longitude: -104.588888

PRODUCED WATER TRANSFER LINE AS-BUILT SPECIFICATIONS

Date Produced Water Transfer Line was Placed into Service: 04/19/2019

Pipe Description and Testing

Type of Fluid Transferred: Produced Water Pipe Material: Other Standard Dimension Ratio: (for HDPE pipe only)
Max outer Diameter (inches): 6.930 Wall Thickness: 0.665 Weight (lb/ft): 9.20 Grade:
Coating: False Pipe Material: Native Materials Burial Depth: 5
Max Anticipated Operating PSI: 740 Testing Pressure: 1041 Test Date: 03/22/2019

Description of Corrosion Protection:

N/A

Description of Integrity Management Program:

A post construction hydrostatic test has been performed and is attached. Continuous pressure monitoring will be implemented within the first year of operation as the integrity method.

Construction method used for all public by-ways, road crossings, sensitive wildlife habitats, sensitive areas and natural and manmade watercourses (i.e., bored and cased or bored only)

No crossings.

OPERATOR COMMENTS AND SUBMITTAL

Comments Pipe grade is 740 psi.

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct and complete.
Signed: _____ Date: 05/20/2019 Email: anita.cuevas@nblmidstream.com

Print Name: Anita Cuevas Title: Regulatory Contractor

Based on the information provided herein, this Flowline Report complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: _____ Director of COGCC Date: _____

Attachment Check List

<u>Att Doc Num</u>	<u>Name</u>
402049811	PRODUCED WATER TRANSFER SYSTEM GEODATABASE GDB
402049812	LAYOUT DRAWING-ACTUAL
402049813	AFFIDAVIT OF COMPLETION
402049814	PRESSURE TEST

Total Attach: 4 Files