



## Partner Summary Report

Date: 4/8/2019

Report #: 2

Well Name: CONAGRA B30-22

DOL:

Spud Date: 4/26/2009

### Well Header

Well Name CONAGRA B30-22	API 05-123-28032	County/Parish WELD	State/Province COLORADO	Total Depth All (TVD) (ftKB) ORIGINAL HOLE - 7,092.8	Current PBTD (ftKB) ORIGINAL HOLE - 7,049.5		
Spud Date 4/26/2009	TD Date 4/28/2009	Rig Release Date 4/29/2009	First Gas Sales				
Actual Latitude (°) 40.36997528	Actual Longitude (°) -104.58796375	Quarter 3 NW	Quarter 4 SE	Section 30	Township 5	Township N/S Dir N	Range E/W Dir W

Job: ABANDON , Job Start Date: 4/5/2019 06:00

Objective	AFE Number
-----------	------------

Report Start Date 4/8/2019 06:00	Report End Date 4/8/2019 18:00	Operations Summary ROAD RIG TO LOC, HELD SAFETY MTG. RIG UP RIG, PUMP & TANK. IWP: TBG - 800 PSI, CSG - 750 PSI, SURF - 0 PSI. FUNCTION & PSI TEST BOPE. BLOW WELL DOWN TO WORK TANK. CONTROL WELL W/ 20 BBLS DOWN TBG, 40 BBLS DOWN CSG. ND TREE, NU 5K X 5K X 7 1/16 FLANGED DUAL OUTLET MUD CROSS & 5K X 7 1/16 RIG BOP, TEST WH CONNECTIONS. RU WORK FLOOR, SLIPS & TONG. TALLY OOH W/ 223 JTS 2 3/8 EUE 8RD 4.7# J-55 PRODUCTION TBG. MIRU KLX WL, HELD SAFETY MTG. RIH SET WYCO 10K CIBP @ 6603' KB, POOH. PU CEMENT BAILER RIH DUMP BAIL 2 SX CEMENT ON CIBP, TOC @ 6579', POOH. RDMO KLX WL. SI SECURE WELL FOR NIGHT. CREW TO YARD.
-------------------------------------	-----------------------------------	---