

Wellname: HSR-O'NEIL 16-29
Operator: HS Resources, Inc.
Office Number: 970-330-0614
Location:

Spud:
TD:
Reperf: 7/23/99
Refrac: 7/26/99
Downline:

Fax Daily to:

API:

Current Activity: Codell refrac

If problems with FAX Transmittal Contact - 1-303-296-3600

7/21/99 **MIRU Action.** Tubing 220#, casing 310#. Rig up pump and tank. SDFN

[Redacted]

7/22/99 Check pressures tubing 500#, casing 400#. Blow down well, drop standing valve. Load tubing 25 bbl. 2% KCL with Biocide, test to 1000#. Blow down and fish standing valve. ND wellhead, NU BOP, tag up @ 7370' with 225 jts. TOO H 2 3/8 J-55 4.7 EUE tubing, lay down 3 tag jts. and 12 jts. production string. Stand back 210 jts., TIH 2 3/8 X 4 1/2 RBP and packer. Set plug @ 6887', load casing 75 bbl. 2% KCL. ND BOP, NU wellhead, test casing to 6000#, hold 15 min., blow down, ND wellhead, NU BOP, release RBP. Lay down 60 jts. 2 3/8. Shut well in, SDFN.

[Redacted]

7/23/99 No PSI on well. TOO H rest of 2 3/8 J-55 4.7 EUE, 162 jts., RBP. **Rig up Brandex**, reperforate Codell 7294' to 7304', 6 SPF, 60 holes. **RD wireline**, ND BOP and wellhead. Put on 4 1/2 N-80 collars and frac valve. Shut in well, **RDMO**.

[Redacted]