

FORM
6Rev
05/18

State of Colorado

Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109



DE	ET	OE	ES
----	----	----	----

Document Number:

402030163

Date Received:

05/02/2019

WELL ABANDONMENT REPORT

This form is to be submitted as an Intent to Abandon whenever an abandonment is planned on a borehole. After the abandonment is complete, this form shall again be submitted as a Subsequent Report of the actual work completed. The approved intent shall be valid for six months after the approval date, after that period, a new intent will be required. Attachments required with the Intent to Abandon are wellbore diagrams of the current configuration and the proposed configuration with plugs set.

A Subsequent Report of Abandonment shall indicate the actual work completed. Attachments required with a Subsequent Report are a wellbore diagram showing plugs that were set and casing remaining in the hole, the job summaries from all plugging contractors used, including wireline and cementing (third party verification) and any logs that may have been run during abandonment.

OGCC Operator Number: 69175

Contact Name: Valerie Danson

Name of Operator: PDC ENERGY INC

Phone: (970) 506-9272

Address: 1775 SHERMAN STREET - STE 3000

Fax:

City: DENVER State: CO Zip: 80203

Email: valerie.danson@pdce.com

For "Intent" 24 hour notice required,

Name: Medina, Justin

Tel: (720) 471-0006

COGCC contact:

Email: justin.medina@state.co.us

API Number 05-123-26356-00

Well Name: GUTTERSEN

Well Number: 34-13

Location: QtrQtr: SWSE Section: 13 Township: 3N Range: 64W Meridian: 6

County: WELD

Federal, Indian or State Lease Number:

Field Name: WATTENBERG

Field Number: 90750

☒ Notice of Intent to Abandon☐ Subsequent Report of Abandonment

Only Complete the Following Background Information for Intent to Abandon

Latitude: 40.219810

Longitude: -104.497310

GPS Data:

Date of Measurement: 06/24/2008

PDOP Reading: 2.7

GPS Instrument Operator's Name: HOLLY TRACY

Reason for Abandonment: ☐ Dry☒ Production Sub-economic☐ Mechanical Problems☐ OtherCasing to be pulled: ☒ Yes☐ No

Estimated Depth: 876

Fish in Hole: ☐ Yes☒ No

If yes, explain details below

Wellbore has Uncemented Casing leaks: ☐ Yes☒ No

If yes, explain details below

Details:

Current and Previously Abandoned Zones

Formation	Perf. Top	Perf. Btm	Abandoned Date	Method of Isolation	Plug Depth
NIOBRARA-CODELL	6588	6814			

Total: 1 zone(s)

Casing History

Casing Type	Size of Hole	Size of Casing	Weight Per Foot	Setting Depth	Sacks Cement	Cement Bot	Cement Top	Status
SURF	12+1/4	8+5/8	24	676	520	676	0	VISU
1ST	7+7/8	4+1/2	10.5	7,007	925	7,007	1,183	CBL

Plugging Procedure for Intent and Subsequent Report

CIBP #1: Depth 6538 with 2 sacks cmt on top. CIBP #2: Depth _____ with _____ sacks cmt on top.
CIBP #3: Depth _____ with _____ sacks cmt on top. CIBP #4: Depth _____ with _____ sacks cmt on top.
CIBP #5: Depth _____ with _____ sacks cmt on top.

NOTE: Two(2) sacks cement required on all CIBPs.

Set 40 sks cmt from 1800 ft. to 1300 ft. Plug Type: CASING Plug Tagged: ☐
Set 10 sks cmt from 3500 ft. to 3400 ft. Plug Type: CASING Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐

Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

(Cast Iron Cement Retainer Depth)

Set 455 sacks half in. half out surface casing from 991 ft. to 0 ft. Plug Tagged: ☒

Set _____ sacks at surface

Cut four feet below ground level, weld on plate Above Ground Dry-Hole Marker: ☐ Yes ☐ No

Set _____ sacks in rat hole Set _____ sacks in mouse hole

Additional Plugging Information for Subsequent Report Only

Casing Recovered: _____ ft. _____ inch casing Plugging Date: _____
of _____

*Wireline Contractor: _____ *Cementing Contractor: _____

Type of Cement and Additives Used: _____

Flowline/Pipeline has been abandoned per Rule 1105 ☐ Yes ☐ No *ATTACH JOB SUMMARY

Technical Detail/Comments:

Guttersen 34-13 (05-123-26356)/Plugging Procedure (Intent)
Producing Formation: Niobrara/Codell: 6588'-6814'
Upper Pierre Aquifer: 670'-1560'
TD: 7021' PBD: 6986.9'
Surface Casing: 8 5/8" 24# @ 676' w/ 520 sxs
Production Casing: 4 1/2" 10.5# @ 7007' w/ 920 sxs cmt (TOC @ 1183' - CBL).

Tubing: 2 3/8" tubing set @ 6793.8' (9/8/2008).

Proposed Procedure:

1. MIRU pulling unit. Pull 2 3/8" tubing.
2. RU wireline company.
3. TIH with CIBP. Set BP at 6538'. Top with 2 sxs 15.8#/gal CI G cement.
4. TIH with tubing to 1800'. RU cementing company. Mix and pump 40 sxs 15.8#/gal CI G cement down tubing. (Pierre coverage from 1800'-1300').
5. TIH with casing cutter. Cut 4 1/2" casing at 876. Pull cut casing.
6. TIH with tubing to 991'. Mix and pump 455 sxs 15.8#/gal CL G cement down tubing. Cement should circulate to surface.
7. Cut surface casing 6' below ground level and weld on cap.

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: Valerie Danson
Title: Reg Tech Date: 5/2/2019 Email: valerie.danson@pdce.com

Based on the information provided herein, this Well Abandonment Report (Form 6) complies with COGCC Rules and applicable orders and is hereby approved.

CONDITIONS OF APPROVAL, IF ANY:

Expiration Date: 12/11/2019

COA Type**Description**

	<p>Venting</p> <p>Operator shall implement measures to control unnecessary and excessive venting, to protect the health and safety of the public, and to ensure that vapors and odors from well plugging operations do not constitute a nuisance or hazard to public welfare.</p>
	<p>Bradenhead Testing</p> <p>Prior to starting plugging operations a bradenhead test shall be performed if there has not been a reported bradenhead test within the 60 days immediately preceding the start of plugging operations.</p> <p>1) If, before opening the bradenhead valve, the beginning pressure is greater than 25 psi, sampling is required.</p> <p>2) If pressure remains at the conclusion of the test, or if any liquids were present during the test, sampling is required.</p> <p>The Form 17 shall be submitted within 10 days of the test. Sampling shall comply with Operator Guidance - Bradenhead Testing and Reporting Instructions. If samples are collected, copies of all final laboratory analytical results shall be provided to the COGCC within three (3) months of collecting the samples.</p> <p>If there is a need for sampling, contact COGCC engineering for verification of plugging procedure.</p>
	<p>Plugging</p> <p>1) Provide 48 hour notice of plugging MIRU via electronic Form 42</p> <p>2) Properly abandon flowlines as per Rule 1105. File electronic Form 42 once abandonment complete. Within 30 days of an operator completing abandonment requirements for an off-location flowline or crude oil transfer line the operator must submit a Flowline Report, Form 44.</p> <p>3) Plugs and squeezes will be placed as stated in the Plugging Procedure section of the approved NOIA unless revised by COA or prior approval from COGCC is obtained. Confirm COAs have been met on the Form 6 SRA</p> <p>4) Cement plugs, without mechanical isolation, will be a minimum of 100'.</p> <p>5) Place a 50' plug (minimum) at the surface, both inside the inner most casing and in all annular spaces. Confirm cement to surface in all strings during cut and cap.</p> <p>6) Add Sussex isolation at 3500-3400', 10 sx casing plug or CIBP with 2 sx of cement.</p> <p>7) After pumping 1800-1300' plug, wait on cement per design and assure that there is no pressure or flow before proceeding with plugging operations. Contact COGCC Area Engineer if well is not static at this time.</p>

Attachment Check List**Att Doc Num****Name**

402030163	FORM 6 INTENT SUBMITTED
402030421	WELLBORE DIAGRAM
402030424	WELLBORE DIAGRAM
402030425	GYRO SURVEY

Total Attach: 4 Files

General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
Engineer	SB5 513 + 50 = 563' WW 620 + 4750 - 4782 + 50 = 688' Logs 5/11/08 L-FH behind pipe, Base UPA 1560'	06/12/2019
Well File Verification	Pass	05/07/2019
Permit	Ready to pass form. Confirmed as drilled lat/long is accurate. Final Form 5/Drilling Completion Report on file as doc# 1939764. Niobrara-Codell formation completion confirmed via Form 5A/Completed Interval Report(s): doc# 1939765. Confirmed Form 7 production reporting is accurate.	05/06/2019

Total: 3 comment(s)